STATE HIGHWAY COMMISSION
CONSTRRUCTION DEPARTMENT

Montana State Library
3 0864 1006 8626 3

MONTHLY CONSTRUCTION REPORT
Month Ending January 31, 1960

Project and Location	Mileage	Contractor and Bid Price	Type	Contract Awarded	Date of Completion	Work Began	Progress	Men Emp.	% Comp.
DISTRICT ONE - MISSOULA									
Division 110 - Missoula									
FHP 6 D5 Thompson Falls-West	-----	Parker & Knez $2,219.00	Const. 259 rods of fence & remove & reset 375 rods	1/21/60	20 Cal. Days	Not Started			
F 63 (7), F 192 (8), F 194 (4), F 197 (6) St. Ignatius-Pablo-Arlee-Ravalli	16.719	Kiely Const. Co. $605,418.22	Gr., Agg.Surf., P.M. Bit. Surf., Seal Coat, Dr. & Traffic Delineation	5/27/59	120 Cal. Days	6/17/59	Shutdown 10/13/59		80
F 78 (7) Philipsburg-Maxville	9.702	Fred H. Slate $961,523.74	Gr., Agg. Surf., P.M. Bit. Surf. & Dr.	4/22/59	250 Cal. Days	5/27/59	Shutdown 12/23/59		71
I 90-1 (4) 60 U-1 Tarkio-Missoula	4.991	Nilson-Smith $1,042,632.36	Gr., Agg. Surf., P.M.S., S.C. & Dr.	8/27/58	300 Cal. Days	9/3/58	Shutdown 9/12/59		98
I 90-1 (5) 46 Superior-East & West	-----	Riedesel Const. Schye & Sullivan	620.92' S.&C. Br. 800.92' S.&C. Br.	11/18/58	7/31/60	12/15/58	Good	24	55
I 90-1 (6) 43 U-1 Superior-East & West	6.686	Zook Bros. $1,096,572.11	Gr., Agg. Surf., P.M. Bit. Surf., Drain, 17.25' Sep.	1/21/60	330 Cal. Days	Not Started			
I 90-1 (6) 43 U-2 Superior-East & West	-----	Mont.Engr.& Const. $144,402.72	153.0' Dual O.P. 168.0' Conc. Br.	7/22/59	7/31/60	9/14/59	Good	7	10
I 90-1 (6) 43 U-3 Superior-East & West	6.686	Parker & Knez $67,742.37	Fencing & Cattle Guards	1/21/60	100 Cal. Days	Not Started			
I 90-3 (3) 157 U-1 Bearmouth-Deer Lodge	9.623	Bud King Const. McLaughlin, Inc.	Gr., Agg. Surf., P.M., S.C.O. & Dr.	8/27/58	400 Cal. Days	9/8/58	Shutdown 11/12/59		70
I 90-3 (5) 157 U-1 I 90-1 (7) 60 U-1 Tarkio-Missoula	4.991 9.623	Highway Protect. Corp. $42,658.16	Signing & Delineation	10/28/59	50 Cal. Days	Not Started			
F-F 90 (4) FH Idaho Line-Plains	-----	Peter Kiewit $554,931.60	949.25' S.&C. Br.	11/12/58	7/31/60	11/28/58	Shutdown 10/29/59		80
S 216 (2) St. Regis-Paradise	3.391	Fred H. Slate $297,245.41	Gr., Agg. Surf., P.M.S., S.C. & Dr.	4/13/59	120 Cal. Days	4/14/59	Shutdown 9/10/59		95
S 227 (3) Hamilton-Southeast	3.714	Union Const. Co. $192,850.72	Gr., Agg. Surf., P.M. Bit. Surf. & Dr.	1/21/60	130 Cal. Days	Not Started			
Division 120 - Kalispell									
S 38 (6) Noxon-Troy	5.854	Max J. Kuney $283,685.06	Gr., Agg. Surf., S.C.O. & Dr.	10/20/58	130 Cal. Days	12/3/58	Shutdown 10/19/59		66
U 58 (23), U 257 (14)U-1 & F 270 (7) U-1, Manicke-Kalispell, Kalispell-West, Kalispell-Whitefish	2.241	United Paving $363,855.17	Gr., Agg. Surf., P.M. Bit. Surf. & Dr.	10/28/59	150 Cal. Days	12/14/59	Shutdown 12/17/59		--

MONTHLY CONSTRUCTION REPORT
Month Ending January 31, 1960

Division 120 (Continued)								
F 100 (8), F 270 (9) & F 270 (10), Whitefish-C. Falls & Whitefish-Kalispell	14.635	Baltrusch Const. $668,851.08	Gr., Agg. Surf., P.M.S., S.C. & Dr.	5/5/59	220 Cal. Days	5/26/59	Shutdown 11/10/59	59
S 157 (2) Kalispell-Lupfer	10.392	Chas. Shannon Co. $124,412.69	P.M. Bit. Surf. & S.C.	5/27/59	90 Cal. Days	7/2/59	Shutdown 10/6/59	75
DISTRICT TWO - BUTTE								
Division 210 - Butte								
I-ING 15-2 (8) 118 Dillon-Butte	4.245	Peter Kiewit $1,360,740.95	Gr., Agg. Surf., P.M. Bit. Surf., Dr. 209.5' C. O.P. & S-S&C O.P. - 1,421.5'	5/22/59	330 Cal. Days	6/16/59	Shutdown 24 11/11/59	35
S 35 (9) Jackson-Dillon	5.092	Union Credit $295,563.15	Gr., Selected Surf.	1/21/60	160 Cal. Days	Not Started		
F 43 (14) U-1 Wisdom-Divide	-----	W. R. Cahoon Co. $226,504.89	234.5' Conc. Br. 325.0' Steel Br.	7/22/59	8/31/60	8/17/59	Shutdown 12/23/59	28
I-ING 82-01 (6) U-1 Idaho Line-Dillon	4.997	F & S Contr. Co. $918,343.81	Gr., Agg. Surf., B.S.T. & Dr.	3/27/58	300 Cal. Days	5/5/58	Shutdown 9/9/59	99
Division 220 - Bozeman								
S 14 (8) Ringling-Martinsdale	11.859	Billings Blacktop Gibson Const. Co. $299,154.50	Gr., Agg. Surf., P.M.S., S.C.O. & Dr.	2/9/59	160 Cal. Days	7/16/59	Shutdown 11/9/59	45
I 90-7 (4) 330 Livingston-E. & W.	-----	W.R.Cahoon Co. $642,857.48	Dual 730.42' S.& C. Structures	11/18/59	9/30/61	12/16/59	Good 10	3
I 90-7 (5) 339 Springdale-West	11.800	Starline Equip. $13,048.20	Furnish & Place Signs & Delineators	8/27/58	45 Cal. Days	9/25/59	Shutdown 10/17/59	30
I 117 (10) U-2 Livingston-Big Timber	4.029	Albert Lalonde $1,537,336.57	Gr., Agg. Surf. & Dr.	4/24/58	300 Cal. Days	6/17/58	Shutdown 12/18/59	78
S 273 (2) Pray Siding-Mill Creek	-----	Schulta & Lindsay $126,485.06	360.0' S.& C. Br.	1/21/60	8/31/61	Not Started		
DISTRICT THREE - GREAT FALLS								
Division 310 - Great Falls								
S 2 (7) Helena-Flesher-Lincoln	7.262	Dillsworth Const. Maronick Const. $355,006.30	Gr., Agg. Surf., P.M. Bit. Surf. & Dr.	8/11/59	180 Cal. Days	8/12/59	Shutdown 11/25/59	62
I-IG-ING 15-4 (4) 184 U-1 GN & NP, Helena	----	Sletten Const. $569,389.84	Dual Steel & Conc. O.P.	6/19/59	11/30/60	7/20/59	Shutdown	42
I 15-5 (8) 250 Cascade-Ulm	12.500	Parker & Knez $18,810.92	Furnish & Place Signs & Delineators	8/27/58	45 Cal. Days	6/9/59	Completed 1/20/60	
I 15-5 (9) 275 U-1 Sun River-Great Falls	8.337	Interstate Cont. $2,629,104.83	Gr., Agg. Surf., P.M. Bit. Surf. & Dr.	7/22/59	400 Cal. Days	8/5/59	Poor 58	28
I 15-5 (9) 275 U-2 Sun River-Great Falls	-----	Mont. Bridge Co. $231,507.58	2 Interchanges & 2 Jr.Gr. Separations	7/22/59	7/31/60	8/6/59	Poor 5	46
I 15-5 (9) 275 U-3 Sun River-Great Falls	8.337	F. Strandberg $30,093.40	Fence	7/22/59	100 Cal. Days	Not Started		

MONTHLY ('STRUCTION REPORT
Month Ending January 31, 1960

Division 310 (Continued)								
S 193 (1) Valier-No. & West	7.397	Naranche & Konda $342,351.56	Gr., Agg. Surf., P.M.S. & Dr.	6/17/59	180 Cal. Days	7/16/59	Shutdown 11/9/59	38
S 228 (1) Wolf Creek-Augusta	17.789	Robertson & Cave $730,033.69	Gr., Agg. Surf., B.S.T. & Dr.	9/12/58	200 Cal. Days	9/16/58	Shutdown 10/14/59	86
F 235 (26) U-1 Armington-Lewistown	5.283	S. Birch, Inc. & S. Birch Const. $740,564.06	Gr., Agg. Surf., P.M.S., S.C.O. & Dr.	10/10/58	220 Cal. Days	10/16/58	Shutdown 11/3/59	86
F 267 (10) Ovando-Rogers Pass	16.540	S. Birch, Inc. & S. Birch Const. $275,216.97	Agg. Surf. & P.M.S.	6/17/59	120 Cal. Days	6/25/59	Shutdown 9/3/59	82
SMP 301-0020-01-42 Great Falls	-----	Palmer Const. $189,158.00	Shop & Office Bldg.	6/17/59	12/31/59	6/25/59		
Division 320 -- Havre								
I-IG-ING 15-8 (3) 351 Shelby-West Side	5.623	F & S Contr. Co. $1,793,114.67	Gr., Agg. Surf., P.M.S., S.C.O. & Dr. Interchanges - 1-276.0' & 1-360.0'	2/9/59	300 Cal. Days	3/27/59	Shutdown 11/10/59	65
I-IG 15-8 (6) 379 U-1 & S 366 (5) Sunburst-No.	4.783	Baltrusch Const. $730,829.24	Gr., Agg. Surf., P.M. Bit. Surf., Dr. & 1-313.0' O.P. & 1-168.0' Inter.	10/28/59	240 Cal. Days	Not Started		
I-IG 15-8 (6) 379 U-2 Sunburst-No.	4.235	F. Strandberg $38,746.00	Fencing & Cattleguards	10/28/59	100 Cal. Days	Not Started		
F-FG 95 (11) U-1 Gildford-Havre-East	7.142	Baltrusch Const. $543,201.01	Gr., Agg. Surf., P.M.S. & Dr.	6/17/59	220 Cal. Days	9/28/59	Shutdown 11/2/59	21
F 132 (7) Chester-Gildford	12.695	Holland Const. $835,350.13	Gr., Agg.Surf., P.M.S. S.C. & Dr.	7/1/59	200 Cal. Days	7/6/59	Shutdown 12/22/59	55
S 185 (2) Santa Rita-Del Bonita	32.113	Inland Asphalt $357,323.56	Agg. Surf., P.M.S. & S.C.O.	3/18/59	120 Cal. Days	4/10/59	Shutdown 9/21/59	92
S 187 (1) U-1 Armells Creek-Hays-Harlem	12.665	J.F.England Sons R.A.Millard	Gr., Agg. Surf., B.S.T. & Dr.	3/27/58	250 Cal. Days	4/30/58	Shutdown 7/21/59	96
S 187 (2) U-1 Armells Creek-Hays-Harlem	14.054	Roth Const. Co. $477,952.17	Gr., Grav. Surf., B.S.T. & Dr.	9/26/57	350 Cal. Days	4/2/58	Shutdown 10/5/59	97
F 190 (3) Birch Creek-Browning	7.417	Zook Bros. $499,697.29	Gr., Agg.Surf., P.M.S., S.C.O. & Dr.	5/1/59	225 Cal. Days	6/11/59	Shutdown 10/21/59	76
S 219 (4) Big Sandy-Rudyard	7.994	Gibson Const. $253,960.78	Gr., Agg.Surf., P.M. Bit. Surf. & Dr.	10/28/59	140 Cal. Days	Not Started		
DISTRICT FOUR - GLENDIVE								
Division 410 - Glendive								
S 32 (9) Glendive-Richey	10.037	Richardson Const. $155,420.03	Agg. Surf., P.M. Bit. Surf. & S.C.	5/27/59	100 Cal. Days	6/8/59	Shutdown 10/18/59	88
I 94-6 (2) 216 Glendive-East	4.184	Carlson Lien Central Cont. $762,435.42	Gr., Agg.Surf., P.M. Bit. Surf., Dr. & 17.25' Sep.	4/22/59	270 Cal. Days	5/25/59	Shutdown 13 11/9/59	50
S 95 (3) Carlyle W. & No.	7.010	United Const. $195,552.93	Gr., Agg. Surf., Dr. & 100.0' T.T. Br.	7/29/59	200 Cal. Days	7/29/59	Poor 3	88

MONTHLY CONSTRUCTION REPORT
Month Ending January 31, 1960

Division 510 (Continued)									
S 175 (1) Fishtail-SW	6.431	G.E.Marshall $136,685.31	Gr., Agg.Surf.,P.M.S., S.C. & Dr.	6/17/59	200 Cal. Days	7/27/59	Good	17	63
F-FG 228 (14) Laurel-Billings	----	W.R.Cahoon Co. $1,042,703.83	1713.30' S.& C. O.P.	10/24/57	10/31/59	11/13/57	Fair	2	97
F 228 (18) Laurel-Billings	0.258	Gibson Const. $35,964.08	Gr., Agg.Surf.,B.S.T. of apps. to new highway	10/28/59 O.P.	60 Cal. Days	12/18/59	Shutdown		18
S 236 (6) U-1 Custer-Musselshell	-----	Central Contr. $54,574.10	193.0' Conc. Br.	7/22/59	7/31/60	12/8/59	Fair	11	19
SMP 5699, Big Horn, G. Valley, Musselshell, Rosebud, Treasure, Yellowstone	----	Billings Const. $116,772.50	Cr. & Stockpile from 110 crusher setups	10/28/59	6/30/60	Not Started			
Division 520 - Miles City									
S 51 (5) Knobs-Webster-Baker	5.860	Dean R. Rounds $122,256.20	Gr., Agg. Surf. & Dr.	1/21/60	160 Cal. Days	Not Started			
I 94-4 (3) 134 Miles City-E. & W.	-----	Sornsin Const. & Tri-State Excav. $324,466.92	268.0' S.&C.Highway over O.P., 290.0' S.&C. Br.,153.0' Conc. Highway over O.P.	Subj. to R/W Clear.	7/31/61				
I 94-4 (5) 127 U-1 & F 135 (17, Miles City-W.,Forsyth-M.City	8.550 0.570	Peter Kiewit $2,657,498.45	Gr.,Agg.Surf.,Paving, P.M.Bit.Surf.,Dr. & 214.5' C.Interchange	Subj. to R/W Clear.	400 Cal. Days				
I 94-4 (5) 127 U-2 Miles City-West	8.555	R.J.Sundling $35,986.25	Fencing	Subj. to R/W Clear.	150 Cal. Days				
DF 198 (4), F 334 (15) U-2 & DF 334 (16) Broadus-Olive & Crow Agency-Broadus	9.416 10.980	Carlson Lien $565,293.68	Gr., Soil Cem. Stab., P.M.S.,S.C.O. & Dr.	9/5/58	190 Cal. Days	10/7/58	Shutdown 10/19/59		85

STATE HIGHWAY COMMISSION
CONSTRUCTION DEPARTMENT

MONTHLY CONSTRUCTION REPORT
Month Ending February 29, 1960

OCLC 22722994 WF

Project and Location	Mileage	Contractor and Bid Price	Type	Contract Awarded	Date Completion	Work Began	Progress	Men Emp.	% Comp.
DISTRICT ONE - MISSOULA									
Division 110 - Missoula									
FHP 6 D5 Thompson Falls-West	-----	Parker & Knez $2,219.00	Const. 259 rods of fence, remove & reset 375 rods	1/21/60	20 Cal. Days	Not Started			
F 63 (7), F 192 (8), F 194 (4), F 197 (6) St. Ignatius-Pablo-Arlee-Ravalli	16.719	Kiely Const. Co. $605,418.22	Gr.,Agg. Surf.,P.M. Bit. Surf.,Seal Coat, Dr. & Traffic Delineation	5/27/59	120 Cal. Days	6/17/59	Shutdown 10/13/59		80
F 78 (7) Philipsburg-Maxville	9.702	Fred H. Slate $961,523.74	Gr.,Agg. Surf.,P.M. Bit. Surf. & Dr.	4/22/59	250 Cal. Days	5/27/59	Shutdown 12/23/59		71
I 90-1 (4) 60 U-1 Tarkio-Missoula	4.991	Nilson-Smith $1,042,632.36	Gr.,Agg. Surf.,P.M.S., S.C. & Dr.	8/27/58	300 Cal. Days	9/3/58	Shutdown 9/12/59		98
I 90-1 (5) 46 Superior-East & West	-----	Riedesel Const. Schye & Sullivan $846,796.85	620.92' S.&C. Br. 800.92' S.&C. Br.	11/18/58	7/31/60	12/15/58	Good	26	59
I 90-1 (6) 43 U-1 Superior-East & West	6.686	Zook Bros. $1,096,572.11	Gr.,Agg. Surf.,P.M. Bit.Surf.,Dr., 17.25' Sep.	1/21/60	330 Cal. Days	Not Started			
I 90-1 (6) 43 U-2 Superior-East & West	-----	Mont.Engr.& Const. $144,402.72	153.0' Dual O.P. 168.0' Conc. Br.	7/22/59	7/31/60	9/14/59	Good	7	13
I 90-1 (6) 43 U-3 Superior-East & West	6.686	Parker & Knez $67,742.37	Fencing & Cattle Guards	1/21/60	100 Cal. Days	Not Started			
I 90-3 (3) 157 U-1 Bearmouth-Deer Lodge	9.623	Bud King Const. McLaughlin, Inc.	Gr.,Agg. Surf.,P.M., S.C.O. & Dr.	8/27/58	400 Cal. Days	9/8/58	Shutdown 11/12/59		70
I 90-3 (5) 157 U-1 I 90-1 (7) 60 U-1 Tarkio-Missoula	4.991 9.623	Highway Protect. Corp. $42,658.16	Signing & Delineation	10/28/59	50 Cal. Days	Not Started			
I 90-1 (11) 60 & I 90-3 (9) 157 Highway #90	-----	Parker & Knez $49,558.80	Seeding & Mulching	2/17/60	4/30/60	Not Started			
F-F 90 (4) FH Idaho Line-Plains	-----	Peter Kiewit $554,931.60	949.25' S.&C. Br.	11/12/58	7/31/60	11/28/58	Shutdown 10/29/59		80
S 216 (2) St. Regis-Paradise	3.391	Fred H. Slate $297,245.41	Gr.,Aggg. Surf.,P.M.S., S. C. & Dr.	4/13/59	120 Cal. Days	4/14/59	Shutdown 9/10/59		95
S 227 (3) Hamilton-Southeast	3.714	Union Const. Co. $192,850.72	Gr.,Agg. Surf.,P.M. Bit. Surf. & Dr.	1/21/60	130 Cal. Days	Not Started			
Division 120 - Kalispell									
S 38 (6) Noxon-Troy	5.854	Max J. Kuney Co. $283,685.06	Gr.,Agg. Surf., S.C.O. & Dr.	10/20/58	130 Cal. Days	12/3/58	Shutdown 10/19/59		66

Digitized by the Internet Archive
in 2017 with funding from
Montana State Library

https://archive.org/details/constructionrepo1960mont

MONTHLY CONSTRUCTION REPORT
Month Ending February 29, 1960

Division 120 - Kalispell (Continued)									
U 58 (23), U 257 (14)U-1 & F 270 (7)U-1, Manicke-Kalispell-West-Whitefish	2.241	United Paving $363,855.17	Gr., Agg. Surf., P.M. Bit. Surf. & Dr.	10/28/59	150 Cal. Days	12/14/59	Shutdown 12/17/59		--
F 100 (8), F 270 (9) & F 270 (10), Whitefish-C. Falls & Whitefish-Kalispell	14.635	Baltrusch Const. $668,851.08	Gr., Agg. Surf., P.M.S., S.C. & Dr.	5/5/59	220 Cal. Days	5/26/59	Shutdown 11/10/59		59
S 157 (2) Kalispell-Lupfer	10.392	Chas. Shannon Co. $124,412.69	P.M. Bit. Surf. & S.C.	5/27/59	90 Cal. Days	7/2/59	Shutdown 10/6/59		75
DISTRICT TWO - BUTTE									
Division 210 - Butte									
I-ING 15-2 (8) 118 Dillon-Butte	4.245	Peter Kiewit $1,360,740.95	Gr., Agg. Surf., P.M. Bit. Surf., Dr. 209.5' C. O.P. & 2-S&C O.P. - 1,421.5'	5/22/59	330 Cal. Days	6/16/59	Shutdown 11/11/59		27
I-IG 15-1 (9) 0 Lima-Monida	17.079	Peter Kiewit $484,014.46	P.M. Bit. Surf.	2/17/60	130 Cal. Days	Not Started			
I 15-2 (9) 128 Butte Urban	-----	Cahill-Mooney $334,588.39	3 C. High. over U.P.s -6,565', 1-209.5' O.P.	2/17/60	6/30/61	Not Started			
S 35 (9) Jackson-Dillon	5.092	Union Credit $295,563.15	Gr., Selected Surf.	1/21/60	160 Cal. Days	Not Started			
F 43 (14) U-1 Wisdom-Divide	-----	W.R. Cahoon Co. $226,504.89	234.5' Conc. Br. 325.0' Steel Br.	7/22/59	8/31/60	8/17/59	Shutdown 12/23/59		28
F 43 (14) U-2 Wisdom-Divide	1.895	Naranche & Konda $137,266.67	Gr., Agg. Surf., B.S.T. & Dr.	2/17/60	100 Cal. Days	Not Started			
I-ING 82-01 (6) U-1 Idaho Line-Dillon	4.997	F & S Contr. Co. $918,343.81	Gr., Agg. Surf., B.S.T. & Dr.	3/27/58	300 Cal. Days	5/5/58	Shutdown 9/9/59		99
Division 220 - Bozeman									
S 14 (8) Ringling-Martinsdale	11.859	Billings Blacktop Gibson Const. Co. $299,154.50	Gr., Agg. Surf., P.M.S., S.C.O. & Dr.	2/9/59	160 Cal. Days	7/16/59	Shutdown 11/9/59		45
I 90-7 (4) 330 Livingston-E. & W.	-----	W.R. Cahoon Co. $642,857.48	Dual 730.42' S.&C. Structures	11/18/59	9/30/61	12/16/59	Fair	18	8
I 90-7 (5) 339 Springdale-West	11.800	Starline Equip. $13,048.20	Furnish & Place Signs & Delineators	8/27/58	45 Cal. Days	9/25/59	Shutdown 10/17/59		30
I 117 (10) U-2 Livingston-Big Timber	4.029	Albert Lalonde $1,537,336.57	Gr., Agg. Surf. & Dr.	4/24/58	300 Cal. Days	6/17/58	Shutdown 12/18/59		78
S 273 (2) Pray Siding-Mill Creek	-----	Schultz & Lindsay $126,485.06	360.0' S.&C. Br.	1/21/60	8/31/61	Not Started			
DISTRICT THREE - GREAT FALLS									
Division 310 - Great Falls									
S 2 (7) Helena-Flesher-Lincoln	7.262	Dillsworth Const. Maronick Const. $355,006.30	Gr., Agg. Surf., P.M. Bit. Surf. & Dr.	8/11/59	180 Cal. Days	8/12/59	Shutdown 11/25/59		62

MONTHLY CONSTRUCTION REPORT
Month Ending February 29, 1960

Division 310 - Great Falls (Continued)									
I-IG-ING 15-4 (4) 184 U-1 GN & NP, Helena	----	Sletten Const. $569,389.84	Dual St. & C. O.P.	6/19/59	11/30/60	7/20/59	Shutdown 1/18/60		33
I 15-5 (9) 275 U-1 Sun River-Great Falls	8.337	Interstate Contr. $2,629,104.83	Gr.,Agg. Surf.,P.M. Bit. Surf. & Dr.	7/22/59	400 Cal. Days	8/5/59	Fair	58	30
I 15-5 (9) 275 U-2 Sun River-Great Falls	-----	Mont. Bridge Co. $231,507.58	2 Interchanges & 2 Jr.Gr.Separations	7/22/59	7/31/60	8/6/59	Fair	6	46
I 15-5 (9) 275 U-3 Sun River-Great Falls	8.337	F. Strandberg $30,093.40	Fence	7/22/59	100 Cal. Days	Not Started			
S 193 (1) Valier-No. & West	7.397	Naranche & Konda $342,351.56	Gr.,Agg. Surf.,P.M.S. & Dr.	6/17/59	180 Cal. Days	7/16/59	Shutdown 11/9/59		38
S 228 (1) Wolf Creek-Augusta	17.789	Robertson & Cave $730,033.69	Gr.,Agg. Surf.,B.S.T. & Dr.	9/12/58	200 Cal. Days	9/16/58	Shutdown 10/14/59		89
F 235 (26) U-1 Armington-Lewistown	5.283	S. Birch, Inc. & S. Birch Const. $740,564.06	Gr.,Agg. Surf.,P.M.S., S.C.O. & Dr.	10/10/58	220 Cal. Days	10/16/58	Shutdown 11/3/59		86
F 267 (10) Ovando-Rogers Pass	16.540	S. Birch, Inc. & S. Birch Const. $275,216.97	Agg. Surf. & P.M.S.	6/17/59	120 Cal. Days	6/25/59	Shutdown 9/3/59		82
S 312(2) & S 336(2) Great Falls-North	5.625	Francis Tindall $261,457.15	Gr.,Agg. Surf.,P.M. Bit. Surf. & Dr.	2/17/60	150 Cal. Days	Not Started			
S 312(2) & S 336(2) Great Falls-North	-----	Robertson & Cave $1,794.63	Cattleguard & Fence	2/17/60	30 Cal. Days	Not Started			
U-F-FG 395 (4) Gt. Falls Street	-----	Robertson & Cave Sletten Const. $1,139,281.67	1125.75' St. & C. Br.	2/17/60	11/30/61	Not Started			
SMP 301-0020-01-42 Great Falls	-----	Palmer Const. $189,158.00	Shop & Office Bldg.	6/17/59	12/31/59	6/25/59		98	
Division 320 - Havre									
I-IG-ING 15-8 (3) 351 Shelby-West Side	5.623	F & S Contr. Co. $1,793,114.67	Gr.,Agg. Surf.,P.M.S., S.C.O. & Dr. Interchanges - 1-276.0' & 1-360.0'	2/9/59	300 Cal. Days	3/27/59	Shutdown 11/10/59		63
I-IG 15-8 (6) 379 U-1 & S 366 (5) Sunburst-No.	4.783	Baltrusch Const. $730,829.24	Gr.,Agg. Surf., P.M. Bit. Surf., Dr. & 1-313.0' O.P. & 1-168.0' Inter.	10/28/59	240 Cal. Days	Not Started			
I-IG 15-8 (6) 379 U-2 Sunburst-No.	4.235	F. Strandberg $38,746.00	Fencing & Cattleguards	10/28/59	100 Cal. Days	Not Started			
F-FG 95 (11) U-1 Gildford-Havre-East	7.142	Baltrusch Const. $543,201.01	Gr.,Agg. Surf.,P.M.S. & Dr.	6/17/59	220 Cal. Days	9/28/59	Shutdown 11/2/59		21
F 132 (7) Chester-Gildford	12.695	Holland Const. $835,350.13	Gr.,Agg. Surf.,P.M.S. S.C. & Dr.	7/1/59	200 Cal. Days	7/6/59	Shutdown 12/22/59		55
S 185 (2) Santa Rita-Del Bonits	32.113	Inland Asphalt $357,323.56	Agg. Surf.,P.M.S. & S.C.O.	3/18/59	120 Cal. Days	4/10/59	Shutdown 9/21/59		92

MONTHLY CONSTRUCTION REPORT
Month Ending February 29, 1960

Division 320 - Havre (Continued)									
S 187 (1) U-1 Armells Creek-Hays-Harlem	12.665	J.F.England Sons R.A.Millard $437,338.28	Gr., Agg. Surf.,B.S.T. & Dr.	3/27/58	250 Cal. Days	4/30/58	Shutdown 7/21/59		96
S 187 (2) U-1 Armells Creek-Hays-Harlem	14.054	Roth Const. Co. $477,952.17	Gr., Grav. Surf.,B.S.T. & Dr.	9/26/57	350 Cal. Days	4/2/58	Shutdown 10/5/59		97
F 190 (3) Birch Creek-Browning	7.417	Zook Bros. $499,697.29	Gr., Agg. Surf.,P.M.S., S.C.O. & Dr.	5/1/59	225 Cal. Days	6/11/59	Shutdown 10/26/59		76
S 219 (4) Big Sandy-Rudyard	7.994	Gibson Const. $253,960.78	Gr., Agg. Surf., P.M. Bit. Surf. & Dr.	10/28/59	140 Cal. Days	Not Started			
S 303 (4) Chester-South	5.269	O'Neil Const. Co. $214,688.37	Gr., Agg. Surf., P.M. Bit. Surf. & Dr.	2/17/60	140 Cal. Days	Not Started			
S 366 (7) Sunburst-Sweetgrass-West	6.273	O'Neil Const. Co. $156,723.06	Gr., Agg. Surf. & Dr.	2/17/60	150 Cal. Days	Not Started			
DISTRICT FOUR - GLENDIVE									
Division 410 - Glendive									
S 32 (9) Glendive-Richey	10.037	Richardson Const. $155,420.03	Agg. Surf.,P.M. Bit. Surf. & S.C.	5/27/59	100 Cal. Days	6/8/59	Shutdown 10/18/59		88
I 94-6 (2) 216 Glendive-East	4.184	Carlson Lien Central Cont. $762,435.42	Gr., Agg. Surf., P.M. Bit. Surf., Dr. & 17.25' Sep.	4/22/59	270 Cal. Days	5/25/59	Shutdown 11/9/59		51
S 95 (3) Carlyle W. & No.	7.010	United Const. $195,552.93	Gr., Agg. Surf., Dr. & 100.0' T. T. Br.	7/29/59	200 Cal. Days	7/29/59	Shutdown 1/3/60		93
U 121 (3) & F 130(15)U1 Terry-Glendive & Towne St. & Merrile Ave., Glendive	2.670	Schye & Sullivan $621,693.16	Gr., Agg. Surf.,P.M.S., S.C.O. & Dr.	9/24/58	200 Cal. Days	10/9/58	Shutdown		98
S 201 (3) Mildred-Fallon	4.863	Schye & Sullivan $106,308.04	Gr., Agg. Surf. & Dr.	2/17/60	180 Cal. Days	Not Started			
S 258 (2) Rock Spring-Van Norman	-----	Central Contr. $90,013.51	Gr., Dr. & 224.5' C. Br.	7/22/59	7/31/60	10/22/59	Poor	10	28
F 315 (13) U-1 Van Norman-Glasgow	8.298	Wickens Bros. $254,299.91	Gr., Agg. Surf. & Dr.	2/17/60	180 Cal. Days	Not Started			
F 315 (13) U-2 Van Norman-Glasgow	-----	C.B.Lauch Co. $74,183.88	204.5' Conc. Br.	2/17/60	9/30/60	Not Started			
F 391 (11) U-1 Circle-Sidney	9.100	Wickens Bros. $271,618.48	Gr. & Dr.	2/17/60	160 Cal. Days	Not Started			
F 391 (11) U-2 Circle-Sidney	-----	Holland Const. $37,692.76	2-88.0' T. T. Brs.	2/17/60	7/31/60	Not Started			
Division 420 - Wolf Point									
F 84 (26) W.Point-No.Dak.Line	9.846	Norgaard & Hilling $496,894.26	Gr., Agg. Surf., P.M. Bit. Surf. & Dr.	5/12/59	220 Cal. Days	5/12/59	Shutdown 10/18/59		78

MONTHLY CONSTRUCTION REPORT
Month Ending February 29, 1960

Division 420 - Wolf Point (Continued)									
F 84 (27), F 84 (28) & F-FG 273 (11), W.Point-N.Dak. & Sidney-Culbertson	14.596	Albert Lalonde $758,200.96	Gr., Agg. Surf., P.M. Bit. Surf. & Dr.	2/17/60	180 Cal. Days	Not Started			
S 200 (4) Froid-West	2.495	Schye & Sullivan $139,271.73	110.0' S.&C. Br.	1/21/60	8/31/60	Not Started			
S 257 (3) Tampico-Glasgow	-----	W.P.Roscoe Co. $298,813.75	400.0' & 120.0' S.&C. Brs. & 75.0' T.T. Br.	5/27/59	11/30/60	7/6/59	Good	16	42
S 257 (4) Tampico-Glasgow	3.788	G.E.Marshall $319,270.75	Gr., Agg. Surf. & Dr.	1/21/60	160 Cal. Days	Not Started			
S 313 (4) Plentywood-Can.Line	15.633	NW Engr. Co. $172,265.42	P.M. Bit. Surf.	4/22/59	100 Cal. Days	6/4/59	Shutdown 8/8/59		89
Division 430 - Lewistown									
DS 187 (5) Armells Creek-Hays-Harlem	6.394	J.F.England Sons $194,196.56	Gr., Agg. Surf. & Dr.	11/6/58	180 Cal. Days	8/10/59	Shutdown		88
S 187 (7) Armells Creek-Hays-Harlem	4.225	Wickens Bros. $359,248.06	Gr., Agg. Surf. & Dr.	7/22/59	130 Cal. Days	8/7/59	Shutdown 12/1/59		82
S 307 (8) Stanford-Geraldine	4.224	Hilde Const. Co. $199,662.41	Gr., Agg. Surf., P.M. Bit.Surf.,Dr.,Widen 200' T.T.Br. & Lengthen 50.0'.	1/21/60	150 Cal. Days	Not Started			
F 333 (23) U-1 Grass Range-Malta	11.832	Wilbur Christensen $366,519.69	Gr., Agg. Surf. & Dr.	2/17/60	200 Cal. Days	Not Started			
F 333 (23) U-2 Grass Range-Malta	-----	W.Mackin & Son $53,846.40	91.5' & 81.5' St. & C. Br.	2/17/60	9/30/60	Not Started			
F 333 (24) Grass Range-Malta	19.875	Nilson-Smith $762,810.19	Agg.Surf.,P.M.S. & S.C.	5/27/59	200 Cal. Days	7/20/59	Shutdown 11/7/59		46
DISTRICT FIVE --BILLINGS									
Division 510 - Billings									
S 71 (3) Ryegate-So.	5.038	S. Arkwright, Inc. $128,619.66	Gr., Agg. Surf., Dr. & 63.0' T.T. Br.	2/17/60	150 Cal. Days	Not Started			
I 90-8 (8) 438 U-1 Mossmain-Billings	6.423	Long Const. Co. $1,556,610.26	Gr., Agg. Surf., P.M. Bit. Surf., Dr. 153.0' O.P. & Frontage Roads	11/17/59	300 Cal. Days	11/23/59	Good	17	14
I 90-8 (8) 438 U-2 Mossmain-Billings	6.423	McRae's S.O.S. $33,140.22	Fencing	11/17/59	100 Cal. Days	Not Started			
IN 90-9 (5) 498 U-1 & IN 90-9 (7) 508 U-1	11.594	S.Arkwright, Inc. $1,685,369.32	Gr., Agg. Surf., P.M., S.C.O. & Dr.	9/18/58	400 Cal. Days	9/24/58	Shutdown		94
I 90-9 (10) 498 U-1 Wyo. Line-Hardin	18.151	National Adv. Co. $52,847.63	Signing & Delineation	10/28/59	50 Cal. Days	Not Started			
I 90-9 (11) 498 Crow Agency-Hardin	-----	Parker & Knez $49,558.80	Seeding & Mulching	2/17/60	4/30/60	Not Started			
S 136 (1) Wyo. Line-Belfry	10.504	Dillsworth Const. Maronick Const. $413,599.25	Gr., Agg. Surf. & Dr.	11/24/59	200 Cal. Days	12/2/59	Good	29	45

MONTHLY CONSTRUCTION REPORT
Month Ending February 29, 1960

Division 510 - Billings (Continued)									
S 175 (1) Fishtail-SW	6.431	G. E. Marshall $136,685.31	Gr., Agg. Surf., P.M.S. S.C. & Dr.	6/17/59	200 Cal. Days	7/27/59	Good	---	68
F-FG 228 (14) Laurel-Billings	-----	W.R.Cahoon Co. $1,042,703.83	1713.30' S.&C. O.P.	10/24/57	10/31/59	11/13/57			97
F 228 (18) Laurel-Billings	0.258	Gibson Const. $35,964.08	Gr.,Agg. Surf.,B.S.T. of apps. to new highway	10/28/59 O.P.	60 Cal. Days	12/18/59	Shutdown		18
S 236 (6) U-1 Custer-Musselshell	-----	Central Contr. $54,574.10	193.0' Conc. Br.	7/22/59	7/31/60	12/8/59	Good	8	29
SMP 5699, Big Horn, G. Valley, Musselshell, Rosebud, Treasure, Yellowstone	------	Billings Const. $116,772.50	Cr. & Stockpile from 10 crusher setups	10/28/59	6/30/60	2/26/60		12	0
Division 520 - Miles City									
S 51 (5) Knobs-Webster-Baker	5.860	Dean R. Rounds $122,256.20	Gr., Agg. Surf. & Dr.	1/21/60	160 Cal. Days	Not Started			
I 94-4 (3) 134 Miles City-E. & W.	-----	Sornsin Const. & Tri-State Excav. $324,466.92	268.0' S.&C.Highway over O.P., 290.0' S.&C. Br., 153.0' Conc. O.P.	2/16/60	7/31/61	Not Started			
I 94-4 (5) 127 U-1 & F 135 (17) Miles City-W.,Forsyth-M.City	8.550 0.570	Peter Kiewit $2,657,498.45	Gr., Agg. Surf.,Paving, P.M.Bit.Surf.,Dr. & 214.5' C.Interchange	2/16/60	400 Cal. Days	Not Started			
I 94-4 (5) 127 U-2 Miles City-West	8.555	R.J.Sundling $35,986.25	Fencing	2/16/60	150 Cal. Days	Not Started			
DF 198 (4), F 334 (15) U-2 & DF 334 (16) Broadus-Olive & Crow Agency-Broadus	9.416 10.980	Carlson Lien $565,293.68	Gr., Soil Cem. Stab., P.M.S.,S.C.O. & Dr.	9/5/58	190 Cal. Days	10/7/58	Shutdown 10/19/59		85

STATE HIGHWAY COMMISSION
CONSTRUCTION DEPARTMENT

MONTHLY CONSTRUCTION REPORT
Month Ending March 31, 1960

OCLC 22722994 WF

Project and Location	Mileage	Contractor and Bid Price	Type	Contract Awarded	Date Completion	Work Began	Progress	Men Emp.	% Comp.
DISTRICT ONE - MISSOULA									
Division 110 - Missoula									
FHP 6 D5 Thompson Falls-West	-----	Parker & Knez $2,219.00	Const. 259 rods of fence, remove & reset 375 rods	1/21/60	20 Cal. Days	Not Started			
F 63 (7), F 192 (8), F 194 (4), F 197 (6) St. Ignatius-Pablo-Arlee-Ravalli	16.719	Kiely Const. Co. $605,418.22	Gr.,Agg.Surf.,P.M. Bit.Surf.,Seal Coat, Dr. & Traffic Delineation	5/27/59	120 Cal. Days	6/17/59	Shutdown 10/13/59		80
F 78 (7) Philipsburg-Maxville	9.702	Fred H. Slate $961,523.74	Gr.,Agg.Surf., P.M. Bit.Surf. & Dr.	4/22/59	250 Cal. Days	5/27/59	Shutdown 12/23/59		71
I 90-1 (4) 60 U-1 Tarkio-Missoula	4.991	Nilson-Smith $1,042,632.36	Gr.,Agg.Surf.,P.M.S., S.C. & Dr.	8/27/58	300 Cal. Days	9/3/58	Shutdown 9/12/59		98
I 90-1 (5) 46 Superior-East & West	-----	Riedesel Const. Schye & Sullivan $846,796.85	620.92' S.&C. Br. 800.92' S.&C. Br.	11/18/58	7/31/60	12/15/58	Fair	33	61
I 90-1 (6) 43 U-1 Superior-East & West	6.686	Zook Bros. $1,096,572.11	Gr.,Agg.Surf., P.M. Bit.Surf.,Dr., 17.25' Sep.	1/21/60	330 Cal. Days	3/29/60	Good	8	0
I 90-1 (6) 43 U-2 Superior-East & West	-----	Mont.Engr.& Const. $144,402.72	153.0' Dual O.P. 168.0' Conc. Br.	7/22/59	7/31/60	9/14/59	Good	7	28
I 90-1 (6) 43 U-3 Superior-East & West	6.686	Parker & Knez $67,742.37	Fencing & Cattle Guards	1/21/60	100 Cal. Days	Not Started			
I 90-3 (3) 157 U-1 Bearmouth-Deer Lodge	9.623	Bud King Const. McLaughlin, Inc. $2,456,634.90	Gr.,Agg.Surf.,P.M., S.C.O. & Dr.	8/27/58	400 Cal. Days	9/8/58	Shutdown 11/12/59		70
I 90-3 (5) 157 U-1 I 90-1 (7) 60 U-1 Tarkio-Missoula	4.991 9.623	Highway Protect. Corp. $42,658.16	Signing & Delineation	10/28/59	50 Cal. Days	Not Started			
I 90-1 (11) *0 & I 90-3 (9) 157 Highway #90	-----	Parker & Knez $49,558.80	Seeding & Mulching	2/17/60	4/30/60	Not Started			
F-F 90 (4) FH Idaho Line-Plains	-----	Peter Kiewit $554,931.60	949.25' S.&C. Br.	11/12/58	7/31/60	11/28/58	Shutdown 10/29/59		80
S 216 (2) St. Regis-Paradise	3.391	Fred H. Slate $297,245.41	Gr.,Agg.Surf.,P.M.S., S.C. & Dr.	4/13/59	120 Cal. Days	4/14/59	Shutdown 9/10/59		95
ROW S 227 (1) Hamilton-Southeast	-----	Bohleen & Duke $3,088.90	Fencing	3/16/60	30 Cal. Days	Not Started			
S 227 (3) Hamilton-Southeast	3.714	Union Const. Co. $192,850.72	Gr.,Agg.Surf.,P.M. Bit.Surf. & Dr.	1/21/60	130 Cal. Days	3/21/60	Good	21	6

MONTHLY CONSTRUCTION REPORT
Month Ending March 31, 1960

Division 110 - (Continued)								
F 249 (13) Garrison-Helena	1.233	Stanley H. Arkwright $165,321.60	Gr.,Agg.Surf. & Dr.	3/16/60	70 Cal. Days	Not Started		
Division 120								
S 38 (6) Noxon-Troy	5.854	Max J. Kuney Co. $283,685.06	Gr.,Agg.Surf., S.C.O. & Dr.	10/20/58	130 Cal. Days	12/3/58	Shutdown 10/19/59	66
U 58 (23),U 257 (14) U-1 & F 270 (7) U-1, Manicke-Kalispell-West-Whitefish	2.241	United Paving $363,855.17	Gr.,Agg.Surf.,P.M. Bit.Surf. & Dr.	10/28/58	150 Cal. Days	12/14/59	Shutdown 12/17/59	--
F 100 (8), F 270 (9) & F 270 (10), Whitefish-C.Falls & Whitefish-Kalispell	14.635	Baltrusch Const. $668,851.08	Gr.,Agg.Surf., P.M.S.,S.C. & Dr.	5/5/59	220 Cal. Days	5/26/59	Shutdown 11/10/59	59
S 157 (2) Kalispell-Lupfer	10.392	Chas.Shannon Co. $124,412.69	P.M.Bit.Surf. & S.C.	5/27/59	90 Cal. Days	7/2/59	Shutdown 10/6/59	75
SMP 1599 Flathead,Lake & Lincoln	-----	Wm.W.Strever $124,470.00	Crushing & Stockpiling	3/16/60	150 Cal. Days	Not Started		
DISTRICT TWO - BUTTE								
Division 210 - Butte								
I-IG 15-1 (9) 0 Lima-Monida	17.079	Peter Kiewit $484,014.46	P.M. Bit. Surf.	2/17/60	130 Cal. Days	Not Started		
I-ING 15-2 (8) 118 Dillon-Butte	4.245	Peter Kiewit $1,360,740.95	Gr.,Agg.Surf.,P.M. Bit.Surf., Dr. 209.5' C. O.P. & 2-S&C O.P. - 1,421.5'	5/22/59	330 Cal. Days	6/16/59	Shutdown 11/11/59	20 27
I 15-2 (9) 128 Butte Urban	-----	Cahill-Mooney $334,588.39	3 C.High.over UPs -6,565', 1-209.5' O.P.	2/17/60	6/30/61	3/7/60		12 3
S 35 (9) Jackson-Dillon	5.092	Union Credit $295,563.15	Gr.,Selected Surf.	1/21/60	160 Cal. Days	Not Started		
F 43 (14) U-1 Wisdom-Divide	-----	W.R.Cahoon Co. $226,504.89	234.5' Conc. Br. 325.0' Steel Br.	7/22/59	8/31/60	8/17/59	Shutdown 12/23/59	28
F 43 (14) U-2 Wisdom-Divide	1.895	Naranche & Konda $137,266.67	Gr.,Agg.Surf., B.S.T. & Dr.	2/17/60	100 Cal. Days	Not Started		
I-IN G 82-01 (6) U-1 Idaho Line-Dillon	4.997	F & S Contr. Co. $918,343.81	Gr.,Agg.Surf., B.S.T. & Dr.	3/27/58	300 Cal. Days	5/5/58	Shutdown 9/9/59	99
Division 220 - Bozeman								
S 14 (8) Ringling-Martinsdale	11.859	Billings Blacktop Gibson Const. Co.	Gr.,Agg.Surf., P.M.S.,S.C.O. & Dr.	2/9/59	160 Cal. Days	7/16/59	Shutdown 11/9/59	45
F 76 (6) & F 203 (7) Gallatin Gateway-Bozeman	13.12	Richardson Const. $254,048.96	P.M.Bit.Surf.,Dr., Agg.Surf. & Dr.	3/16/60	110 Cal. Days	Not Started		
I 90-7 (4) 330 Livingston-East & West	----	W.R.Cahoon Co. $642,857.48	Dual 730.42' S.&C. Structures	11/18/59	9/30/61	12/16/59	Fair	20 13
I 90-7 (5) 339 Springdale-West	11.800	Starline Equip. $13,048.20	Furnish & Place Signs & Delineators	8/27/58	45 Cal. Days	9/25/59	Shutdown 10/17/59	30

I 117 (10) U-2 Livingston-Big Timber	4.029	Albert Lalonde $1,537,336.57	Gr.,Agg.Surf. & Dr.	4/24/58	300 Cal. Days	6/17/58	Shutdown 12/8/59		78
DISTRICT THREE - GREAT FALLS									
Division 310 - Great Falls									
S 2 (7) Helena-Flesher-Lincoln	7.262	Dillsworth Const. Maronick Const. $355,006.30	Gr.,Agg.Surf.,P.M. Bit.Surf. & Dr.	8/11/59	180 Cal. Days	8/12/59	Shutdown 11/25/59		62
I-IG-ING 15-4 (4) 184 U-1 GN & NP, Helena	-----	Sletten Const. $569,389.84	Dual St. & C. OP	6/19/59	11/30/60	7/20/59	Fair	7	33
I 15-5 (9) 275 U-1 Sun River-Great Falls	8.337	Interstate Contr. $2,629,104.83	Gr.,Agg.Surf.,P.M. Bit.Surf. & Dr.	7/22/59	400 Cal. Days	8/5/59	Fair	73	34
I 15-5 (9) 275 U-2 Sun River-Great Falls	-----	Mont. Bridge Co. $231,507.58	2 Interchanges & 2 Jr.Gr.Separations	7/22/59	7/31/60	8/6/59	Fair	6	49
I 15-5 (9) 275 U-3 Sun River-Great Falls	8.337	F. Strandberg $30,093.40	Fence	7/22/59	100 Cal. Days	3/28/60	Fair	3	0
S 90 (2) Dutton-East	7.074	Mountain Const. $278,057.32	Gr.,Agg.Surf.,P.M. Bit.Surf. & Dr.	3/16/60	130 Cal. Days	Not Started			
S 193 (1) Valier-No. & West	7.397	Naranche & Konda $342,351.56	Gr.,Agg.Surf.,P.M.S. & Dr.	6/17/59	180 Cal. Days	7/16/59	Shutdown 11/9/59		38
S 228 (1) Wolf Creek-Augusta	17.789	Robertson & Cave $730,033.69	Gr.,Agg.Surf.,B.S.T. & Dr.	9/12/58	200 Cal. Days	9/16/58	Shutdown 10/14/59		89
F 235 (26) U-1 Armington-Lewistown	5.283	S.Birch, Inc. & S.Birch Const. $740,564.06	Gr.,Agg.Surf.,P.M.S. S.C.O. & Dr.	10/10/58	220 Cal. Days	10/16/58	Shutdown 11/3/59		86
F 267 (10) Ovando-Rogers Pass	16.540	S.Birch, Inc. & S.Birch Const. $275,216.97	Agg.Surf. & P.M.S.	6/17/59	120 Cal. Days	6/25/59	Shutdown 9/3/59		82
S 312(2) & S 336(2) Great Falls-North	5.625	Francis Tindall $261,457.15	Gr.,Agg.Surf.,P.M. Bit.Surf. & Dr.	2/17/60	150 Cal. Days	Not Started			
S 312(2) & S 336(2) Great Falls-North	-----	Robertson & Cave $1,794.63	Cattleguard & Fence	2/17/60	30 Cal. Days	Not Started			
U-F-FG 395 (4) Gt. Falls Street	-----	Robertson & Cave Sletten Const. $1,139.28.67	1125.75' S.&C. Br.	2/17/60	11/30/61	3/15/60	Fair	11	2
SMP 301-0020-01-42 Great Falls	-----	Palmer Const. $189,158.00	Shop & Office Bldg.	6/17/59	12/31/59	6/25/59			98
Division 320 - Havre									
I-IG-ING 15-8 (3) 351 Shelby-West Side	5.623	F & S Contr. Co. $1,793,114.67	Gr.,Agg.Surf.,P.M.S., S.C.O. & Dr. Interchanges - 1,276.0' & 1-360.0'	2/9/59	300 Cal. Days	3/27/59	Fair	35	64
I-IG 15-8 (6) 379 U-1 & S 366 (5) Sunburst-No.	4.783	Baltrusch Const. $730,829.24	Gr.,Agg.Surf.,P.M. Bit.Surf.,Dr. & 1-313.0' O.P. & 1-168.0' Inter.	10/28/59	240 Cal. Days	Not Started			
I-IG 15-8 (6) Sunburst-No.	4.235	F. Strandberg $38,746.00	Fencing & Cattleguard	10/28/59	100 Cal. Days	Not Started			

MONTHLY CONSTRUCTION REPORT
Month Ending March 31, 1960

Division 320 - Continued									
F-FG 95 (11) U-1 Gildford-Havre-East	7.142	Baltrusch Const. $543,201.01	Gr.,Agg.Surf.,P.M.S. & Dr.	6/17/59	220 Cal. Days	9/28/59	Shutdown 11/2/59		21
F 132 (7) Chester-Gildford	12.695	Holland Const. $835,350.13	Gr.,Agg.Surf.,P.M.S., S.C. & Dr.	7/1/59	200 Cal. Days	7/6/59	Shutdown 12/22/59		55
S 185 (2) Santa Rita-Del Bonita	32.113	Inland Asphalt $357,323.56	Agg.Surf.,P.M.S. & S.C.O.	3/18/59	120 Cal. Days	4/10/59	Shutdown 9/21/59		92
S 187 (1) U-1 Armells Creek-Hays-Harlem	12.665	J.F.England Sons R.A.Millard $437,338.28	Gr.,Agg.Surf.,B.S.T. & Dr.	3/27/58	250 Cal. Days	4/30/58	Shutdown 7/21/59		96
S 187 (2) U-1 Armells Creek-Hays-Harlem	14.054	Roth Const. Co. $477,952.17	Gr.,Grav.Surf.,B.S.T. & Dr.	9/26/57	350 Cal. Days	4/2/58	Shutdown 10/5/59		97
F 190 (3) Birch Creek-Browning	7.417	Zook Bros. $499,697.29	Gr.,Agg.Surf.,P.M.S., S.C.O. & Dr.	5/1/59	225 Cal. Days	6/11/59	Shutdown 10/26/59		76
S 219 (4) Big Sandy-Rudyard	7.994	Gibson Const. $253,960.78	Gr.,Agg.Surf.,P.M. Bit. Surf. & Dr.	10/28/59	140 Cal. Days	Not Started			
S 303 (4) Chester-South	5.269	O'Neil Const. Co. $214,688.37	Gr.,Agg.Surf.,P.M. Bit.Surf. & Dr.	2/17/60	140 Cal. Days	Not Started			
S 366 (7) Sunburst-Sweetgrass-West	6.273	O'Neil Const. Co. $156,723.06	Gr.,Agg.Surf. & Dr.	2/17/60	150 Cal. Days	Not Started			
DISTRICT FOUR - GLENDIVE									
Division 410 - Glendive									
S 32 (9) Glendive-Richey	10.037	Richardson Const. $155,420.03	Agg.Surf.,P.M. Bit. Surf. & S. C.	5/27/59	100 Cal. Days	6/8/59	Shutdown 10/18/59		88
S 32 (10) Glendive-Richey	9.935	R.J.Sundling $156,405.15	Agg.Surf. & P.M. Bit.Surf.	3/16/60	100 Cal. Days	Not Started			
I 94-6 (2) 216 Glendive-East	4.184	Carlson Lien Central Cont. $762,435.42	Gr.,Agg.Surf.,P.M. Bit.Surf.,Dr. & 17.25' Sep.	4/22/59	270 Cal. Days	5/25/59	Shutdown 11/9/59	9	54
S 95 (3) Carlyle W. & No.	7.010	United Const. $195,552.93	Gr.,Agg.Surf.,Dr. & 100.0' T.T. Br.	7/29/59	200 Cal. Days	7/29/59	Shutdown 1/3/60		93
U 121 (3) & F 130(15)U-1 Terry-Glendive & Towne St. & Merrile Ave.,Glendive	2.670	Schye & Sullivan $621,693.16	Gr.,Agg.Surf.,P.M.S., S.C.O. & Dr.	9/24/58	200 Cal. Days	10/9/58	Shutdown		98
S 201 (3) Mildred-Fallon	4.863	Schye & Sullivan $106,308.04	Gr.,Agg.Surf. & Dr.	2/17/60	180 Cal. Days	3/28/60	Fair	5	1
S 258 (2) Rock Spring-Van Norman	-----	Central Contr. $90,013.51	Gr.,Dr. & 224.5' C. Br.	7/22/59	7/31/60	10/22/59	Poor	--	28
F 315 (13) U-1 Van Norman-Glasgow	8.298	Wickens Bros. $254,299.91	Gr.,Agg.Surf. & Dr.	2/17/60	180 Cal. Days	Not Started			
F 315 (13) U-2 Van Norman-Glasgow	-----	C.B.Lauch Co. $74,183.88	204.5' Conc. Br.	2/17/60	9/30/60	Not Started			

MONTHLY CONSTRUCTION REPORT
Month Ending March 31, 1960

Division 410 - Glendive (Continued)									
F 391 (11) U-1 Circle-Sidney	9.100	Wickens Bros. $271,618.48	Gr. & Dr.	2/17/60	160 Cal. Days	Not Started			
F 391 (11) U-2 Circle-Sidney	-----	Holland Const. $37,692.76	2-88.0' T.T.Brs.	2/17/60	7/31/60	Not Started			
Division 420 - Wolf Point									
F 84 (26) W.Point-No.Dak.Line	9.486	Norgaard & Hilling $496,894.26	Gr.,Agg.Surf.,P.M. Bit.Surf. & Dr.	5/12/59	220 Cal. Days	5/12/59	Shutdown 10/18/59		78
F 84 (27), F 84 (28) & F-FG 273 (11),W.Point- N.Dak. & Sidney-Culbertson	14.596	Albert Lalonde $758,200.96	Gr.,Agg.Surf.,P.M. Bit.Surf. & Dr.	2/17/60	180 Cal. Days	Not Started			
S 200 (4) Froid-West	2.495	Schye & Sullivan $139,271.73	110.0' S.&C. Br.	1/21/60	8/31/60	Not Started			
S 257 (3) Tampico-Glasgow	-----	W.P.Roscoe Co. $298,813.75	400.0' & 120.0' S.&C. Brs. & 75.0' T.T.Br.	5/27/59	11/30/60	7/6/59	Poor	15	44
S 257 (4) Tampico-Glasgow	3.788	G.E.Marshall $319,270.75	Gr.,Agg.Surf. & Dr.	1/21/60	160 Cal. Days	Not Started			
S 313 (4) Plentywood-Can.Line	15.633	NW Engr. Co. $172,265.42	P.M. Bit. Surf.	4/22/59	100 Cal. Days	6/4/59	Shutdown 8/8/59		89
Division 430 - Lewistown									
DS 187 (5) Armells Creek-Hays-Harlem	6.394	J.F.England Sons $194,196.56	Gr.,Agg.Surf. & Dr.	11/6/58	180 Cal. Days	8/10/59	Shutdown		88
S 187 (7) Armells Creek-Hays-Harlem	4.225	Wickens Bros. $359,248.06	Gr.,Agg.Surf. & Dr.	7/22/59	130 Cal. Days	8/7/59	Shutdown 12/1/59		82
S 307 (8) Stanford-Geraldine	4.224	Hilde Const. Co. $199,662.41	Gr.,Agg.Surf.,P.M. Bit.Surf.,Dr.,Widen 200' T.T. Br. & Lengthen 50.0'.	1/21/60	150 Cal. Days	3/22/60	Fair	16	2
F 333 (23) U-1 Grass Range-Malta	11.832	Wilbur Christensen $366,519.69	Gr.,Agg.Surf. & Dr.	2/17/60	200 Cal. Days	3/28/60			
F 333 (23) U-2 Grass Range-Malta	-----	W.Mackin & Son $53,846.40	91.5' & 81.5' S&C. Br.	2/17/60	9/30/60	Not Started			
F 333 (24) Grass Range-Malta	19.875	Nilson-Smith $762,810.19	Agg.Surf.,P.M.S. & S.C.	5/27/59	200 Cal. Days	7/20/59	Shutdown 11/7/59		46
DISTRICT FIVE - BILLINGS									
Division 510 - Billings									
S 71 (3) Ryegate-So.	5.038	S.Arkwright, Inc. $128,619.66	Gr.,Agg.Surf.,Dr. & 63.0' T.T. Br.	2/17/60	150 Cal. Days	3/15/60	Fair	14	13
I 90-8 (8) 438 U-1 Mossmain-Billings	6.423	Long Const. Co. $1,556,610.26	Gr.,Agg.Surf.,P.M. Bit.Surf.,Dr. 153.0' O.P. & Frontage Roads	11/17/59	300 Cal. Days	11/23/59	Good	40	10
I 90-8 (8) 438 U-2 Mossmain-Billings	6.423	McRae's S.O.S. $33,140.22	Fencing	11/17/59	100 Cal. Days	Not Started			

Division 510 - Continued									
IN 90-9 (5) 498 U-1 & IN 90-9 (7) 508 U-1 Custer Battlefield-Hardin	11.594	S.Arkwright, Inc. $1,685,369.32	Gr.,Agg.Surf.,P.M., S.C.O. & Dr.	9/18/58	400 Cal. Days	9/24/58	Shutdown		94
I 90-9 (10) 498 U-1 Wyo. Line-Hardin	18.151	National Adv. Co. $52,847.63	Signing & Delineation	10/28/59	50 Cal. Days	Not Started			
I 90-9 (11) 498 Crow Agency-Hardin	-----	Parker & Knez $49,558.80	Seeding & Mulching	2/17/60	4/30/60	Not Started			
S 136 (1) Wyo. Line-Belfry	10.504	Dillsworth Const. Maronick Const. $413,599.25	Gr.,Agg.Surf. & Dr.	11/24/59	200 Cal. Days	12/2/59	Good	32	64
S 175 (1) Fishtail-SW	6.431	G.E.Marshall $136,685.31	Gr.,Agg.Surf.,P.M.S., S.C. & Dr.	6/17/59	200 Cal. Days	7/27/59	Fair	17	68
F-FG 228 (14) Laurel-Billings	-----	W.R.Cahoon Co. $1,042,703.83	1713.30' S.&C. O.P.	10/24/57	10/31/59	11/13/57			97
F 228 (18) Laurel-Billings	0.258	Gibson Const. $35,964.08	Gr.,Agg.Surf.,B.S.T. of apps. to new highway	10/28/59	60 Cal. Days	12/18/59	Shutdown		18
S 236 (6) U-1 Custer-Musselshell	-----	Central Contr. $54,574.10	O.P. 193.0' Conc. Br.	7/22/59	7/31/60	12/8/59	Poor	3	29
SMP 5699, Big Horn, G. Valley, Musselshell, Rosebud, Treasure, Yellowstone	-----	Billings Const. $116,772.50	Crushing & Stockpiling	10/28/59	6/30/60	2/26/60		16	28
Division 520 - Miles City									
S 51 (5) Knobs-Webster-Baker	5.860	Dean R. Rounds $122,256.20	Gr.,Agg.Surf. & Dr.	1/21/60	160 Cal. Days	3/18/60	Good	28	2
I 94-4 (3) 134 Miles City East & West	-----	Sornsin Const. & Tri-State Excav. $324,466.92	268.0' S.&C.Highway over O.P., 290.0' S.&C. Br., 153.0' Conc. O.P.	2/19/60	7/31/61	3/31/60	Good	4	1
I 94-4 (5) 127 U-1 & F 135 (17) Miles City-W.,Forsyth-M.City	8.550 0.570	Peter Kiewit $2,657,498.45	Gr.,Agg.Surf.,Paving, P.M.Bit.Surf.,Dr. & 214.5' C. Interchange	2/16/60	400 Cal. Days	4/1/60	Good	30	1
I 94-4 (5) 127 U-2 Miles City-West	8.555	R.J.Sundling $35,986.25	Fencing	2/16/60	150 Cal. Days	Not Started			
DF 198 (4), F 334 (15) U-2 & DF 334 (16) Broadus-Olive & Crow Agency-Broadus	9.416 10.980	Carlson Line $565,293.68	Gr.,Soil Cem. Stab., P.M.S.,S.C.O. & Dr.	9/5/58	190 Cal. Days	10/7/58	Shutdown 10/19/59		85

STATE HIGHWAY COMMISSION
CONSTRUCTION DEPARTMENT

MONTHLY CONSTRUCTION REPORT
Month Ending April 30, 1960

OCLC 22722994 WF

Project and Location	Mileage	Contractor and Bide Price	Type	Contract Awarded	Date Completion	Work Began	Pro-gress	Men Emp.	% Comp.
DISTRICT ONE - MISSOULA									
Division 110 - Missoula									
FHP 6 D5 Thompson Falls-West	------	Parker & Knez $2,219.00	Const. 259 Rods of fence, remove & reset 375 rods	1/21/60	20 Cal. Days	Not Started			
F 67 (7), F 192 (8), F 194 (4), F 197 (6) St. Ignatius-Pablo-Arlee-Ravalli	16.719	Kiely Const. Co. $605,418.22	Gr.,Agg.Surf.,P.M. Bit.Surf.,Seal Coat, Dr. & Traffic Delineation	5/27/59	120 Cal. Days	6/17/59	Shutdown 10/13/59		80
F 78 (7) Philipsburg-Maxville	9.702	Fred H. Slate $961,523.74	Gr.,Agg.Surf.,P.M. Bit.Surf. & Dr.	4/22/59	250 Cal. Days	5/27/59	Resumed 4/4/60		71
I 90-1 (4) 60 U-1 Tarkio-Missoula	4.991	Nilson-Smith $1,042,632.36	Gr.,Agg.Surf.,P.M.S., S.C. & Dr.	8/27/58	300 Cal. Days	9/3/58	Shutdown 9/12/59		98
I 90-1 (5) 46 Superior-East & West	-----	Riedesel Const. Schye & Sullivan $846,796.85	620.92' S.&C. Br. 800.92' S.&C. Br.	11/18/58	7/31/60	12/15/58	Good	45	79
I 90-1 (6) 43 U-1 Superior-East & West	6.686	Zook Bros. $1,096,572.11	Gr.,Agg.Surf.,P.M. Bit.Surf.,Dr., 17.25'	1/21/60 Sep.	330 Cal. Days	3/29/60	Poor	56	10
I 90-1 (6) 43 U-2 Superior-East & West	-----	Mont.Engr.& Const. $144,402.72	153.0' Dual O.P. 168.0' Conc. Br.	7/22/59	6/31/60	9/14/59	Good	11	36
I 90-1 (6) 43 U-3 Superior-East & West	6.686	Parker & Knez $67,742.37	Fencing & Cattle Guard	1/21/60	100 Cal. Days	Not Started			
I 90-3 (3) 157 U-1 Bearmouth-Deer Lodge	9.623	Bud King Const. McLaughlin, Inc. $2,456,634.90	Gr.,Agg.Surf.,P.M. S.C.O. & Dr.	8/27/58	400 Cal. Days	9/8/58	Resumed 4/8/60		70
I 90-3 (5) 157 U-1 I 90-1 (7) 60 U-1 Tarkio-Missoula	4.991	Highway Protect. Corp. $42,658.16	Signing & Delineation	10/28/59	50 Cal. Days	Not Started			
I 90-1 (11) 60 & I 90-3 (9) 157 Highway #90	-----	Parker & Knez $49,558.80	Seeding & Mulching	2/17/60	4/30/60	4/6/60	Fair	1	22
F-F 90 (4) FH Idaho Line-Plains	-----	Peter Kiewit $554,931.60	949.25' S.&C. Br.	11/12/58	7/31/60	11/28/58	Shutdown 10/29/59		80
S 216 (2) St. Regis-Paradise	3.391	Fred H. Slate $297,245.41	Gr.,Agg.Surf.,P.M.S., S.C. & Dr.	4/13/59	120 Cal. Days	4/14/59	Shutdown 9/10/59		95
ROW S 227 (1) Hamilton-Southeast	----	Bohleen & Duke $3,088.90	Fencing	3/16/60	30 Cal. Days	4/7/60	Poor	--	32
S 227 (3) Hamilton-Southeast	3.714	Union Const. Co. $192,850.72	Gr.,Agg.Surf.,P.M. Bit.Surf. & Dr.	1/21/60	130 Cal. Days	3/21/60	Good	35	37

MONTHLY CONSTRUCTION REPORT
Month Ending April 30, 1960

Division 110 - Continued									
F 249 (13) Garrison-Helena	1.233	Stanley H. Arkwright $165,321.60	Gr., Agg. Surf. & Dr.	3/16/60	70 Cal. Days	4/4/60	Poor	1	0
ROW S 291 (3) ROW F-FG 249 (8) Avon-Helmville Garrison-Helena	3.5	T & C Fencing $1,622.24	Fencing	4/20/60	30 Cal. Days	Not Started			
S 291 (4) Avon-Helmville	6.346	F & S Contracting $362,896.40	Gr., Agg. Surf., P.M.	4/20/60	160 Cal. Days	Not Started			
Division 120 - Kalispell									
S 38 (6) Noxon-Troy	5.854	Max J. Kuney Co. $283,685.06	Gr., Agg. Surf., S.C.O. & Dr.	10/20/58	130 Cal. Days	12/3/58	Shutdown 10/19/59		66
U 58 (23) U 257 (14) U-1 & F 270 (7) U-1, Manicke-Kalispell-West-Whitefish	2.241	United Paving $363,855.17	Gr., Agg. Surf., P.M. Bit. Surf. & Dr.	10/28/58	150 Cal. Days	12/14/59	Resumed 4/14/60	15	5
F 100 (8), F 270 (9) & F 270 (10), Whitefish-C. Falls & Whitefish-Kalispell	14.635	Baltrusch Const. $668,851.08	Gr., Agg. Surf., P.M.S., S.C. & Dr.	5/5/59	220 Cal. Days	5/26/59	Resumed 4/13/60	15	59
S 157 (2) Kalispell-Lupfer	10.392	Chas. Shannon Co. $124,412.69	P.M. Bit. Surf. & S.C.	5/27/59	90 Cal. Days	7/2/59	Shutdown 10/6/59		75
SMP 1599 Flathead, Lake & Lincoln	-----	Wm. W. Strever $124,470.00	Crushing & Stockpiling	3/16/60	150 Cal. Days	Not Started			
DISTRICT TWO - BUTTE									
Division 210 - Butte									
I-IG 15-1 (9) 0 Lima-Monida	17.079	Peter Kiewit $484,014.46	P.M. Bit. Surf.	2/17/60	130 Cal. Days	Not Started			
I-ING 15-2 (8) 118 Dillon-Butte	4.245	Peter Kiewit $1,360,740.95	Gr., Agg. Surf., P.M. Bit. Surf., Dr. 209.5' C. O.P. & S-S&C O.P. - 1,421.5'	5/22/59	330 Cal. Days	6/16/59	Poor	33	31
I 15-2 (9) 128 Butte Urban	-----	Cahill-Mooney $334,588.39	3 C. High. over UPs -6,565', 1-209.5' O.P.	2/17/60	6/30/61	3/7/60	Fair	15	10
S 35 (9) Jackson-Dillon	5.092	Union Credit $295,563.15	Gr., Sel. Surf.	1/21/60	160 Cal. Days	4/4/60	Poor	13	10
F 43 (14) U-1 Wisdom-Divide	-----	W. R. Cahoon Co. $226,504.89	234.5' Conc. Br. 325.0' Steel. Br.	7/22/59	8/31/60	8/17/59	Shutdown 12/23/59		28
F 43 (14) U-2 Wisdom-Divide	1.895	Naranche & Konda $137,266.67	Gr., Agg. Surf., B.S.T. & Dr.	2/17/60	100 Cal. Days	Not Started			
I-ING 82-01 (6) U-1 Idaho Line-Dillon	4.997	F & S Contracting $918,343.81	Gr., Agg. Surf., B.S.T. & Dr.	3/27/58	300 Cal. Days	5/5/58	Completed 4/14/60		
Division 220 - Bozeman									
S 14 (8) Ringling-Martinsdale	11.859	Billings Blacktop Gibson Const. Co.	Gr., Agg. Surf., P.M.S., S.C.O. & Dr.	2/9/59	160 Cal. Days	7/16/59	Shutdown 11/9/59		45
ROW FHP 46-A 4 Targhee Pass-W. Yellowstone	3.00	Bohleen & Duke $4,118.80	Fencing	4/20/60	30 Cal. Days	Not Started			

MONTHLY CONSTRUCTION REPORT
Month Ending 4/30/60

Division 220 - Continued									
F 76 (6) & F 203 (7) Gallatin Gateway-Bozeman	13.12	Richardson Const. $254,048.96	P.M.Bit.Surf.,Dr., Agg.Surf. & Dr.	3/16/60	110 Cal. Days	4/11/60	Fair	14	2
I 90-7 (4) 330 Livingston-East & West	----	W.R.Cahoon Co. $642,857.48	Dual 730.42' S.&C. Structures	11/18/59	9/30/61	12/16/59	Good	16	18
I 90-7 (5) 339 Springdale-West	11.800	Starline Equip. $13,048.20	Furnish & Place Signs & Delineators	8/27/58	45 Cal. Days	9/25/59	Shutdown 10/17/59		30
I 117 (10) U-2 Livingston-Big Timber	4.029	Albert Lalonde $1,537,336.57	Gr.,Agg.Surf. & Dr.	4/24/58	300 Cal. Days	6/17/58	Good	80	82
S 273 (2) Pray Siding-Mill Creek	-----	Schultz & Lindsay $126,485.06	360.0' S.&C. Br.	1/21/60	8/31/61	3/9/60		9	13
DISTRICT THREE - GREAT FALLS									
Division 310 - Great Falls									
S 2 (7) Helena-Flesher-Lincoln	7.262	Dillsworth Const. Maronick Const. $355,006.30	Gr.,Agg.Surf.,P.M. Bit.Surf. & Dr.	8/11/59	180 Cal. Days	8/12/59	Shutdown 11/25/59		62
I-IG-ING 15-4 (4) 184 U-1 GN & NP, Helena	-----	Sletten Const. $569,389.84	Dual St. & C. OP	6/19/59	11/30/60	7/20/59	Fair	9	35
I 15-5 (9) 275 U-1 Sun River-Great Falls	8.337	Interstate Contr. $2,629,104.83	Gr.,Agg.Surf.,P.M. Bit.Surf. & Dr.	7/22/59	400 Cal. Days	8/5/59	Poor	60	38
I 15-5 (9) 275 U-2 Sun River-Great Falls	-----	Mont. Bridge Co. $231,507.58	2 Interchanges & 2 Jr.Gr.Separations	7/22/59	7/31/60	8/6/59	Fair	8	57
I 15-5 (9) 275 U-3 Sun River-Great Falls	8.337	F.Strandberg $30,093.40	Fence	7/22/59	100 Cal. Days	3/28/60	Poor	0	39
S 90 (2) Dutton-East	7.074	Mountain Const. $278,057.32	Gr.,Agg.Surf.,P.M. Bit.Surf. & Dr.	3/16/60	130 Cal. Days	4/6/60	Poor	15	5
S 193 (1) Valier-No. & West	7.397	Naranche & Konda $342,351.56	Gr.,Agg.Surf.,P.M.S. & Dr.	6/17/59	180 Cal. Days	7/16/59	Poor	--	39
S 228 (1) Wolf Creek-Augusta	17.789	Robertson & Cave $730,033.69	Gr.,Agg.Surf.,B.S.T. & Dr.	9/12/58	200 Cal. Days	9/16/58	Shutdown 10/14/59		89
F 235 (26) U-1 Armington-Lewistown	5.283	S.Birch, Inc. & S.Birch Const. $740,564.06	Gr.,Agg.Surf.,P.M.S. S.C.O. & Dr.	10/10/58	220 Cal. Days	10/16/58	Poor	15	90
F 267 (10) Ovando-Rogers Pass	16.540	S.Birch, Inc. & S.Birch Const. $275,216.97	Agg.Surf. & P.M.S.	6/17/59	120 Cal. Days	6/25/59	Shutdown 9/3/59		82
S 312 (2) & S 336 (2) Great Falls-North	5.625	Francis Tindall $261,457.15	Gr.,Agg.Surf.,P.M. Bit Surf. & Dr.	2/17/60	150 Cal. Days	4/6/60	Poor	0	3
ROW S 312(2) & ROW S 336(2) Great Falls-North	---	Robertson & Cave $1,794.63	Cattleguard & Fence	2/17/60	30 Cal. Days	4/4/60		0	70
U-F-FG 395 (4) Great Falls Street	-----	Robertson & Cave Sletten Const. $1,139.28.67	1125.75' S.&C. Br.	2/17/60	11/30/61	3/15/60	Fair	15	3
SMP 301-0020-01-42 Great Falls	-----	Palmer Const. $189,158.00	Shop & Office Bldg.	6/17/59	12/31/59	6/25/59			98

MONTHLY CONSTRUCTION REPORT
Month Ending April 30, 1960

Division 320 - Havre									
I-IG-ING 15-8 (3) 351 Shelby-West Side	5.623	F & S Contr. $1,793,114.67	Gr.,Agg.Surf.,P.M.S. S.C.O. & Dr.Inter.1,276'& 360'	2/9/59	300 Cal. Days	3/27/59	Poor	44	68
I-IG 15-8 (6) 379 U-1 & S 366 (5) Sunburst-No.	4.783	Baltrusch Const. $730,829.24	Gr.,Agg.Surf.,P.M. Bit.Surf.,Dr. & 1-313.0' O.P. & 1-168.0' Inter.	10/28/59	240 Cal. Days	4/5/60	Good	31	5
I-IG 15-8 (6) Sunburst-No.	4.235	Fred Strandberg $38,746.00	Fencing & Cattleguard	10/28/59	100 Cal. Days	Not Started			
F-FG 95 (11) U-1 Gildford-Havre-East	7.142	Baltrusch Const. $543,201.01	Gr.,Agg.Surf.,P.M.S. & Dr.	6/17/59	220 Cal. Days	9/28/59	Poor		32
F 132 (7) Chester-Gildford	12.695	Holland Const. $835,350.13	Gr.,Agg.Surf.,P.M.S., S.C. & Dr.	7/1/59	200 Cal. Days	7/6/59	Poor		63
S 179 (3) Harlem-Hogeland	8.818	Baltrusch Const. $171,337.15	Gr.,Agg.Surf. & Dr.	Subj. to R/W clear.	200 Cal. Days				
S 185 (2) Santa Rita-Del Bonita	32.113	Inland Asphalt $357,323.56	Agg.Surf.,P.M.S. & S.C.O.	3/18/59	120 Cal. Days	4/10/59	Shutdown 9/21/59		92
S 187 (1) U-1 Armells Creek-Hays-Harlem	12.665	J.F.England Sons R.A.Millard $437,338.28	Gr.,Agg.Surf.,B.S.T. & Dr.	3/27/58	250 Cal. Days	4/30/58	Shutdown 7/21/59		96
S 187 (2) U-1 Armells Creek-Hays-Harlem	14.054	Roth Const. Co. $477,952.17	Gr.,Grav.Surf.,B.S.T. & Dr.	9/26/57	350 Cal. Days	4/2/58	Shutdown 10/5/59		97
F 190 (3) Birch Creek-Browning	7.417	Zook Bros. $499,697.29	Gr.,Agg.Surf.,P.M.S., S.C.O. & Dr.	5/1/59	225 Cal. Days	6/11/59	Shutdown 10/26/59		76
S 219 (4) Big Sandy-Rudyard	7.994	Gibson Const. $253,960.78	Gr.,Agg.Surf.,P.M. Bit.Surf. & Dr.	10/28/59	140 Cal. Days	Not Started			
S 248 (4) E. of Blackfoot-No.	7.669	Peter Kiewit $282,759.90	Gr.,Agg.Surf. & Dr.	4/20/60	180 Cal. Days	Not Started			
S 303 (4) Chester-South	5.269	O'Neil Const. $214,688.37	Gr.,Agg.Surf.,P.M. Bit.Surf. & Dr.	2/17/60	140 Cal. Days	4/7/60	Poor		8
S 266 (1) Browning-Babb	9.789	Billings Const. $584,286.07	Gr.,Agg.Surf.,P.M. Bit.Surf. & Dr.	Subj. to R/W clear.	220 Cal. Days				
S 366 (7) Sunburst-Sweetgrass-West	6.273	O'Neil Const. $156,723.06	Gr.,Agg.Surf. & Dr.	2/17/60	150 Cal. Days	Not Started			
DISTRICT FOUR - GLENDIVE									
Division 410 - Glendive									
S 32 (9) Glendive-Richey	10.037	Richardson Const. $155,420.03	Agg.Surf.,P.M.Bit. Surf. & S.C.	5/27/59	100 Cal. Days	6/8/59	Shutdown 10/18/59		88
S 32 (10) Glendive-Richey	9.935	R.J.Sundling $156,405.15	Agg.Surf. & P.M. Bit.Surf.	3/16/60	100 Cal. Days	4/11/60	Fair	21	11
I 94-6 (2) 216 Glendive-East	4.184	Carlson Lien Central Cont. $762,435.42	Gr.,Agg.Surf.,P.M. Bit.Surf.,Dr. & 17.25' Sep.	4/22/59	270 Cal. Days	5/25/59	Poor	24	56
S 95 (3) Carlyle W. & No.	7.010	United Const. $195,552.93	Gr.,Agg.Surf.,Dr. & 100.0' T.T. Br.	7/29/59	200 Cal. Days	7/29/59	Fair	4	94

Division 410 - Continued									
U 121 (3) & F 130(15)U-1 Terry-Glendive & Towne St. & Merrile Ave.,Glendive	2.670	Schye & Sullivan $621,693.16	Gr.,Agg.Surf.,P.M.S., S.C.O. & Dr.	9/24/58	200 Cal. Days	10/9/58	Shutdown		98
S 201 (3) Mildred-Fallon	4.863	Schye & Sullivan $106,308.04	Gr.,Agg.Surf. & Dr.	2/17/60	180 Cal. Days	3/28/60	Good	16	32
S 258 (2) Rock Spring-Van Norman	-----	Central Contr. $90,013.51	Gr.,Dr. & 224.5' C. Br.	7/22/59	7/31/60	10/22/59	Good	9	51
F 315 (13) U-1 Van Norman-Glasgow	8.298	Wickens Bros. $254,299.91	Gr.,Agg.Surf. & Dr.	2/17/60	180 Cal. Days	Not Started			
F 315 (13) U-2 Van Norman-Glasgow	-----	C.B.Lauch Co. $74,183.88	204.5' Conc. Br.	2/17/60	9/30/60	4/21/60	Fair	5	0
F 391 (11) U-1 Circle-Sidney	9.100	Wickens Bros. $271,618.48	Gr. & Dr.	2/17/60	160 Cal. Days	4/4/60	Good	40	25
F 391 (11) U-2 Circle-Sidney	-----	Holland Const. $37,692.76	2-88.0' T.T.Brs.	2/17/60	7/31/60	Not Started			
Division 420 - Wolf Point									
F 84 (26) W.Point-No.Dak. Line	9.486	Norgaard & Hilling $496,894.26	Gr.,Agg.Surf.,P.M. Bit.Surf. & Dr.	5/12/59	220 Cal. Days	5/12/59	Poor	8	78
F 84 (27), F 84 (28) & F-FG 273 (11),W.Point- N.Dak. & Sidney-Culbertson	14.596	Albert Lalonde $758,200.96	Gr.,Agg.Surf.,P.M. Bit.Surf. & Dr.	2/17/60	180 Cal. Days	Not Started			
F 189 (4) U-1 & F 232 (3) U-1,Nashua-W.Point	8.184	Richardson Const. $411,081.48	Gr.,Agg.Surf.,P.M. Bit.Surf. & Dr.	4/20/60	200 Cal. Days	Not Started			
F 189 (4) U-2 & F 232 (3) U-2,Nashua-W.Point	-----	Schultz & Lindsay $70,745.20	204.5' Conc. Br. & 25.0' T.T. Br.	4/20/60	10/31/60	Not Started			
S 200 (4) Froid-West	2.495	Schye & Sullivan $139,271.73	110.0' S.&C. Br.	1/21/60	8/31/60	4/5/60	Fair	6	2
S 257 (3) Tampico-Glasgow	-----	W.P.Roscoe Co. $298,813.75	400.0' & 120.0'S.&C. Brs. & 75.0' T.T. Br.	5/27/59	11/30/60	7/6/59	Fair	11	47
S 257 (4) Tampico-Glasgow	3.788	G.E.Marshall $319,270.75	Gr.,Agg.Surf. & Dr.	1/21/60	160 Cal. Days	Not Started			
S 313 (4) Plentywood-Can.Line	15.633	NW Engr. Co. $172,265.42	P.M. Bit. Surf.	4/22/59	100 Cal. Days	6/4/59	Shutdown 8/8/59		89
Division 430 - Lewistown									
DS 187 (5) Armells Creek-Hays-Harlem	6.394	J.F.England Sons $194,196.56	Gr.,Agg.Surf. & Dr.	11/6/58	180 Cal. Days	8/10/59	Poor	30	98
S 187 (7) Armells Creek-Hays-Harlem	4.225	Wickens Bros. $359,248.06	Gr.,Agg.Surf. & Dr.	7/22/59	130 Cal. Days	8/7/59	Poor		82
S 307 (8) Stanford-Geraldine	4.224	Hilde Const. $199,662.41	Gr.,Agg.Surf.,P.M. Bit.Surf.,Dr.,Widen 200' T.T. Br. & Lengthen 50.0'	1/21/60	150 Cal. Days	3/22/60	Poor		20
F 333 (23) U-1 Grass Range-Malts	11.832	Wilbur Christensen $366,519.69	Gr.,Agg.Surf. & Dr.	2/17/60	200 Cal. Days	3/28/60	Poor		23

MONTHLY CONSTRUCTION REPORT
Month Ending April 30, 1960

Division 430 - Continued									
F 333 (23) U-2 Grass Range-Malta	-----	W.Mackin & Son $53,846.40	91.5' & 81.5'S&C Br.	2/17/60	9/30/60	Not Started			
F 333 (24) Grass Range-Malta	19.875	Nilson-Smith $762,810.19	Agg.Surf.,P.M.S. & S.C.	5/27/59	200 Cal. Days	7/20/59	Resumed 4/11/60		49
DISTRICT FIVE - BILLINGS									
Division 510 - Billings									
S 71 (3) Ryegate-So.	5.038	S.Arkwright $128,619.66	Gr.,Agg.Surf.,Dr. & 63.0' T.T. Br.	2/17/60	150 Cal. Days	3/15/60	Fair	12	45
I 90-8 (8) 438 U-1 Mossmain-Billings	6.423	Long Const.Co. $1,556,610.26	Gr.,Agg.Surf.,P.M. Bit.Surf.,Dr. 153.0' O.P. & Frontage Roads	11/17/59	300 Cal. Days	11/23/59	Good	60	20
I 90-8 (8) 438 U-2 Mossmain-Billings	6.423	McRae's S.O.S. $33,140.22	Fencing	11/17/59	100 Cal. Days	4/5/60	Poor		1
IN 90-9 (5) 498 U-1 & IN 90-9 (7) 508 U-1 Custer Battlefield-Hardin	11.594	S.Arkwright, $1,685,369.32	Gr.,Agg.Surf.,P.M., S.C.O. & Dr.	9/18/58	400 Cal. Days	9/24/58	Fair	5	94
IN 90-9 (7) 508 (Repair) ARO 501-0051-05-012 Crow Agency-Hardin	------	Cop Const. Co. $13,500.00	Repair of Span #2 of Interchange	4/20/60	6/30/60	Not Started			
I 90-9 (10) 498 U-1 Wyo. Line-Hardin	18.151	National Adv.Co. $52,847.63	Signing & Delineation	10/28/59	50 Cal. Days	Not Started			
I 90-9 (11) 498 Crow Agency-Hardin	-----	Parker & Knez $49,558.80	Seeding & Mulching	2/17/60	4/30/60	4/20/60	Fair	6	50
S 136 (1) Wyo. Line-Belfry	10.504	Dillsowrth Const. Maronick Const. $413,599.25	Gr.,Agg.Surf. & Dr.	11/24/59	200 Cal. Days	12/2/59	Poor		77
S 175 (1) Fishtail-SW	6.431	G.E.Marshall $136,685.31	Gr.,Agg.Surf.,P.M.S., S.C. & Dr.	6/17/59	200 Cal. Days	7/27/59	Poor	25	78
F-FG 228 (14) Laurel-Billings	-----	W.R.Cahoon Co. $1,042,703.83	1713.30' S.&C. O.P.	10/24/57	10/31/59	11/13/57	Fair	5	99
F 228 (18) Laurel-Billings	0.258	Gibson Const. $35,964.08	Gr.,Agg.Surf.,B.S.T. of apps. to new highway	10/28/59 O.P.	60 Cal. Days	12/18/59	Poor	6	18
S 236 (6) U-1 Custer-Musselshell	-----	Central Contr. $54,574.10	193.0' Conc. Br.	7/22/59	7/31/60	12/8/59	Poor		36
S 322 (5) U-1 Hardin-Sarpy	-----	Husman Bros. $47,223.90	183.0' Conc. Br.	4/20/60	10/31/60	Not Started			
S 322 (5) U-2 Hardin-Sarpy	5.109	Myrl Clark $317,203.50	Gr.,Agg.Surf.,P.M. Bit.Surf. & Dr.	4/20/60	200 Cal. Days	Not Started			
SMP 5699, Big Horn, Rosebud, G.Valley, Musselshell, Treasure, Yellowstone	-----	Billings Const. $116,772.50	Crushing & Stockpiling	10/28/59	6/30/60	2/26/60	Good	16	50

MONTHLY CONSTRUCTION REPORT
Month Ending April 30, 1960

Division 520 - Miles City

S 51 (5) Knobs-Webster-Baker	5.860	Dean R. Rounds $122,256.20	Gr.,Agg.Surf. & Dr.	1/21/60	160 Cal. Days	3/18/60	Fair	26	39
I 94-4 (3) 134 Miles City-East & West	-----	Sornsin Const. & Tri-State Excav. $324,466.92	268.0' S.&C. Highway over O.P.,290.0' S.&C. Br., 153.0' Conc. O.P.	2/19/60	7/31/61	3/31/60	Fair	12	3
I 94-4 (5) 127 U-1 & F 135 (17), Miles City-W.,Forsyth-M.City	8.550 0.570	Peter Kiewit $2,657,498.45	Gr.,Agg.Surf.,Paving, P.M.Bit.Surf.,Dr. & 214.5' C. Interchange	2/16/60	400 Cal. Days	4/1/60	Good	70	6
I 94-4 (5) 127 U-2 Miles City-West	8.555	R.J.Sundling $35,986.25	Fencing	2/16/60	150 Cal. Days	Not Started			
DF 198 (4), F 334 (15) U-2 & DF 334 (16) Broadus-Olive & Crow Agency-Broadus	9.416 10.980	Carlson Lien $565,293.68	Gr.,Soil Cem. Stab., P.M.S.,S.C.O. & Dr.	9/5/58	190 Cal. Days	10/7/58	Shutdown 10/19/59		85

STATE HIGHWAY COMMISSION
CONSTRUCTION DEPARTMENT

MONTHLY CONSTRUCTION REPORT
Month Ending May 31, 1960

OCLC 22722994 WF

Project and Location	Mileage	Contractor and Bid Price	Type	Contract Awarded	Date Completion	Work Began	Progress	Men Emp.	% Comp.
DISTRICT ONE - MISSOULA									
Division 110 - Missoula									
FHP 6 D5 Thompson Falls-West	-----	Parker & Knez $2,219.00	Const. 259 Rods of fence, remove & reset 375 rods	1/21/60	20 Cal. Days	5/18/60	Good	3	28
F 63 (7), F 192 (8), F 194 (4), F 197 (6) St. Ignatius-Pablo-Arlee-Ravalli	16.719	Kiely Const. Co. $605,418.22	Gr.,Agg.Surf.,P.M. Bit.Surf.,Seal Coat, Dr. & Traffic Delineation	5/27/59	120 Cal. Days	6/17/59	Shutdown 10/13/59		80
F 78 (7) Philipsburg-Maxville	9.702	Fred H. Slate $961,523.74	Gr.,Agg.Surf.,P.M. Bit.Surf. & Dr.	4/22/59	250 Cal. Days	5/27/59	Poor	62	78
I 90-1 (4) 60 U-1 Tarkio-Missoula	4.991	Nilson-Smith $1,042,632.36	Gr.,Agg.Surf.,P.M.S., S.C. & Dr.	8/27/58	300 Cal. Days	9/3/58	Shutdown 9/12/59		98
I 90-1 (5) 46 Superior-East & West	-----	Riedesel Const. Schye & Sullivan $846,796.85	620.92' S.&C. Br. 800.92' S.&C. Br.	11/18/58	7/31/60	12/15/58	Good	31	89
I 90-1 (6) 43 U-1 Superior-East & West	6.686	Zook Bros. $1,096,572.11	Gr.,Agg.Surf.,P.M. Bit.Surf.,Dr.,17.25' Sep.	1/21/60	330 Cal. Days	3/29/60	Fair	66	22
I 90-1 (6) 43 U-2 Superior-East & West	-----	Mont.Engr. & Const. $144,402.72	153.0' Dual O.P. 168.0' Conc. Br.	7/22/59	6/31/60	9/14/59	Good	13	46
I 90-1 (6) 43 U-3 Superior-East & West	6.686	Parker & Knez $67,742.37	Fencing & Cattle Guard	1/21/60	100 Cal. Days	5/25/60			0
I 90-3 (3) 157 U-1 Bearmouth-Deer Lodge	9.623	Bud King Const. McLaughlin, Inc. $2,456,634.90	Gr.,Agg.Surf.,P.M. S.C.O. & Dr.	8/27/58	400 Cal. Days	9/8/58	Poor	45	80
I 90-3 (5) 157 U-1 I 90-1 (7) 60 U-1 Tarkio-Missoula	4.991	Highway Protect. Corp. $42,658.16	Signing & Delineation	10/28/59	50 Cal. Days	Not Started			
I 90-1 (11) 60 & I 90-3 (9) 157 Highway #90	----	Parker & Knez $49,558.80	Seeding & Mulching	2/17/60	4/30/60	4/6/60	Poor	10	40
I 90-3 (8) 180 U-1 F 184 (14) Deer Lodge-No. & So. Bearmouth-Deer Lodge	8.603 1.131	Holland Const. $1,565,955.46	Gr.,Agg.Surf.,P.M. Bit.Surf. & Dr.	5/25/60	300 Cal. Days	Not Started			
I 90-3 (8) 180 U-2 Deer Lodge-No. & So.	-----	Mont.Engr. & Const. $351,363.43	6 Prestressed C. Brs. 2 Reinf. C. Brs.	5/25/60	8/31/61	Not Started			
I 90-3 (8) 180 U-3 Deer Lodge-No. & So.	8.603	Colo. Fuel & Iron $54,373.04	Fencing & Cattle Guards	5/25/60	100 Cal. Days	Not Started			

MONTHLY CONSTRUCTION REPORT
Month Ending May 31, 1960

Division 110 (Continued)									
F-F 90 (4) FH Idaho Line-Plains	-----	Peter Kiewit Sons' $554,931.60	949.25' S.&C. Br.	11/12/58	7/31/60	11/28/58	Good	15	80
S 216 (2) St. Regis-Paradise	3.391	Fred H. Slate $297,245.41	Gr.,Agg.Surf.,P.M.S., S.C. & Dr.	4/13/59	120 Cal. Days	4/14/59	Shutdown 9/10/59		95
ROW S 227 (1) Hamilton-Southeast	-----	Bohleen & Duke $3,088.90	Fencing	3/16/60	30 Cal. Days	4/7/60	Suspended 5/6/60		96
S 227 (3) Hamilton-Southeast	3.714	Union Const. Co. $192,850.72	Gr.,Agg.Surf.,P.M. Bit.Surf. & Dr.	1/21/60	130 Cal. Days	3/21/60	Good	18	54
F 249 (13) Garrison-Helena	1.233	Stanley H. Arkwright $165,321.60	-Gr.,Agg.Surf. & Dr.	3/16/60	70 Cal. Days	4/4/60	Good	13	24
ROW S 291 (3) ROW F-FG 249 (8) Avon-Helmville, Garrison-Helena	3.5	T & C Fencing $1,622.34	Fencing	4/20/60	30 Cal. Days	4/28/60	Fair	3	76
S 291 (4) Avon-Helmville	6.346	F & S Contracting $362,896.40	Gr.,Agg.Surf.,P.M.	4/20/60	160 Cal. Days	5/18/60	Good	23	2
Division 120 - Kalispell									
S 38 (6) Noxon-Troy	5.854	Max J. Kuney Co. $283,685.06	Gr.,Agg.Surf., S.C.O. & Dr.	10/20/58	130 Cal. Days	12/3/58	Shutdown 10/19/59		66
U 58 (23) U 257 (14) U-1, F 270(7)U-1, Manicke- Kalispell-West-Whitefish	2.241	United Paving $363,855.17	Gr.,Agg.Surf.,P.M. Bit.Surf. & Dr.	10/28/58	150 Cal. Days	12/14/59	Poor	20	11
F 100 (8), F 270 (9) & F 270 (10), Whitefish- C.Falls & Whitefish-Kalispell	14.635	Baltrusch Const. $668,851.08	Gr.,Agg.Surf., P.M.S.,S.C. & Dr.	5/5/59	220 Cal. Days	5/26/59	Suspended 5/12/60		68
S 157 (2) Kalispell-Lupfer	10.392	Chas. Shannon Co. $124,412.69	P.M.Bit.Surf. & S.C.	5/27/59	90 Cal. Days	7/2/59	Shutdown 10/6/59		75
SMP 1599 Flathead, Lake & Lincoln	-----	Wm.W.Strever $124,470.00	Crushing & Stockpiling	3/16/60	150 Cal. Days	Not Started			
DISTRICT TWO - BUTTE									
Division 210 - Butte									
I-IG 15-1 (9) 0 Lima-Monida	17.079	Peter Kiewit Sons' $484,014.46	P.M. Bit. Surf.	2/17/60	130 Cal. Days	5/24/60	--	--	--
I-ING 15-2 (8) 118 Dillon-Butte	4.245	Peter Kiewit Sons' $1,360,740.95	Gr.,Agg.Surf.,P.M. Bit.Surf.,Dr. 209.5' C. O.P. & S-S&C O.P. - 1,421.5'	5/22/59	330 Cal. Days	6/16/59	Good	53	35
I 15-2 (9) 128 Butte Urban	-----	Cahill-Mooney $334,588.39	3 C.High. over UPs -6,565', 1-209.5' O.P.	2/17/60	6/30/61	3/7/60	Good	24	20
S 35 (9) Jackson-Dillon	5.092	Union Credit $295,563.15	Gr.,Sel. Surf.	1/21/60	160 Cal. Days	4/4/60	Fair	19	24
F 43 (14) U-1 Wisdom-Divide	-----	W.R.Cahoon Co. $226,504.89	234.5' Conc. Br. 325.0' Steel Br.	7/22/59	8/31/60	8/17/59	Shutdown 12/23/59		28
F 43 (14) U-2 Wisdom-Divide	1.895	Naranche & Konda $137,266.67	Gr.,Agg.Surf.,B.S.T. & Dr.	2/17/60	100 Cal. Days	Not Started			

MONTHLY CONSTRUCTION REPORT
Month Ending May 31, 1960

Division 220 - Bozeman									
S 14 (8) Ringling-Martinsdale	11.859	Billings Blacktop Gibson Const. Co. $299,154.50	Gr.,Agg.Surf., P.M.S., P.M.S.,S.C.O. & Dr.	2/9/59	160 Cal. Days	7/16/59	Shutdown 11/9/59		45
ROW FHP 46-A 4 Targhee Pass-W.Yellowstone	3.00	Bohleen & Duke $4,118.80	Fencing	5/20/60	30 Cal. Days	Not Started			
F 76 (6) & F 203 (7) Gallatin Gateway-Bozeman	13.12	Richardson Const. $254,048.96	P.M.Bit.Surf.,Dr., Agg. Surf. & Dr.	3/16/60	110 Cal. Days	4/11/60	Good	18	3
I 90-7 (4) 330 Livingston-East & West	-----	W. R. Cahoon Co. $642,857.48	Dual 730.42' S.&C. Structures	11/18/59	9/30/61	12/16/59	Good	14	21
I 90-7 (5) 339 Springdale-West	11.800	Starline Equip. $13,048.20	Furnish & Place Signs & Delineators	8/27/58	45 Cal. Days	9/25/59	Shutdown 10/17/59		30
I 117 (10) U-2 Livingston-Big Timber	4.029	Albert Lalonde $1,537,336.57	Gr.,Agg.Surf. & Dr.	4/24/58	300 Cal. Days	6/17/58	Good	81	84
S 273 (2) Pray Siding-Mill Creek	-----	Schultz & Lindsay $126,485.06	360.0' S.&C. Br.	1/21/60	8/31/61	3/9/60	Good	9	23
SMP 3499 Park & Meagher Counties	-----	Billings Const. $36,952.50	Crushing & Stockpiling	5/25/60	60 Cal. Days	Not Started			
DISTRICT THREE - GREAT FALLS									
Division 310 - Great Falls									
S 2 (7) Helena-Flesher-Lincoln	7.262	Dillsworth Const. Maronick Const. $355,006.30	Gr.,Agg.Surf.,P.M. Bit. Surf. & Dr.	8/11/59	180 Cal. Days	8/12/59	Fair	--	65
I-IG-ING 15-4 (4) 184U-1 GN & NP, Helena	---	Sletten Const. $569,389.84	Dual St. & C. O.P.	6/19/59	11/30/60	7/20/59	Fair	20	47
I 15-5 (9) 275 U-1 Sun River-Great Falls	8.337	Interstate Contr. $2,629,104.83	Gr.,Agg.Surf., P.M. Bit.Surf., & Dr.	7/22/59	400 Cal. Days	8/5/59	Poor	67	41
I 15-5 (9) 275 U-2 Sun River-Great Falls	-----	Mont. Bridge Co. $231,507.58	2 Interchanges & 2 Jr.Gr.Separations	7/22/59	7/31/60	8/6/59	Fair	11	67
I 15-5 (9) 275 U-3 Sun River-Great Falls	8.337	F.Strandberg $30,093.40	Fence	7/22/59	100 Cal. Days	3/28/60	Poor	0	48
S 90 (2) Dutton-East	7.074	Mountain Const. $278,057.32	Gr.,Agg.Surf.,P.M. Bit.Surf. & Dr.	3/16/60	130 Cal. Days	4/6/60	Poor	13	8
S 193 (1) Valier-No. & West	7.397	Naranche & Konda $342,351.56	Gr.,Agg.Surf.,P.M.S. & Dr.	6/17/59	180 Cal. Days	7/16/59	Poor	5	41
S 228 (1) Wolf Creek-Augusta	17.789	Robertson & Cave $730,033.69	Gr.,Agg.Surf.,B.S.T. & Dr.	9/12/58	200 Cal. Days	9/16/58	Poor	--	90
F 235 (26) U-1 Armington-Lewistown	5.283	S. Birch, Inc. & S.Birch Const. $740,564.06	Gr.,Agg.Surf.,P.M.S. S.C.O. & Dr.	10/10/58	220 Cal. Days	10/16/58	Poor	--	92
F 267 (10) Ovando-Rogers Pass	16.540	S.Birch, Inc. & S.Birch Const. $275,216.97	Agg.Surf. & P.M.S.	6/17/59	120 Cal. Days	6/25/59	Shutdown 9/3/59		82

MONTHLY CONSTRUCTION REPORT
Month Ending May 31, 1960

Division 310 (Continued)								
S 312 (2) & S 336 (2) 5.625 Great Falls-North	Francis Tindall $261,457.15	Gr.,Agg.Surf.,P.M. Bit.Surf. & Dr.	2/17/60	150 Cal. Days	4/6/60	Poor	2	3
ROW S 312 (2) & ROW S 336 (2) Great Falls-North	Robertson & Cave $1,794.63	Cattleguard & Fence	2/17/60	30 Cal. Days	4/4/60		0	70
U-F-FG 395 (4) ----- Great Falls Street	Robertson & Cave Sletten Const. $1,139,28.67	1125.75' S.&C. Br.	2/17/60	11/30/61	3/15/60	Fair	18	6
SMP 301-0020-01-42 ----- Great Falls	Palmer Const. $189,158.00	Shop & Office Bldg.	6/17/59	12/31/59	6/25/59			98
Division 320								
I-IG-ING 15-8 (3) 351 5.623 Shelby-West Side	F & S Contr. Co. $1,793,114.67	Gr.,Agg.Surf.,P.M.S., S.C.O. & Dr.Inter.1,276' &360'	2/9/59	300 Cal. Days	3/27/59	Fair	60	72
I-IG 15-8 (6) 379 U-1 4.783 & S 366 (5) Sunburst-No.	Baltrusch Const. $730,829.24	Gr.,Agg.Surf.,P.M. Bit. Surf. Dr. & 1-313.0' O.P. & 1-168.0' Inter.	10/28/59	240 Cal. Days	4/5/60	Good	31	13
I-IG 15-8 (6) 379 U-2 4.235 Sunburst-No.	Fred Strandberg $38,746.00	Fencing & Cattleguard	10/28/59	100 Cal. Days	5/16/60	Good	4	18
F-FG 95 (11) U-1 7.142 Gildford-Havre-East	Baltrusch Const. $543,201.01	Gr.,Agg.Surf.,P.M.S. & Dr.	6/17/59	220 Cal. Days	9/28/59	Fair	26	36
F 132 (7) 12.695 Chester-Gildford	Holland Const. $835,350.13	Gr.,Agg.Surf.,P.M.S., S.C. & Dr.	7/1/59	200 Cal. Days	7/6/59	Fair	15	68
S 179 (3) 8.818 Harlem-Hogeland	Baltrusch Const. $171,337.15	Gr.,Agg.Surf. & Dr.	5/31/60	200 Cal. Days	Not Started			
S 185 (2) 32.113 Santa Rita-Del Bonita	Inland Asphalt $357,323.56	Agg.Surf.,P.M.S. & S.C.O.	3/18/59	120 Cal. Days	4/10/59	Shutdown 9/21/59		92
S 187 (1) U-1 12.665 Armells Creek-Hays-Harlem	J.F.England Sons R.A.Millard $437,338.28	Gr.,Agg.Surf.,B.S.T. & Dr.	3/27/58	250 Cal. Days	4/30/58	Shutdown 7/21/59		96
S 187 (2) U-1 14.054 Armells Creek-Hays-Harlem	Roth Const. Co. $477,952.17	Gr.,Grav.Surf.,B.S.T. & Dr.	9/26/57	350 Cal. Days	4/2/58	Shutdown 10/5/59		97
F 190 (3) 7.417 Birch Creek-Browning	Zook Bros. $499,697.29	Gr.,Agg.Surf.,P.M.S., S.C.O. & Dr.	5/1/59	225 Cal. Days	6/11/59	Fair	19	96
S 219 (4) 7.994 Big Sandy-Rudyard	Gibson Const. Co. $253,960.78	Gr.,Agg.Surf.,P.M. Bit.Surf. & Dr.	10/28/59	140 Cal. Days	Not Started			
S 242 (1) 4.367 Box Elder-West	O'Neil Const. Co. $193,898.31	Gr.,Agg.Surf.,P.M.Bit. Surf.,Dr. & 75' TT Br.	Subj. to R/W Clear.	150 Cal. Days				
ROW S 248 (1) 7.669 Blackfoot-No.	Border Const.Co. $9,366.25	Fencing	5/25/60	60 Cal. Days	Not Started			
S 248 (4) 7.669 Blackfoot-No.	Peter Kiewit Sons' $282,759.90	Gr.,Agg.Surf. & Dr.	4/20/60	180 Cal. Days	5/23/60	Fair	6	1
S 303 (4) 5.269 Chester-South	O'Neil Const. $214,688.37	Gr.,Agg.Surf.,P.M. Bit.Surf. & Dr.	2/17/60	140 Cal. Days	4/7/60	Fair	10	19

MONTHLY CONSTRUCTION REPORT
Month Ending May 31, 1960

Division 320 (Continued)									
S 266 (1) Browning-Babb	9.789	Billings Const. $584,286.07	Gr.,Agg.Surf.,P.M. Bit.Surf. & Dr.	Subj. to R/W clear.	220 Cal. Days				
S 366 (7) Sunburst-Sweetgrass	6.273	O'Neil Const. $156,723.06	Gr.,Agg.Surf. & Dr.	2/17/60	150 Cal. Days	5/10/60	Fair	20	11
DISTRICT FOUR - GLENDIVE									
Division 410 - Glendive									
S 32 (9) Glendive-Richey	10.037	Richardson Const. $155,420.03	Agg.Surf.,P.M.Bit. Surf. & S.C.	5/27/59	100 Cal. Days	6/8/59	Shutdown 10/18/59		88
S 32 (10) Glendive-Richey	9.935	R.J.Sundling $156,405.15	Agg.Surf. & P.M. Bit.Surf.	3/16/60	100 Cal. Days	4/11/60	Good	18	36
I 94-6 (2) 216 Glendive-East	4.184	General Ins. Co. $762,435.42	Gr.,Agg.Surf.,P.M. Bit.Surf.,Dr. & 17.25' Sep.	4/22/59	270 Cal. Days	5/25/59	Fair	12	56
S 95 (3) Carlyle W. & No.	7.010	United Const. $195,552.93	Gr.,Agg.Surf.,Dr. & 100.0' T.T.Br.	7/29/59	200 Cal. Days	7/29/59	Poor	--	99
U 121 (3) & F 130(15) U-1,Terry-Glendive & Towne & Merrile Ave.,Glendive	2.670	Schye & Sullivan $621,693.16	Gr.,Agg.Surf.,P.M.S., S.C.O. & Dr.	9/24/58	200 Cal. Days	10/9/58	Good	24	99
S 201 (3) Mildred-Fallon	4.863	Schye & Sullivan $106,308.04	Gr.,Agg.Surf. & Dr.	2/17/60	180 Cal. Days	3/28/60	Good	17	74
S 258 (2) Rock Spring-Van Norman	-----	General Ins. Co. $90,013.51	Gr.,Dr. & 224.5' C.Br.	7/22/59	7/31/60	10/22/59	Poor		52
F 315 (13) U-1 Van Norman-Glasgow	8.298	Wickens Bros. $254,299.91	Gr.,Agg.Surf. & Dr.	2/17/60	180 Cal. Days	Not Started			
F 315 (13) U-2 Van Norman-Glasgow	-----	C.B.Lauch Co. $74,183.88	204.5' Conc. Br.	2/17/60	9/30/60	4/21/60	Good	7	13
F 391 (11) U-1 Circle-Sidney	9.100	Wickens Bros. $271,618.48	Gr. & Dr.	2/17/60	160 Cal. Days	4/4/60	Good	40	82
F 391 (11) U-2 Circle-Sidney	-----	Holland Const. $37,692.76	2-88.0' T.T. Brs.	2/17/60	7/31/60	Not Started			
Division 420 - Wolf Point									
F 84 (26) W.Point-No.Dak.Line	9.486	Norgaard & Hilling $496,894.26	Gr.,Agg.Surf.,P.M. Bit.Surf. & Dr.	5/12/59	220 Cal. Days	5/12/59	Good	35	95
F 84 (27), F 84 (28) & F-FG 273 (11),W.Point-N.Dak. & Sidney-Culbertson	14.596	Albert Lalonde $758,200.96	Gr.,Agg.Surf.,P.M. Bit.Surf. & Dr.	2/17/60	180 Cal. Days	5/4/60	Good	10	7
F 189 (4) U-1 & F 232 (3) U-1,Nashua-W.Point	8.184	Richardson Const. $411,081.48	Gr.,Agg.Surf.,P.M. Bit.Surf. & Dr.	4/20/60	200 Cal. Days	5/16/60	Fair	30	5
F 189 (4) U-2 & F 232 (3) U-2,Nashua-W.Point	-----	Schultz & Lindsay $70,745.20	204.5' Conc. Br. & 25.0' T.T. Br.	4/20/60	10/31/60	Not Started			
S 200 (4) Froid-West	2.495	Schye & Sullivan $139,271.73	110.0' S.&C. Br.	1/21/60	8/31/60	4/5/60	Good	6	6
S 257 (3) Tampico-Glasgow	----	W.P.Roscoe Co. $298,813.75	400.0' & 120.0' S.&C. Brs. & 75.0' T.T.Br.	5/27/59	11/30/60	7/6/59	Fair	13	62

MONTHLY CONSTRUCTION REPORT
Month Ending May 31, 1960

Division 420 (Continued)									
S 257 (4) Tampico-Glasgow	3.788	G.E.Marshall $319,270.75	Gr.,Agg.Surf. & Dr.	1/21/60	160 Cal. Days	Not Started			
S 313 (4) Plentywood-Can.Line	15.633	NW Engr. Co. $172,265.42	P.M. Bit. Surf.	4/22/59	100 Cal. Days	6/4/59	Shutdown 8/8/59		89
Division 430 - Lewistown									
U 103 (7) U-2 Lewistown-Roy	----	F. L. Flynn & Co. $30,190.50	33.77' Conc. Br.	5/25/60	9/30/60	Not Started			
DS 187 (5) Armells Creek-Hays-Harlem	6.394	J.F.England Sons' $194,196.56	Gr.,Agg.Surf. & Dr.	11/6/58	180 Cal. Days	8/10/59	Completed 5/3/60		
S 187 (7) Armells Creek-Hays-Harlem	4.225	Wickens Bros. $359,248.06	Gr.,Agg.Surf. & Dr.	7/22/59	130 Cal. Days	8/7/59	Good	--	91
S 307 (8) Stanford-Geraldine	4.224	Hilde Const. Co. $199,662.42	Gr.,Agg.Surf.,P.M. Bit.Surf.,Dr.,Widen 200' T.T. Br. & Lengthen 50.0'	1/21/60	150 Cal. Days	3/22/60	Poor	22	35
F 333 (23) U-1 Grass Range-Malta	11.832	W. Christensen $366,519.69	Gr.,Agg.Surf. & Dr.	2/17/60	200 Cal. Days	3/28/60	Good	50	45
F 333 (23) U-2 Grass Range-Malta	-----	W.Mackin & Son $53,846.40	91.5' & 81.5' S&C Br.	2/17/60	9/30/60	Not Started			
F 333 (24) Grass Range-Malta	19.875	Nilson-Smith $762,810.19	Agg.Surf.,P.M.S. & S.C.	5/27/59	200 Cal. Days	7/20/59	Good	22	62
DISTRICT FIVE - BILLINGS									
Division 510 - Billings									
S 71 (3) Ryegate-So.	5.038	S.H.Arkwright $128,619.66	Gr.,Agg.Surf.,Dr. & 63.0' T.T. Br.	2/17/60	150 Cal. Days	3/15/60	Fair	13	64
I 90-8 (8) 438 U-1 Mossmain-Billings	6.423	Long Const. Co. $1,556,610.26	Gr.,Agg.Surf.,P.M. Bit.Surf.,Dr. & 153.0' O.P. & Frontage Roads	11/17/59	300 Cal. Days	11/23/59	Good	72	27
I 90-8 (8) 438 U-2 Mossmain-Billings	6.423	McRae's S.O.S. $33,140.22	Fencing	11/17/59	100 Cal. Days	4/5/60	Poor	-	1
I 90-8 (10) 451 Yellowstone Riber	----	W.R.Cahoon Const. $808,983.80	937.75' St. Br.	Under Advisement	6/30/62				
IN 90-9 (5) 498 U-1 & IN 90-9 (7) 508 U-1 Custer Battlefield-Hardin	11.594	S.Arkwright $1,685,369.32	Gr.,Agg.Surf.,P.M., S.C.O. & Dr.	9/18/58	400 Cal. Days	9/24/58	Fair	22	94
IN 90-9 (7) 508 (Repair) ARo 501-0051-05-012 Crow Agency-Hardin	----	Cop Const. Co. $13,500.00	Repair of Span #2 of Interchange	4/20/60	6/30/60	5/2/60	Good	2	50
I 90-9 (10) 498 U-1 Wyo. Line-Hardin	18.151	National Adv. Co. $52,847.63	Signing & Delineation	10/28/59	50 Cal. Days	5/17/60	Good	8	21
I 90-9 (11) 498 Crow Agency-Hardin	----	Parker & Knez $49,558.80	Seeding & Mulching	2/17/60	4/30/60	4/20/60	Fair	4	93
S 132 (3) Billings-So.	8.235	R. J. Sundling $208,941.85	Agg.Surf.,P.M.Bit. Surf.	5/25/60	100 Cal. Days	Not Started			

MONTHLY C NSTRUCTION REPORT
Month Ending May 31, 1960

Division 510 - Continued									
S 136 (1) Wyo. Line-Belfry	10.504	Dillsworth Const. Maronick Const. $413,599.25	Gr.,Agg.Surf. & Dr.	11/24/59	200 Cal. Days	12/2/59	Good	32	86
S 175 (1) Fishtail-SW	6.431	G.E.Marshall $136,685.31	Gr.,Agg. Surf.,P.M.S., S.C. & Dr.	6/17/59	200 Cal. Days	7/27/59	Good	26	82
F-FG 228 (14) Laurel-Billings	-----	W.R.Cahoon Co. $1,042,703.83	1713.30' S.&C. O.P.	10/24/57	10/31/59	11/13/57	Completed 5/3/60		
F 228 (18) Laurel-Billings	0.258	Gibson Const. $35,964.08	Gr.,Agg.Surf.,B.S.T. of apps. to new highway O.P.	10/28/59	60 Cal. Days	12/18/59	Fair	13	88
S 236 (6) U-1 Custer-Musselshell	----	General Ins. Co. $54,574.10	193.0' Conc. Br.	7/22/59	7/31/60	12/8/59	Poor		36
S 322 (5) U-1 Hardin-Sarpy	-----	Husman Bros. $47,223.90	183.0' Conc. Br.	4/20/60	10/31/60	Not Started			
S 322 (5) U-2 Hardin-Sarpy	5.109	Myrl Clark $317,203.50	Gr.,Agg.Surf.,P.M. Bit.Surf. & Dr.	4/20/60	200 Cal. Days	Not Started			
SMP 5699, Big Horn, Rosebud, G.Valley, Musselshell,Treasure, Yellowstone	-----	Billings Const. $116,772.50	Crushing & Stockpiling	10/28/59	6/30/60	2/26/60	Good	14	72
Division 520 - Miles City									
S 51 (5) Knobs-Webster-Baker	5.860	Dean R. Rounds $122,256.20	Gr.,Agg.Surf. & Dr.	1/21/60	160 Cal. Days	3/18/60	Good	22	82
I 94-4 (3) 134 Miles City-East & West	-----	Sornsin Const. & Tri-State Excav. $324,466.92	268.0' S.&C. Highway over O.P.,290.0' S.&C. Br.,153.0' Conc. O.P.	2/19/60	7/31/61	3/31/60	Good	22	7
I 94-4 (5) 127 U-1 & F 135 (17), Miles City-W.,Forsyth-M.City	8.550	Peter Kiewit Sons $2,657,498.45	Gr.,Agg.Surf.,Paving, P.M.Bit.Surf.,Dr. & 214.5' C.Interchange	2/16/60	400 Cal. Days	4/1/60	Good	98	14
I 94-4 (5) 127 U-2 Miles City-West	8.555	R.J.Sundling $35,986.25	Fencing	2/16/60	150 Cal. Days	5/23/60	Good	4	1
S 184 (3) Hammond-Ridgway	15.363	Husman Bros. $307,075.16	Gr.,Agg.Surf. & Dr.	5/25/60	210 Cal. Days	Not Started			
DF 198 (4), F 334 (15) U-2 & DF 334 (16) Broadus-Olive & Crow Agency-Broadus	9.416 10.980	General Ins. Co. $565,293.68	Gr.,Soil Cem.Stab., P.M.S.,S.C.O. & Dr.	9/5/58	190 Cal. Days	10/7/58	Shutdown 10/19/59		85
F 262 (12) Broadus-Wyo. Line	11.0	Myrl Clark $265,926.22	Stabilizing of Agg.Surf. & P.M. Bit.Surf.	5/25/60	100 Cal. Days	Not Started			

STATE HIGHWAY COMMISSION
CONSTRUCTION DEPARTMENT

MONTHLY CONSTRUCTION REPORT
Month Ending June 30, 1960

OCLC 22722994 WF

Project and Location	Mileage	Contractor and Bid Price	Type	Contract Awarded	Date Completion	Work Began	Progress	Men Emp.	% Comp.
DISTRICT ONE - MISSOULA									
Division 110 - Missoula									
FHP 6 D5 Thompson Falls-West	-----	Parker & Knez $2,219.00	Const. 259 Rods of fence, remove & reset 375 rods	1/21/60	20 Cal. Days	5/18/60	Completed 6/15/60		
F 63 (7), F 192 (8), F 194 (4), F 197 (6) St. Ignatius-Pablo-Arlee-Ravalli	16.719	Kiely Const. Co. $605,418.22	Gr.,Agg.Surf.,P.M. Bit.Surf.,Seal Coat, Dr. & Traffic Delineation	5/27/59	120 Cal. Days	6/17/59	Shutdown 10/13/59		80
F 78 (7) Philipsburg-Maxville	9.702	Fred H. Slate $961,523.74	Gr.,Agg.Surf.,P.M. Bit.Surf. & Dr.	4/22/59	250 Cal. Days	5/27/59	Shutdown 6/19/60		85
I 90-1 (4) 60 U-1 Tarkio-Missoula	4.991	Nilson-Smith $1,042,632.36	Gr.,Agg.Surf.,P.M.S., S.C. & Dr.	8/27/58	300 Cal. Days	9/3/58	Shutdown 9/12/59		98
I 90-1 (5) 46 Superior-East & West	-----	Ridesel Const. Schye & Sullivan $846,796.85	620.92' S.&C. Br. 800.92' S.&C. Br.	11/18/58	7/31/60	12/15/58	Good	10	96
I 90-1 (6) 43 U-1 Superior-East & West	6.686	Zook Bros. $1,096,572.11	Gr.,Agg.Surf.,P.M. Bit.Surf.,Dr.,17.25' Sep.	1/21/60	330 Cal. Days	3/29/60	Good	55	33
I 90-1 (6) 43 U-2 Superior-East & West	-----	Mont.Engr.& Const. $144,402.72	153.0' Dual O.P. 168.0' Conc. Br.	7/22/59	6/31/60	9/14/59	Good	12	66
I 90-1 (6) 43 U-3 Superior-East & West	6.686	Parker & Knez $67,742.37	Fencing & Cattle Guard	1/21/60	100 Cal. Days	5/25/60	Shutdown 6/9/60		3
ROW 1 90-3 (2) 179 Deer Lodge-No. & So.	0.806	Superior Fencing $1,224.40	Fencing	7/1/60	30 Cal. Days	Not Started			
I 90-3 (3) 157 U-1 Bearmouth-Deer Lodge	9.623	Bud King Const. McLaughlin, Inc. $2,456,634.90	Gr.,Agg.Surf.,P.M. S.C.O. & Dr.	8/27/58	400 Cal. Days	9/8/58	Good	30	90
I 90-3 (5) 157 U-1 I 90-1 (7) 60 U-1 Tarkio-Missoula	4.991	Highway Protect. Corp. $42,658.16	Signing & Delineation	10/28/59	50 Cal. Days	Not Started			
I 90-1 (11) 60 & I 90-3 (9) 157 Highway #90	-----	Parker & Knez $49,558.80	Seeding & Mulching	2/17/60	4/30/60	4/6/60	Suspend 6/10/60	--	45
I 90-3 (8) 180 U-1 F 184 (14) Deer Lodge-No. & So. Bearmouth-Deer Lodge	8.603 1.131	Holland Const. $1,565,955.46	Gr.,Agg.Surf.,P.M. Bit.Surf. & Dr.	5/25/60	300 Cal. Days	6/13/60	Fair	17	5
I 90-3 (8) 180 U-2 Deer Lodge-No. & So.	-----	Mont.Engr.& Const. $351,363.43	6 Prestressed C.Brs. 2 Reinf. C.Brs.	5/25/60	8/31/60	Not Started			

MONTHLY CONSTRUCTION REPORT
Month Ending June 30, 1960

Division 110 - (Continued)									
I 90-3 (8) 180 U-3 Deer Lodge-No. & So.	8.603	Colo. Fuel & Iron $54,373.04	Fencing & Cattle Guards	5/25/60	100 Cal. Days	6/21/60	Fair	3	1
F-F 90 (4) FH Idaho Line-Plains	-----	Peter Kiewit Sons' $554,931.60	949.25' S.&C. Br.	11/12/58	7/31/60	11/28/58	Good	27	89
S 216 (2) St. Regis-Paradise	3.391	Fred H. Slate $297,245.41	Gr.,Agg.Surf.,P.M.S.S.C. & Dr.	4/13/59	120 Cal. Days	4/14/59	Shutdown 9/10/59		95
ROW S 227 (1) Hamilton-Southeast	-----	Bohleen & Duke $3,088.90	Fencing	3/16/60	30 Cal. Days	4/7/60	Suspended 5/6/60		96
S 227 (3) Hamilton-Southeast	3.714	Union Const. Co. $192,850.72	Gr.,Agg.Surf.,P.M. Bit.Surf. & Dr.	1/21/60	130 Cal. Days	3/21/60	Good	16	71
F 236(16) & F 267(11) Bonner-Ovando	29.812	Stanley Arkwright $984,257.75	Raise grades, Agg. Surf. & P.M.Bit.Surf.	7/1/60	150 Cal. Days	Not Started			
F 249 (13) Garrison-Helena	1.233	Stanley Arkwright $165,321.60	Gr.,Agg.Surf. & Dr.	3/16/60	70 Cal. Days	4/4/60	Good	13	52
ROW S 291 (3) ROW F-FG 249 (8) Avon-Helmville, Garrison-Helena	3.5	T & C Fencing $1,622.34	Fencing	4/20/60	30 Cal. Days	4/28/60	Completed 5/31/60		
S 291 (4) Avon-Helmville	6.346	F & S Contracting $362,896.40	Gr.,Agg.Surf.,P.M.	4/20/60	160 Cal. Days	5/18/60	Good	26	24
Division 120 - Kalispell									
S 38 (6) Noxon-Troy	5.854	Max J. Kuney Co. $283,685.06	Gr.,Agg.Surf., S.C.O. & Dr.	10/20/58	130 Cal. Days	12/3/58	Shutdown 10/19/59		66
U 58 (23),U 257 (14) U-1,F 270(7)U-1,Manicke-Kalispell-West-Whitefish	2.241	United Paving $363,855.17	Gr.,Agg.Surf.,P.M. Bit.Surf. & Dr.	10/28/58	150 Cal. Days	12/14/59	Fair	24	34
F 100 (8), F 270 (9) & F 270 (10), Whitefish-C.Falls & Whitefish-Kalispell	14.635	Baltrusch Const. $668,851.08	Gr.,Agg.Surf., P.M.S.,S.C. & Dr.	5/5/59	220 Cal. Days	5/26/59	Good	--	90
S 157 (2) Kalispell-Lupfer	10.392	Chas.Shannon Co. $124,412.69	P.M.Bit.Surf. & S.C.	5/27/59	90 Cal. Days	7/2/59	Shutdown 10/6/59		83
SMP 1599 Flathead,Lake & Lincoln	-----	Wm.W.Strever $124,470.00	Crushing & Stockpiling	3/16/60	150 Cal. Days	6/21/60	Good	16	13
DISTRICT TWO - BUTTE									
Division 210 - Butte									
I-IG 15-1 (9) 0 Lima-Monia	17.079	Peter Kiewit Sons' $484,014.46	P.M.Bit.Surf.	2/17/60	130 Cal. Days	5/24/60	Good	38	26
I-ING 15-2 (8) 118 Dillon-Butte	4.245	Peter Kiewit Sons' $1,360,740.95	Gr.,Agg.Surf.,P.M. Bit.Surf.,Dr. 209.5' C. O.P. & 2-S&C O.P. - 1,421.5'	5/22/59	330 Cal. Days	6/16/59	Poor	16	40
I 15-2 (9) 128 Butte Urban	-----	Cahill-Mooney $334,588.39	3 C.High. over UPs -6,565', 1-209.5' O.P.	2/17/60	6/30/61	3/7/60	Good	28	42

MONTHLY CONSTRUCTION REPORT
Month Ending June 20, 1960

Division 210 - Continued									
S 35 (9) Jackson-Dillon	5.092	Union Credit $295,563.15	Gr.,Sel.Surf.	1/21/60	160 Cal. Days	4/4/60	Good	24	42
F 43 (14) U-1 Wisdom-Divide	-----	W.R.Cahoon Co. $226,504.89	234.5' Conc. Br. 325.0' Steel Br.	7/22/59	8/31/60	8/17/59	Good	17	38
F 43 (14) U-2 Wisdom-Divide	1.895	Naranche & Konda $137,266.67	Gr.,Agg.Surf.,B.S.T. & Dr.	2/17/60	100 Cal. Days	6/14/60	Good	14	17
F 68 (9) Anaconda-East	6.089	Naranche & Konda $800,519.87	Gr.,Agg.Surf.,P.M. Bit.Surf. & Dr.	7/1/60	50 Cal. Days after 9/30/60				
SPP 071-7209 Canyon Ferry Area	-----	Price & Lindsay $6,171.90	Drill 6 wells	7/1/60	60 Cal. Days	Not Started			
Division 220 - Bozeman									
S 14 (8) Ringling-Martinsdale	11.859	Billings Blacktop Gibson Const. $299,154.50	Gr.,Agg.Surf.,P.M.S. S.C.O. & Dr.	2/9/59	160 Cal. Days	7/16/59	Fair	8	69
ROW FYP 46-A 4 Targhee Pass-W.Yellowstone	3.00	Bohleen & Duke $4,118.80	Fencing	5/20/60	30 Cal. Days	6/9/60	Fair	1	1
F 76 (6) & F 203 (7) Gallatin Gateway-Bozeman	13.12	Richardson Const. $254,048.96	P.M.Bit.Surf.,Dr., Agg.Surf. & Dr.	3/16/60	110 Cal. Days	4/11/60	Good	27	--
I 90-7 (4) 330 Livingston-E. & W.	----	W.R.Cahoon Co. $642,857.48	Dual 730.42' S.&C. Structures	11/18/59	9/30/61	12/16/59	Good	15	24
I 90-7 (5) 339 Springdale-West	11.800	Starline Equip. $13,048.20	Furnish & Place Signs & Delineators	8/27/58	45 Cal. Days	9/25/59	Shutdown 10/17/59		30
I 117 (10) U-2 Livingston-Big Timber	4.029	Albert Lalonde $1,537,336.57	Gr.,Agg.Surf. & Dr.	4/24/58	300 Cal. Days	6/17/58	Good	47	89
S 273 (2) Pray Siding-Mill Creek	-----	Schultz & Lindsay $126,485.06	360.0' S.&C. Br.	1/21/60	8/31/61	3/9/60	Fair	6	25
SMP 3499 Park & Meagher Counties	-----	Billings Const. $36,952.50	Crushing &	5/25/60	60 Cal. Days	Not Started			
DISTRICT THREE - GREAT FALLS									
Division 310 - Great Falls									
S 2 (7) Helena-Flesher-Lincoln	7.262	Dillsworth Const. Maronick Const. $355,006.30	Gr.,Agg.Surf.,P.M. Bit. Surf. & Dr.	8/11/59	180 Cal. Days	8/12/59	Fair	19	66
I-IG-ING 15-4 (4) 184 U1 GN & NP, Helena	----	Sletten Const. $569,389.84	Dual St. & C. O.P.	6/19/59	11/30/60	7/20/59	Good	23	62
I 15-5 (9) 275 U-1 Sun River-Great Falls	8.337	Interstate Contr. $2,629,104.83	Gr.,Agg.Surf.,P.M. Bit.Surf. & Dr.	7/22/59	400 Cal. Days	8/5/59	Fair	86	47
I 15-5 (9) 275 U-2 Sun River-Great Falls	-----	Mont. Bridge Co. $231,507.58	2 Interchanges & 2 Jr.Gr.Separations	7/22/59	7/31/60	8/6/59	Fair	19	87
I 15-5 (9) 275 U-3 Sun River-Great Falls	8.337	F.Strandberg $30,093.40	Fence	7/22/59	100 Cal. Days	3/28/60	Suspend 6/17/60		76
S 90 (2) Dutton-East	7.074	Mountain Const. $278,057.32	Gr.,Agg.Surf.,P.M. Bit.Surf. & Dr.	3/16/60	130 Cal. Days	4/6/60	Fair	15	20

MONTHLY CONSTRUCTION REPORT
Month Ending June 30, 1960

Division 310 - Continued									
F 149 (12) Great Falls-Fort Benton	-----	Robertson & Cave $19,799.50	P.M.Bit.Surf.,Furnish & Erect Signs	Subj. to BPR Conc.	30 Cal. Days				
S 193 (1) Valier-No. & West	7.397	Naranche & Konda $342,351.56	Gr.,Agg.Surf.,P.M.S. & Dr.	6/17/59	180 Cal. Days	7/16/59	Good	46	66
S 228 (1) Wolf Creek-Augusta	17.789	Robertson & Cave $730,033.69	Gr.,Agg.Surf.,B.S.T. & Dr.	9/12/58	200 Cal. Days	9/16/58	Completed 6/16/60		
F 235 (26) U-1 Armington-Lewistown	5.283	S.Birch,Inc. & S.Birch Const. $740,564.06	Gr.,Agg.Surf.,P.M.S., S.C.O. & Dr.	10/10/58	220 Cal. Days	10/16/58	--	--	92
F 267 (10) Ovando-Rogers Pass	16.540	S.Birch, Inc. & S.Birch Const. $275,216.97	Agg.Surf. & P.M.S.	6/17/59	120 Cal. Days	6/25/59	Shutdown 9/3/59		82
S 312 (2) & S 336 (2) Great Falls-North	5.625	Francis Tindall $261,457.15	Gr.,Agg.Surf.,P.M. Bit.Surf. & Dr.	2/17/60	150 Cal. Days	4/6/60	Poor	36	25
ROW S 312 (3) & ROW S 336 (2) Great Falls-North		Robertson & Cave $1,794.63	Cattleguard & Fence	2/17/60	30 Cal. Days	4/4/60		0	70
U-F-FG 395 (4) Great Falls Street	-----	Robertson & Cave Sletten Const. $1,139,281.67	1125.75' S.&C. Br.	2/17/60	11/30/61	3/15/60	Fair	21	8
SMP 301-0020-01-42 Great Falls	-----	Palmer Const. $189,158.00	Shop & Office Bldg.	6/17/59	12/31/59	6/25/59			98
Division 320 - Havre									
I-IG-ING 15-8 (3) 351 Shelby-West Side	5.623	F & S Contr. Co. $1,793,114.67	Gr.,Agg.Surf.,P.M.S., S.C.O.,& Dr.Inter.1,276' & 360'	2/9/59	300 Cal. Days	3/27/59	Good	25	79
I-IG 15-8 (6) 379 U-1 & S 366 (5) Sunburst-No.	4.783	Baltrusch Const. $730,829.24	Gr.,Agg.Surf.,P.M.Bit. Surf.,Dr. & 1-313.0' O.P. & 1-168.0' Inter.	10/28/59	240 Cal. Days	4/5/60	Fair	74	26
I-IG 15-8 (6) 379 U-2 Sunburst-No.	4.235	Fred Strandberg $38,746.00	Fencing & Cattleguard	10/28/59	100 Cal. Days	5/16/60	--	--	21
F-FG 95 (11) U-1 Gildford-Havre-East	7.142	Baltrusch Const. $543,201.01	Gr.,Agg.Surf.,P.M.S. & Dr.	6/17/59	220 Cal. Days	9/28/59	Fair	34	57
F 132 (7) Chester-Gildford	12.695	Holland Const. $835,350.13	Gr.,Agg.Surf.,P.M.S., S.C. & Dr.	7/1/59	200 Cal. Days	7/6/59	Good	20	89
S 179 (3) Harlem-Hogeland	8.818	Baltrusch Const. $171,337.15	Gr.,Agg.Surf. & Dr.	5/31/60	200 Cal. Days	Not Started			
S 185 (2) Santa Rita-Del Bonita	32.113	Inland Asphalt $357,323.56	Agg.Surf.,P.M.S. & S.C.O.	3/18/59	120 Cal. Days	4/10/59	Completed 6/13/60		
S 187 (1) U-1 Armells Creek-Hays-Harlem	12.665	J.F.England Sons R.A.Millard $437,338.28	Gr.,Agg.Surf.,B.S.T. & Dr.	3/27/58	250 Cal. Days	4/30/58	Shutdown 7/21/59		96
S 187 (2) U-1 Armells Creek-Hays-Harlem	14.054	Roth Const. Co. $477,952.17	Gr.,Grav.Surf.,B.S.T. & Dr.	9/26/57	350 Cal. Days	4/2/58	Shutdown 10/5/59		97
F 190 (3) Birch Creek-Browning	7.417	Zook Bros. $499,697.29	Gr.,Agg.Surf.,P.M.S., S.C.O. & Dr.	5/1/59	225 Cal. Days	6/11/59	Completed 6/25/60		

MONTHLY CONSTRUCTION REPORT
Month Ending June 30, 1960

Division 320 - (Continued)									
F 208 (3)	0.866	Billings Const.	Gr.,Agg.Surf.,R.M.	7/1/60	50 Cal.				
Babb-Piegan		$136,577.00	Bit.Surf.,Dr.121.5'	C.Br.	Days after 11/30/60				
S 219 (4)	7.994	Gibson Const. Co.	Gr.,Agg.Surf.,P.M.	10/28/59	140 Cal.	Not Started			
Big Sandy-Rudyard		$253,960.78	Bit.Surf. & Dr.		Days				
S 242 (1)	4.367	O'Neil Const.	Gr.,Agg.Surf.,P.M.	6/20/60	150 Cal.	Not Started			
Box Elder-West		$193,898.31	Bit.Surf.,Dr. & 75'	TT Br.	Days				
S 248 (4)	7.669	Peter Kiewit Sons	Gr.,Agg. Surf. & Dr.	4/20/60	180 Cal.	5/23/60	Good	39	19
Blackfoot-No.		$282,759.90			Days				
S 266 (1)	9.789	Billings Const.	Gr.,Agg.Surf.,P.M.	6/2/60	220 Cal.	6/20/60	Good	35	1
Browning Babb		$584,286.07	Bit.Surf. & Dr.		Days				
S 303 (4)	5.269	O'Neil Const.	Gr.,Agg.Surf.,P.M.	2/17/60	140 Cal.	4/7/60	Fair	10	30
Chester-South		$214,688.37	Bit.Surf. & Dr.		Days				
S 366 (7)	6.273	O'Neil Const.	Gr.,Agg.Surf. & Dr.	2/17/60	150 Cal.	5/10/60	Fair	19	45
Sunburst-Sweetgrass		$156,723.06			Days				
SPP 071-9009	----	Whitaker Well Drill.	Drill 3 wells	7/1/60	30 Cal.	Not Started			
Tiber Reservoir Area		$3,240.00			Days				
PS I 15-8 (3) 335	-----	Fred Strandberg	Weigh Station	Subj. to	60 Cal.				
Shelby-No. & So.		$17,375.00		BPR Conc.	Days				
DISTRICT FOUR - GLENDIVE									
Division 410 - Glendive									
S 32 (9)	10.037	Richardson Const.	Agg.Surf.,P.M.Bit.	5/27/59	100 Cal.	6/8/59	Shutdown		88
Glendive-Richey		$155,420.03	Surf. & S.C.		Days		10/18/59		
S 32 (10)	9.935	R.J.Sundling	Agg.Surf. & P.M.	3/16/60	100 Cal.	4/11/60	Good	18	71
Glendive-Richey		$156,405.15	Bit.Surf.		Days				
I 94-6 (2) 216	4.184	General Ins. Co.	Gr.,Agg.Surf.,P.M.	4/22/59	270 Cal.	5/25/59	Fair	88	58
Glendive-East		$762,435.42	Bit.Surf.,Dr. & 17.25'	Sep.	Days				
S 95 (3)	7.010	United Const.	Gr.,Agg.Surf.,Dr. &	7/29/59	200 Cal.	7/29/59	--	--	99
Carlyle W. & No.		$195,552.93	100.0' T.T. Br.		Days				
U 121 (3) & F 130(15)	2.670	Schye & Sullivan	Gr.,Agg.Surf.,P.M.S,	9/24/58	200 Cal.	10/9/58	Completed		
U-1,Terry-Glendive & Townse		$621,693.16	S.C.O. & Dr.		Days		6/6/60		
& Merrile Ave.,Glendive									
S 201 (3)	4.863	Schye & Sullivan	Gr.,Agg.Surf. & Dr.	2/17/60	180 Cal.	3/28/60	Fair	14	97
Mildred-Fallon		$106,308.04			Days				
S 258 (2)	-----	General Ins. Co.	Gr.,Dr. & 224.5'	7/22/59	7/31/60	10/22/59	Good	7	76
Rock Spring-Van Norman		$90,013.51	C. Br.						
F 315 (13) U-1	8.298	Wickens Bros.	Gr.,Agg.Surf. & Dr.	2/17/60	180 Cal.	6/3/60	Fair	34	18
Van Norman-Glasgow		$254,299.91			Days				
F 315 (13) U-2	-----	C.B.Lauch Co.	204.5' C. Br.	2/17/60	9/30/60	4/21/60	Good	8	52
Van Norman-Glasgow		$74,183.88							
F 391 (11) U-1	9.100	Wickens Bros.	Gr. & Dr.	2/17/60	160 Cal.	4/4/60	Good	5	99
Circle-Sidney		$271,618.48			Days				

MONTHLY CONSTRUCTION REPORT
Month Ending June 30, 1960

Division 410 - (Continued)									
F 391 (11) U-2	-----	Holland Const.	2-88.0' T.T.Brs.	2/17/60	7/31/60	6/6/60	Good	6	50
Circle-Sidney		$37,692.76							
F 391(13) & S 31(5)	9.716	Albert Lalonde	Gr.,Agg.Surf.,P.M.	7/1/60	100 Cal.	Not Started			
Circle-Sidney-Northwest		$351,184.75	Bit.Surf. & Dr.		Days				
Division 420 - Wolf Point									
F 84 (26)	9.486	Norgaard & Hilling	Gr.,Agg.Surf.,P.M.	5/12/59	220 Cal.	5/12/59			95
W.Point-No.Dak.Line		$496,894.26	Bit.Surf. & Dr.		Days				
F 84 (27), F 84 (28)	14.596	Albert Lalonde	Gr.,Agg.Surf.,P.M.	2/17/60	180 Cal.	5/4/60	Good	22	18
& F-FG 273 (11),W.Point-		$758,200.96	Bit.Surf. & Dr.		Days				
N.Dak. & Sidney-Culbertson									
F 189 (4) U-1	8.184	Richardson Const.	Gr.,Agg.Surf.,P.M.	4/20/60	200 Cal.	5/16/60	Good	19	20
& F 232(3)U-1,Nashua-W.Point		$411,081.48	Bit. Surf. & Dr.		Days				
F 189 (4) U-2	-----	Schultz & Lindsay	204.5' Conc. Br. &	4/20/60	10/31/60	6/8/60	Fair	10	5
& F 232(3)U-2,Nashua-W.Point		$70,745.20	25.0' T.T. Br.						
S 200 (4)	2.495	Schye & Sullivan	110.0' S.&C. Br.	1/21/60	8/31/60	4/5/60	Good	7	9
Froid-West		$139,271.73							
S 257 (3)	-----	W.P.Roscoe Co.	400.0' & 120.0'S.&C.	5/27/59	11/30/60	7/6/59	Good	12	90
Tampico-Glasgow		$298,813.75	Brs. & 75.0' T.T.Br.						
S 257 (4)	3.788	G.E.Marshall	Gr.,Agg.Surf. & Dr.	1/21/60	160 Cal.	6/13/60	--	3	65
Tampico-Glasgow		$319,270.75			Days				
S 313 (4)	15.633	NW Engr. Co.	P.M. Bit. Surf.	4/22/59	100 Cal.	6/4/59	Completed		
Plentywood-Can.Line		$172,265.42			Days		6/11/60		
S 402 (2)	----	R.T.Armstrong & Son	Gr. & Dr.	7/1/60	60 Cal.	Not Started			
Culbertson-McCabe-Bainville		$36,892.29			Days				
Division 430 - Lewistown									
U 103 (7) U-2	----	F.L.Flynn & Co.	33.77' Conc.,Br.,	5/25/60	9/30/60	Not Started			
Lewistown-Roy		$30,190.50							
S 187 (7)	4.225	Wickens Bros.	Gr.,Agg.Surf. & Dr.	7/22/59	130 Cal.	8/7/59	Completed		
Armells Creek-Hays-Harlem		$359,248.06			Days		6/2/60		
S 307 (8)	4.224	Hilde Const. Co.	Gr.,Agg.Surf.,P.M.	1/21/60	150 Cal.	3/22/60	Good	20	80
Stanford-Geraldine		$199,662.42	Bit.Surf.,Dr.,Widen	200'	Days				
			T.T. Br. & Lengthen	50.0'					
F 333 (16) U-2	-----	Wm. V. Evans	Fencing	10/13/58	6/15/59	7/29/59			88
Grass Range-Malta		$2.54 per rod (5,000	rods)						
F 333 (23) U-1	11.832	W.Christensen	Gr.,Agg.Surf. & Dr.	2/17/60	200 Cal.	3/28/60	Fair	--	67
Grass Range-Malta		$366,519.69			Days				
F 333 (23) U-2	-----	W.Mackin & Son	91.5' & 81.5' S&C Br.	2/17/60	9/30/60	6/6/60	Good	7	12
Grass Range-Malta		$53,846.40							
F 333 (24)	19.875	Nilson-Smith	Agg.Surf.,P.M.S. &	5/27/59	200 Cal.	7/20/59	Good	51	73
Grass Range-Malta		$762,810.19	S.C.		Days				

MONTHLY CONSTRUCTION REPORT
Month Ending June 30, 1960

DISTRICT FIVE -- BILLINGS

Division 510 - Billings

S 71 (3) Ryegate-So.	5.038	S.H.Arkwright $128,619.66	Gr.,Agg.Surf.,Dr. & 63.0' T.T.Br.	2/17/60	150 Cal. Days	3/15/60	Good	21	90
I 90-8 (8) 438 U-1 Mossmain-Billings	6.423	Long Const. Co. $1,556,610.26	Gr.,Agg.Surf.,P.M. Bit.Surf.,Dr. & 153.0' O.P. & Frontage Roads	11/17/59	300 Cal. Days	11/23/59	Good	91	36
I 90-8 (8) 438 U-2 Mossmain-Billings	6.423	McRae's S.O.S. $33,140.22	Fencing	11/17/59	100 Cal. Days	4/5/60			1
I 90-8 (10) 451 Yellowstone River	-----	W.R.Cahoon Const. $808,983.80	937.75' St. Br.	6/8/60	6/30/62	6/22/60	Poor	2	1
IN 90-9 (5) 498 U-1 & IN 90-9 (7) 508 U-1 Custer Battlefield-Hardin	11.594	S.H.Arkwright $1,685,369.32	Gr.,Agg.Surf.,P.M., S.C.O. & Dr.	9/18/58	400 Cal. Days	9/24/58		12	98
IN 90-9 (7) 508 (Repair) ARO 501-0051-05-012 Crow Agency-Hardin	-----	Cop Const. Co. $13,500.00	Repair of Span #2 of Interchange	4/20/60	6/30/60	5/2/60	Completed 6/22/60		
IN 90-9 (10) 498 U-1 Wyo. Line-Hardin	18.151	National Adv. Co. $52,847.63	Signing & Delineation	10/28/59	50 Cal. Days	5/17/60	Good	6	95
I 90-9 (11) 498 Crow Agency-Hardin	----	Parker & Knez $49,558.80	Seeding & Mulching	2/17/60	4/30/60	4/20/60	Completed 6/30/60		
S 132 (3) Billings-So.	8.235	R. J. Sundling $208,941.85	Agg.Surf.,P.M.Bit. Surf.	5/25/60	100 Cal. Days	Not Started			
S 136 (1) Wyo. Line-Belfry	10.504	Dillsworth Const. Maronick Const.	Gr.,Agg.Surf. & Dr.	11/24/59	200 Cal. Days	12/2/59	Completed 6/16/60		
S 175 (1) Fishtail-SW	6.431	G. E. Marshall $136,685.31	Gr.,Agg.Surf.,P.M.S. S.C. & Dr.	6/17/59	200 Cal. Days	7/27/59	--	--	97
F 228 (18) Laurel-Billings	0.258	Gibson Const. $35,964.08	Gr.,Agg.Surf.,B.S.T. of apps. to new highway O.P.	10/28/59	60 Cal. Days	12/18/59	Completed 6/8/60		
S 236 (6) U-1 Custer-Musselshell	-----	General Ins. Co. $54,574.10	193.0' Conc. Br.	7/22/59	7/31/60	12/8/59	Fair	4	69
S 289 (8) & S 346 (5) Red Lodge-Columbus	7.726	Nilson-Smith Const. $137,854.60	Agg.Surf.,P.M. Bit. Surf.	7/1/60	120 Cal. Days	Not Started			
S 322 (5) U-1 Hardin-Sarpy	-----	Husman Bros. $47,223.90	183.0' Conc. Br.	4/20/60	10/31/60	Not Started			
S 322 (5) U-2 Hardin-Sarpy	5.109	Myrl Clark $317,203.50	Gr.,Agg.Surf.,P.M. Bit.Surf. & Dr.	4/20/60	200 Cal. Days	6/20/60	Good	32	11
SMP 5699, Big Horn, Rosebud, Golden Valley, Musselshell, Treasure, Yellowstone	-----	Billings Const. $116,772.50	Crushing & Stockpiling	10/28/59	6/30/60	2/26/60	Completed 6/28/60		

MONTHLY CONSTRUCTION REPORT

Month Ending June 30, 1960

Division 510 - Miles City

S 51 (5) Knobs-Webster-Baker	5.860	Dean R. Rounds $122,256.20	Gr.,Agg.Surf. & Dr.	1/21/60	160 Cal. Days	3/18/60	Completed 6/8/60		
I 94-4 (3) 134 Miles City-East & West	----	Sornsin Const. & Tri-State Excav. $324,466.92	268.0' S.&C.High. over O.P.,290.0' S.&C. Br.,153.0' Conc. O.P.	2/19/60	7/31/61	3/31/60	Good	29	11
I 94-4 (5) 127 U-1 & F 135 (17), Miles City-W.,Forsyth-M.City	8.550	Peter Kiewit Sons' $2,657,498.45	Gr.,Agg.Surf.,Pav., P.M.Bit.Surf.,Dr. & 214.5' C.Interchange	2/16/60	400 Cal. Days	4/1/60	Good	103	28
I 94-4 (5) 127 U-2 Miles City-West	8.555	R.J.Sundling $35,986.25	Fencing	2/16/60	150 Cal. Days	5/23/60	Poor	6	19
S 184 (3) Hammond-Ridgway	15.363	Husman Bros. $307,075.16	Gr.,Agg.Surf. & Dr.	5/25/60	210 Cal. Days	6/21/60	Fair	7	2
DF 198 (4),F 334 (15) U-2 & DF 334 (16), Broadus-Olive & Crow Agency-Broadus	9.416 10.980	General Ins. Co. $565,293.68	Gr.,Soil Dem.Stab., P.M.S.,S.C.O. & Dr.	9/5/58	190 Cal. Days	10/7/58	Fair	23	95
F 262 (12) Broadus-Wyo. Line	11.0	Myrl Clark $265,926.22	Stabilizing of Agg. Surf. & P.M.Bit.Surf.	5/25/60	100 Cal. Days	Not Started			

STATE HIGHWAY COMMISSION
CONSTRUCTION DEPARTMENT

MONTHLY CONSTRUCTION REPORT
Month Ending August 31, 1960

OCLC 22722994 WF

Project and Location	Mileage	Contractor and Bid Price	Type	Contract Awarded	Date Completion	Work Began	Progress	Men Emp.	% Comp
DISTRICT ONE -- MISSOULA									
Division 110 - Missoula									
F 63 (7), F 193 (8), F 194 (4), F 197 (6) St. Ignatius-Pablo-Arlee-Ravalli	16.719	Kiely Const. Co. $605,418.22	Gr.,Agg.Surf.,P.M. Bit.Surf., Seal Coat, Drain & Traffic Delineation	5/27/59	120 Cal. Days	6/17/59	Shutdowan 8/9/60	0	95
F 78 (7) Philipsburg-Maxville	9.702	Fred H. Slate Co. $961,523.74	Gr.,Agg.Surf.,P.M. Bit.Surf. & Dr.	4/22/59	250 Cal. Days	5/27/59	Completed 8/19/60		
I 90-1 (4) 60 U-1 Tarkio-Missoula	4.991	Nilson-Smith $1,042,632.36	Gr.,Agg.Surf.,P.M. S.,Seal Coat & Dr.	8/27/58	300 Cal. Days	9/3/58	Suspended 7/23/60		99
I 90-1 (5) 46 Superior-East and West	-----	Riedesel Const. & Schye & Sullivan $846,796.85	620.92' S. & C. Br. 800.92' S. & C. Br.	11/18/58	7/31/60	12/15/58		7	99
I 90-1 (6) 43 Unit 1 Superior-East and West	6.686	Zook Bros. $1,096,572.11	Gr.,Agg.Surf.,P.M.S., Dr. & 17.25' Sep.	1/21/60	330 Cal. Days	3/29/60	Fair	65	48
I 90-1 (6) 43 Unit 2 Superior-East and West	-----	Mont.Engr. & Const. $144,402.72	153.0' Dual O.P. 168.0' Conc. Br.	7/22/59	6/31/60	9/14/59	Fair	13	96
I 90-1 (6) 43 Unit 3 Superior-East and West	6.686	Parker & Knez $67,742.37	Fencing & Cattle Guard	1/21/60	100 Cal. Days	5/25/60	Shutdown 6/9/60		3
ROW I 90-3 (2) 179 Deer Lodge-No. & So.	0.806	Superior Fencing $1,224.40	Fencing	7/1/60	30 Cal. Days	7/26/60	Completed 8/10/60		
I 90-3 (3) 157 U-1 Bearmouth-Deer Lodge	9.623	Bud King Const. & McLaughlin, Inc. $2,456,634.90	Gr.,Agg.Surf., P.M.S.,Seal Coat & Drain	8/27/58	400 Cal. Days	9/9/58	Fair	30	98
I 90-3 (5) 157 U-1 I 90-1 (7) 60 U-1 Tarkio-Missoula	4.991	Highway Protection Corp. $42,658.16	Signing and Delineation	10/28/59	50 Cal. Days	Not Started			
I 90-1 (11) 60 and I 90-3 (9) 157 Highway No. 90	-----	Parker & Knez $49,558.80	Seeding & Mulching	2/17/60	4/30/60	4/6/60	Suspended 6/10/60	--	45
I 90-3 (8) 180 U-1 & F 184 (14) Deer Lodge-No. & So. & Bearmouth-Deer Lodge	8.603 1.131	Holland Const. $1,565,955.46	Gr.,Agg.Surf.,P.M. Bit. Surf. & Dr.	5/25/60	300 Cal. Days	6/13/60	Good	81	24
I 90-3 (8) 180 U-2 Deer Lodge-No. & So.	-----	Mont.Engr. & Const.	6 Prestress C. Brs. & 2 Reinf. Con.Brs.	5/25/60	8/31/60	7/13/60	Good	12	9
I 90-3 (8) 180 U-3 Deer Lodge-No. & So.	8.603	Colo.Fuel & Iron $54,373.04	Fencing & Cattle Guards	5/25/60	100 Cal. Days	6/21/60	Shutdown 8/26/60		65
F-F 90 (4) FH Idaho Line-Plains	-----	Peter Kiewit Sons' $554,931.60	949.25' S.& C. Br.	11/12/58	7/31/60	11/28/58	Poor	--	98

MONTHLY C STRUCTION REPORT
Month Ending 8/31/60

Division 110 - (Continued)									
ROW S 227 (1) Hamilton-Southeast	-----	Bohleen & Duke $3,088.90	Fencing	3/16/60	30 Cal. Days	4/7/60	Completed 7/29/60		
S 227 (3) Hamilton-Southeast	3.714	Union Const. Co. $192,850.72	Gr.,Agg.Surf.,PMS, & Drain	1/21/60	130 Cal. Days	3/21/60	Completed 8/15/60		
F 237 (16) & F 267 (11) Bonner-Ovando	29.812	Stanley Arkwright $984,257.75	Raise Grades, Agg. Surf., & P.M.S.	7/1/60	180 Cal. Days	7/28/60	Fair	16	2
F 249 (13) Garrison-Helena	1.233	Stanley Arkwright $165,321.60	Gr.,Agg.Surf. & Dr.	3/16/60	70 Cal. Days	4/4/60	Fair	16	88
S 291 (4) Avon-Helmville	6.346	F & S Contracting $362,896.40	Gr.,Agg.Surf. & P.M.S.	4/20/60	160 Cal. Days	5/18/60	Fair	47	55
SMP 4599, Sanders, Lake, Missoula, Mineral, Granite	-----	Chas. J. Shannon $128,702.50	Crushing & Stockpiling	8/23/60	150 Cal. Days	Not Started			
Division 120 - Kalispell									
S 38 (6) Noxon-Troy	5.854	Max J. Kuney Co. $283,685.06	Gr.,Agg.Surf.,Seal Coat & Dr.	10/20/58	130 Cal. Days	12/3/58	Fair	7	97
U 58 (23), U 257(14)U-1 F 270 (7) U-1, Manicke-Kalispell-West-Whitefish	2.241	United Paving Co. $363,855.17	Gr.,Agg.Surf.,P.M. Surf. & Dr.	10/28/59	150 Cal. Days	12/14/59	Fair	30	75
F 100 (8), F 270 (9) & F 270 (10), Whitefish-Col. Falls & Whitefish-Kalispell	14.635	Baltrusch Const. $668,851.08	Gr.,Agg.Surf., P.M.S., Seal & Cover & Dr.	5/5/59	220 Cal. Days	5/26/59	Completed 8/22/60		
S 157 (2) Kalispell-Lupfer	10.392	Chas. Shannon Co. $124,412.69	P.M.S. & Seal Coat	5/27/59	90 Cal. Days	7/2/59	Completed 8/4/60		
SMP 1599, Flathead, Lake & Lincoln Counties	-----	Wm. W. Strever $124,470.00	Crushing & Stockpiling	3/16/60	150 Cal. Days	6/21/60	Fair	8	40
DISTRICT TWO -- BUTTE									
Division 210 - Butte									
I-IG 15-1 (9) 0 Lima-Monida	17.079	Peter Kiewit Sons' $484,014.46	P.M. Bit. Surf.	2/17/60	130 Cal. Days	5/24/60	Poor	20	92
I 15-2 (7) 127 Butte-Urban	-----	Peter Kiewit Sons' $95,891.58	168.0' Dual Struc.	8/24/60	6/30/61	Not Started			
I 15-2 (9) 128 Butte-Urban	-----	Cahill-Mooney $334,588.39	3 Con.High over UPs 6-565', 1209.5' O.P.	2/17/60	6/30/61	3/7/60	Good	38	74
S 35 (9) Jackson-Dillon	5.092	Union Credit $295,563.15	Gr., Sel. Surf.	1/21/60	160 Cal. Days	4/4/60	Fair	6	84
S 35 (10) Jackson-Dillon	15.894	S.Birch, Inc. & S. Birch & Sons Const.	Agg.Surf. & P.M. Bit. Surf.	8/24/60	160 Cal. Days	Not Started			
F 43 (14) U-1 Wisdom -Divide	-----	W. R. Cahoon Co. $226,504.89	234.5' Con. Br. & 325.0' St. Br.	7/22/59	8/31/60	8/17/59	Good	30	87
F 43 (14) U-2 Wisdom -Divide	1.895	Naranche & Konda $137,266.67	Gr.,Sgg.Surf., B.S.T. & Dr.	2/17/60	100 Cal. Days	6/14/60	Good	12	87
F 68 (9) Anaconda-East	6.089	Naranche & Konda $800,519.87	Gr.,Agg.Surf., P.M.S. & Dr.	7/1/60	50 Cal. Days after	8/2/60 9/30/60	Fair	35	17

MONTHLY CONSTRUCTION REPORT
Month Ending 8/31/60

S.P.P. 071-7209 Canyon Ferry Area	-----	Price & Lindsay $6,171.90	Drill 6 Wells	7/1/60	60 Cal. Days	7/18/60	Completed 8/22/60		
Division 220 - Bozeman									
S 14 (8) Ringling-Martinsdale	11.859	Billings Blacktop & Gibson Const. $299,154.50	Gr., Agg. Surf., P.M.S., Seal Coat & Dr.	2/9/59	160 Cal. Days	7/16/59	Fair	27	96
ROW FHP 46-A 4 Targhee Pass-W. Yellowstone	3.000	Bohleen & Duke $4,118.80	Fencing	5/20/60	30 Cal. Days	6/9/60	Shutdown 7/20/60	--	99
ROW FHP 60-A Raynolds Pass-Ennis	9.0	Peter Kiewit Sons' $49,840.95	Fencing	8/24/60	150 Cal. Days	Not Started			
F 76 (6) & F 203 (7) Gallatin Gateway-Bozeman	13.120	Richardson Const. $254,048.96	Gr., Surf., P.M.S. & Dr.	3/16/60	110 Cal.	4/11/60	Completed 8/10/60		
I 90-7 (4) 330 Livingston-East & West	-----	W. R. Cahoon Co. $642,857.48	Dual 730.42' S & C Structures	11/18/59	9/30/61	12/16/59	Fair	28	45
I 90-7 (5) 339 Springdale-West	11.800	Starline Equip. $13,048.20	Signs and Delineators	8/27/58	45 Cal. Days	9/25/59	Shutdown 8/11/60		95
I 117 (10) U-2 Livingston-Big Timber	4.029	Albert Lalonde Co. $1,537,336.57	Gr., Agg. Surf. & Dr.	4/24/58	300 Cal. Days	6/17/58	Good	16	98
S 273 (2) Pray Siding-Mill Creek	-----	Schultz & Lindsay $126,485.06	360.0' S & C Br.	1/21/60	8/31/61	3/9/60	Good	14	73
S 370 (12) Bozeman-Wilsall	5.760	Albert Lalonde Co. $470,572.41	Gr., Agg. Surf., P.M. Bit. Surf. & Dr.	8/24/60	200 Cal. Days	Not Started			
SMP 3499 Park & Meagher Counties	-----	Billings Const. Co. $36,952.50	Crushing & Stockpilings	5/25/60	60 Cal. Days	7/13/60	Completed 8/9/60		
DISTRICT THREE - GREAT FALLS									
Division 310 - Great Falls									
S 2 (7) Helena-Flesher-Lincoln	7.262	Dillsworth Const. & Maronick Const. $355,006.30	Gr., Agg. Surf., P.M.S. & Dr.	8/11/59	180 Cal. Days	8/12/59	Good	16	87
I-IG-ING 15-4 (4) 184 U-1 G.N. & N.P. - Helena	-----	Sletten Const. Co. $569,389.84	Dual S. & C. OP	6/19/59	11/30/60	7/20/59	Fair	19	81
I 15-5 (9) 275 U-1 Sun River-Great Falls	8.337	Interstate Contrs. $2,629,104.83	Gr., Agg. Surf., P.M.S. & Dr.	7/22/59	400 Cal. Days	8/5/59	Fair	128	63
I 15-5 (9) 275 U-2 Sun River-Great Falls	-----	Mont. Bridge Co. $231,507.58	2 Interchanges & 2 Jr. Gr. Separations	7/22/59	7/31/60	8/6/59	Completed 7/30/60		
I 15-5 (9) 275 U-3 Sun River-Great Falls	8.337	Fred Strandberg $30,093.40	Fencing	7/22/59	100 Cal. Days	3/28/60	Fair	--	76
I 15-5 (12) 275 and I 15-8 (7) 351 Great Falls-Vaughn & Shelby-West & North	8.337 5.623	National Adv. Co. $89,338.92	Signing	7/20/60	60 Cal. Days	Not Started			
S 90 (2) Dutton-East	7.074	Mountain Const. Co. $278,057.32	Gr., Agg. Surf., P.M.S. & Dr.	3/16/60	130 Cal. Days	4/6/60	Poor	32	67
S 121 (2) Utica-Hobson	5.665	Walling Const. Co. $154,115.86	Gr., Agg. Surf., Dr. & & 65.0' Conc. Br.	7/20/60	120 Cal. Days	8/19/60	Poor	10	--

MONTHLY CONSTRUCTION REPORT
Month Ending 8/31/60

Division 310 - (Continued)									
F 149 (12) Great Falls-Fort Benton	-----	Robertson & Cave, $19,799.50	P.M.S. & Signing	7/12/60	30 Cal. Days	7/20/60	Poor		30
S 193 (1) Valier-North & West	7.397	Naranche & Konda $342,351.56	G.,Agg.Surf., P.M.S. & Dr.	6/17/59	180 Cal. Days	7/16/59	Fair	0	95
F 235 (26) Unit 1 Armington-Lewistown	5.283	S. Birch, Inc. & S. Birch Const. Co. $740,564.06	Gr.,Agg.Surf., P.M.S.,Seal Coat & Dr.	10/10/58	220 Cal. Days	10/16/58	Completed 8/4/60		
S 312 (2) & S 336 (2) Great Falls-North	5.625	Francis Tindall $261,457.15	Gr.,Agg. Surf., P.M.S. & Dr.	2/17/60	150 Cal. Days	4/6/60	Fair	16	79
ROW S 312 (2) & ROW S 336 (2) Great Falls-North		Robertson & Cave $1,794.63	Cattleguard & Fencing	2/17/60	30 Cal. Days	4/4/60	Completed 8/3/60		
U-F-FG 395 (4) Great Falls Streets	-----	Robertson & Cave & Sletten Const. $1,139,281.67	1,125.75' S & C Br.	2/17/60	11/30/61	3/15/60	Fair	22	18
SMP 0899 Cascade, Chouteau & Teton	-----	Hilde Const. Co. $141,720.00	Crushing & Stockpilings	7/20/60	90 Cal. Days	8/3/60	Poor	--	15
SMP 301-0020-01-42 Great Falls Shop & Office		Palmer Const. $189,158.00	Shop & Office Bldg.	6/17/59	12/31/59	6/25/59			
Division 320 - Havre									
I-IG-ING 15-8 (3) 351 Shelby-West Side	5.623	F & S Contr. Co. $1,793,114.67	Gr.,Agg.Surf.,PMS, Seal Coat, Dr. & 1,276' & 360' Interchanges	2/9/59	300 Cal. Days	3/27/59	Fair	32	98
I-IG 15-8 (6) 379 U-1 & S 366 (5) Sunburst-North	4.783	Baltrusch Const. $730,829.24	Gr., Agg.Surf.,PMS, Dr. & 1-313.0' O.P. & 1-168.0' Interchange	10/28/59	240 Cal. Days	4/5/60	Good	11	53
I-IG 15-8 (6) 379 U-2 Sunburst-North	4.235	Fred Strandberg $38,746.00	Fencing & Cattleguard	10/28/59	100 Cal. Days	5/16/60	Good	--	85
F-FG 95 (11) Unit 1 Gildford-Havre-East	7.142	Baltrusch Const. $543,201.01	Gr.,Agg. Surf.,PMS & Dr.	6/17/59	220 Cal. Days	9/28/59	Fair	12	94
F 132 (7) Chester-Gildford	12.695	Holland Const. Co. $835,350.13	Gr.,Agg.Surf.,PMS, Seal Coat & Dr.	7/1/59	200 Cal. Days	7/6/59	Completed 8/16/60		
S 179 (3) Harlem-Hogeland	8.818	Baltrusch Const. $171,337.15	Gr.,Agg.Surf. & Dr.	5/31/60	200 Cal. Days	7/20/60	Good	18	55
F 208 (3) Babb-Pegan	0.866	Billings Const. $136,577.00	Gr.,Agg.Surf.,RMO, Dr. & 121.5' Conc. Br.	7/1/60	50 Cal. Days after	7/11/60 11/30/60	Fair	4	0
S 219 (4) Big Sandy-Rudyard	7.994	Gibson Const. Co. $253,960.78	Gr.,Agg.Surf.,PMS & Dr.	10/28/59	140 Cal. Days	7/1/60	Fair	12	19
F 220 (7) Cutbank-East & West	0.492	Mountain Const. $68,063.35	Gr.,Agg.Surf.,RM Bit.Surf. & Dr.	8/24/60	100 Cal. Days	Not Started			
S 242 (1) Box Elder-West	4.367	O'Neil Const. $193,898.31	Gr.,Agg.Surf.,PMS, Dr. & 75' TT Br.	6/20/60	150 Cal. Days	8/9/60	Good	24	18

MONTHLY C STRUCTION REPORT
Month Ending 8/31/60

ROW 248 (1) E. of Blackfoot-Northerly	7.669	Bohleen & Duke $13,511.96	Fencing	7/20/60	60 Cal. Days	8/16/60	Poor	2	7
S 248 (4) Blackfoot-North	7.669	Peter Kiewit Sons' $282,759.90	Gr.,Agg.Surf., & Dr.	4/20/60	180 Cal. Days	5/23/60	Good	46	80
S 266 (1) Browning-Babb	9.789	Billings Const. Co. $584,286.07	Gr.,Agg.Surf., PMS & Dr.	6/2/60	220 Cal. Days	6/20/60	Good	40	43
S 303 (4) Chester-South	5.269	O'Neil Const. Co. $214,688.37	Gr.,Agg.Surf., PMS & Dr.	2/17/60	140 Cal. Days	4/7/60	Fair	9	61
S 366 (7) Sunburst-Sweetgrass	6.273	O'Neil Const. Co. $156,723.06	Gr.,Agg.Surf. & Dr.	2/17/60	150 Cal. Days	5/10/60	Poor	0	67
SPP 071-9009 Tiber Reservoir Area	-----	Whitaker Well Drill. $3,240.00	Drill 3 Wells	7/1/60	30 Cal. Days	7/25/60	Fair	1	45
SPP 071-9009-10 Tiber Reservoir Area	-----	Abercrombie Const. $2,272.50	Water Systems	8/24/60	30 Cal. Days	Not Started			
P.S. I 15-8 (3) 335 Shelby-No. & So.	-----	Fred Strandberg $17,375.00	Weigh Station	7/12/60	60 Cal. Days	Not Started			
DISTRICT FOUR - GLENDIVE									
Division 410 - Glendive									
S 32 (10) Glendive-Richey	9.935	R. J. Sundling $156,405.15	Agg.Surf.,PMS	3/16/60	100 Cal. Days	4/11/60	Completed 8/18/60		
I 94-6 (2) 216 Glendive-East	4.184	General Ins. Co. $762,435.42	Gr.,Agg.Surf., PMS, Dr. & 17.25' Sep.	4/22/59	270 Cal. Days	5/25/59	Good	55	82
S 258 (2) Rock Springs-Van Norman		General Ins. Co. $90,013.51	Gr., Drain & 224.5' Conc. Bridge	7/22/59	7/31/59	10/22/50	Completed 8/3/60		
F 315 (13) Unit 1 Van Norman-Glasgow	8.298	Wickens Bros. $254,299.91	Gr.,Agg.Surf. & Dr.	2/17/60	180 Cal. Days	6/3/60	Good	23	87
F 315 (13) Unit 2 Van Norman-Glasgow	----	C. B. Lauch Co. $74,183.33	204.5' Conc. Br.	2/17/60	9/30/60	4/21/60	Completed		
F 315 (14) Van Norman-Glasgow	8.298	Northwestern Engr. $89,454.96	Agg. Surf.	7/26/60	80 Cal. Days	Not Started			
F 391 (13) & S 31 (5) Circle-Sidney-Northwest	9.716	Albert Lalonde Co. $351,184.75	Gr.,Agg.Surf., PMS & Dr.	7/1/60	100 Cal. Days	8/18/60	Good	41	9
Division 420 - Wolf Point									
F 84 (26) Wolf Point-No. Dak. Line	9.486	Norgaard & Hilling $496,894.26	Gr.,Agg.Surf., PMS & Dr.	5/12/59	220 Cal. Days	5/12/59	Completed 8/2/60		
F 84 (27), F 84 (28) & F-FG 273 (11), Wolf Point-No. Dak. Line & Sidney-Culbertson	14.596	Albert Lalonde $758,200.96	Gr.,Agg. Surf., PMS & Dr.	2/17/60	180 Cal. Days	5/4/60	Good	75	53
F 84 (29) U-1,F 144 (5) U-1, F 189 (5) U-1 & F 232 (4) U-1,W.Point-No.Dak.	27.561	Richardson Const. $376,573.84	P.M. Bit. Surf.	8/24/60	130 Cal. Days	Not Started			
F 189 (4) U-1 & F 232(3) U-1, Nashua-W. Point	8.184	Richardson Const. $411,081.48	Gr.,Agg.Surf., PMS & Dr.	4/20/60	200 Cal. Days	5/16/60	Good	33	57

MONTHLY C STRUCTION REPORT
Month Ending 8/31/60

Division 420 - (Continued)									
F 189 (4)U2 & F 232(3)U2 Nashua-Wolf Point	-----	Schultz & Lindsay $70,745.20	204.5' Conc. Br. & 25.0' TT Br.	4/20/60	10/31/60	6/8/60	Good	9	87
S 200 (4) Froid-West	2.495	Schye & Sullivan $139,271.73	110.0' S & C Br.	1/21/60	8/31/60	4/5/60	Good	30	70
S 257 (3) Tampico-Glasgow	-----	W.P.Roscoe Co. $298,813.75	400.0' & 120.0' S & C Brs. & 75.0' TT Br.	5/27/59	11/30/60	7/6/59	~~Completed~~ 9/1/60		
S 257 (4) Tampico-Glasgow	3.788	G. E. Marshall $319,270.75	Gr.,Agg.Surf. & Dr.	1/21/60	160 Cal. Days	6/13/60	Poor	40	20
S 402 (2) Culbertson-McCabe-Bainville	-----	R. T. Armstrong $36,892.29	Grade & Drain	7/1/60	60 Cal. Days	8/26/60	Good	5	3
Division 430 - Lewistown									
U 103 (7) Unit 2 Lewistown-Roy	-----	F. L. Flynn & Co. $30,190.50	33.77' Conc. Br.	5/25/60	9/30/60	7/21/60	Fair	6	4
S 307 (8) Stanford-Geraldine	4.224	Hilde Const. Co. $199,662.42	Gr.,Agg.Surf.,PMS, Dr. & Widen 200' TT Br. & Lengthen 50.0' Br.	1/21/60	150 Cal. Days	3/22/60	~~Completed~~ 8/31/60		
F 333 (23) U-1 Grass Range-Malta	11.832	Wilbur Christensen $366,519.69	Gr.,Agg.Surf. & Dr.	2/17/60	200 Cal. Days	3/28/60	--	--	67
F 333 (23) U-2 Grass Range-Malta	----	W. Mackin & Son $53,846.40	91.5' & 81.5' S & C Brs.	2/17/60	9/30/60	6/6/60	Good	11	74
F 333 (24) Grass Range-Malta	19.875	Nilson-Smith $762,810.19	Agg. Surf.,PMS, & Seal Coat	5/27/59	200 Cal. Days	7/20/59	~~Completed~~ 8/30/60		
DISTRICT FIVE - BILLINGS									
Division 510 - Billings									
I 90-9 (8) 438 U-1 Mossmain-Billings	6.423	Long Const. Co. $1,556,610.26	Gr.,Agg.Surf.,PMS, Dr., & 153.0' OP & Frontage Road	11/17/59	300 Cal. Days	11/23/59	Good	85	59
I 90-8 (8) 438 U-2 Mossmain-Billings	6.432	McRae's S.O.S. $33,140.22	Fencing	11/17/59	100 Cal. Days	4/5/60	--	--	1
I 90-8 (10) 451 Yellowstone River Bridge	-----	W. R. Cahoon Co. $808,983.80	937.75' St. Br.	6/8/60	6/30/62	6/22/60	Fair	12	4
IN 90-9 (5) 498 U-1 & IN 90-9 (7) 508 U-1 Custer Battlefield-Hardin	11.594	Stanley Arkwright $1,685,369.32	Gr.,Agg. Surf., PMS, Seal Coat & Dr.	9/18/58	400 Cal. Days	9/24/58	Fair	4	99
I 90-9 (11) 498 Crow Agency-Hardin	----	Parker & Knez $25,237.07	Seeding & Mulching	2/17/60	4/30/60	4/20/60	~~Completed~~ 7/29/60		
S 132 (3) Billings - South	8.235	R. J. Sundling $208,941.85	Agg. Surf., & PMS	5/25/60	100 Cal. Days	7/6/60	Good	27	56
S 236 (6) U-1 Custer-Musselshell	----	General Ins. Co. $54,574.10	193.0' Conc. Br.	7/22/59	7/31/60	12/8/59	~~Completed~~ 8/23/60		
S 236 (6) U-2 Custer-Musselshell	0.681	Maronick Const. Co. $39,772.67	Gr., Agg. Surf., RMS & Drain	7/20/60	50 Cal. Days	8/8/60	Fair	13	48
S 289 (8) & S 346 (5) Red Lodge-Columbus	7.726	Nilson-Smith $137,854.60	Agg. Surf. & PMS	7/1/60	120 Cal. Days	7/13/60	Good	32	85

MONTHLY C[illegible]TRUCTION REPORT
Month Ending 8/31/60

Division 510 - Billings (Continued)									
S 322 (5) U-1 Hardin-Sarpy	----	Husman Bros. $47,223.90	183.0' Conc. Br.	4/20/60	10/31/60	7/5/60	Good	7	70
S 322 (5) U-2 Hardin-Sarpy	5.109	Myrl Clark $317,203.50	Gr., Agg. Surf., P.M.S., & Drain	4/20/60	200 Cal. Days	6/20/60	Good	33	53
Division 520 - Miles City									
I 94-4 (5) 127 U-1 & F 135 (17) Miles City-West & Forsyth-Miles City	8.550	Peter Kiewit Sons $2,657,498.45	Gr., Agg. Surf., PMS., Dr. & 214.5' Conc. Interchange	2/16/60	400 Cal. Days	4/1/60	Good	78	41
I 94-4 (3) 134 Miles City-East & West	----	Sornsin Const. & Tri-State Excav. $324,466.92	268.0' S & C Highway O.P., 290.0' S & C Br. & 153.0' Conc. O.P.	2/19/60	7/31/61	3/31/60	Good	29	39
I 94-4 (5) 127 U-2 Miles City-West	8.550	R. J. Sundling $35,986.25	Fencing	2/16/60	150 Cal. Days	5/23/60	Poor	5	62
S 184 (3) Hammond-Ridgway	15.363	Husman Bros. $307,075.16	Gr., Agg. Surf., and Drain	5/25/60	210 Cal. Days	6/21/60	Poor	22	21
DF 198 (4), F 334 (15) U-2 & DF 334 (16) Broadus-Olive & Crow Agency-Broadus	9.416	General Ins. Co. $565,293.68	Gr., Soil Cem. Stab. PMS., Seal Coat & Dr.	9/5/58	190 Cal. Days	10/7/58	Completed 8/2/60		
F 262 (12) Broadus-Wyoming Line	11.000	Myrl Clark $265,926.22	Stabilization of Agg. Surf., PMS	5/25/60	100 Cal. Days	7/25/60	Good	25	71
S 388 (1) Miles City-Kinsey	8.615	Gus M. Albert $495,857.73	Gr., Agg. Surf., PM. Dr. & 198.0' Conc. Br.	7/20/60	150 Cal. Days	8/12/60	Fair	12	5

STATE HIGHWAY COMMISSION
CONSTRUCTION DEPARTMENT

MONTHLY CONSTRUCTION REPORT
Month Ending September 30, 1960

OCLC 22722994 WF

24 Proj - Sept
79 Projects Left

Project and Location	Mileage	Contractor and Bid Price	Type	Contract Awarded	Date Completion	Work Began	Progress	Men Emp.	% Comp.
DISTRICT ONE -- MISSOULA									
Division 110 - Missoula									
~~F 63 (7), F 192 (8), F 194 (4), F 197 (6) St. Ignatius-Pablo-Arlee-Ravalli~~	16.719	Kiely Const. Co. $605,418.22	Gr., Agg. Surf., P.M. Bit. Surf., Seal Coat, Dr. and Traffic Delineation	5/27/59	120 Cal. Days	6/17/59	Completed 9/26/60		
~~I 90-1 (4) 60 U-1 Tarkio-Missoula~~	4.991	Nilson-Smith $1,042,632.36	Gr., Agg. Surf., P.M.S., Seal Coat & Dr.	8/27/58	300 Cal. Days	9/3/58	Completed 9/14/60		
~~I 90-1 (5) 46 Superior-East & West~~	-----	Riedesel Const. & Schye & Sullivan	620.92' S. & C. Br. 800.92' S. & C. Br.	11/18/58	7/31/60	12/15/58	Completed 9/26/60		
I 90-1 (6) 43 U-1 Superior-East and West	6.686	Zook Bros. $1,096,572.11	Gr., Agg. Surf., P.M.S., Dr. & 17.25' Sep.	1/21/60	330 Cal. Days	3/29/60	Fair	40	62
~~I 90-1 (6) 43 U-2 Superior-East and West~~	-----	Mont. Engr. & Const. $144,402.72	153.0' Dual O.P. 168.0' Conc. Br.	7/22/59	6/31/60	9/14/59	Completed 9/16/60		
I 90-1 (6) 43 U-3 Superior-East and West	6.686	Parker & Knez $67,742.37	Fencing & Cattle Gd.	1/21/60	100 Cal. Days	5/25/60	Shutdown 6/9/60		
~~I 90-3 (3) 157 U-1 Bearmouth-Deer Lodge~~	9.623	Bud King Const. & McLaughlin, Inc. $2,456,634.90	Gr., Agg. Surf., P.M.S., Seal Coat & Drain	8/27/58	400 Cal. Days	9/9/58	Fair	16	99
I 90-3 (5) 157 U-1 I 90-1 (7) 60 U-1 Tarkio-Missoula	4.991	Highway Protection Corp.	Signing and Delineation	10/28/59	50 Cal. Days	9/13/60	Good	5	15
~~I 90-1 (11) 60 I 90-3 (9) 157 Highway No. 90~~	-----	Parker & Knez $49,558.80	Seeding & Mulching	2/17/60	4/30/60	4/6/60	--	--	60
I 90-3 (8) 180 U-1 & F 184 (14) Deer Lodge-No. & So. & Bearmouth-Deer Lodge	8.603 1.131	Holland Const. $1,565,955.46	Gr., Agg. Surf., P.M. Bit. Surf. & Dr.	5/25/60	300 Cal. Days	6/13/60	Good	74	33
I 90-3 (8) 180 U-2 Deer Lodge-No. & So.	----	Mont. Engr. & Const. $353,363.43	6 Prestress C. Brs. 2 Reinf. Con. Brs.	5/25/60	8/31/60	7/13/60	Good	22	15
I 90-3 (8) 180 U-3 Deer Lodge-No. & So.	8.603	Colo. Fuel & Iron $54,373.04	Fencing & Cattle Guard	5/25/60	100 Cal. Days	6/21/60	Shutdown 8/26/60		65
~~F-F 90 (4) FH Idaho Line-Plains~~	-----	Peter Kiewit Sons' $554,931.60	949.25' S. & C. Br.	11/12/58	7/31/60	11/28/58	Completed 9/23/60		
F 236 (16) & F 267 (11) Bonner-Ovando	29.812	Stanley Arkwright $984,257.75	Raise Grades, Agg. Surf., & P.M.S.	7/1/60	180 Cal. Days	7/28/60	Fair	35	7

MONTHLY CONSTRUCTION REPORT
Month Ending September 30, 1960

Division 110 (Continued)								
~~F 249 (13)~~	1.233	Stanley Arkwright	Gr., Agg. Surf. & Dr.	3/16/60	70 Cal.	4/4/60	Completed	
~~Garrison-Helena~~		$165,321.60			Days		9/20/60	
S 291 (4)	6.346	F & S Contracting	Gr., Agg. Surf. & P.M.S.	4/20/60	160 Cal.	5/18/60	Good	39 74
Avon-Helmville		$362,896.40			Days			
SMP 4599, Sanders, Lake,	---	Chas. J. Shannon	Crushing & Stockpiling	8/23/60	150 Cal.	9/19/60	Fair	8 8
Missoula, Mineral, Granite		$128,702.50			Days			
Division 120 - Kalispell								
~~S 38 (6)~~	5.854	Max J. Kuney Co.	Gr., Agg. Surf., Seal Coat	10/20/58	130 Cal.	12/3/58	Completed	
~~Noxon-Troy~~		$283,685.06	& Dr.		Days		9/3/60	
U 58 (23), U 257(14)U1	2.241	United Paving Co.	Gr., Agg. Surf., P.M.	10/28/59	150 Cal.	12/14/59	Fair	6 96
F 270 (7) U-1, Manicke-		$363,855.17	Surf. & Dr.		Days			
Kalispell-West-Whitefish								
SMP 1599, Flathead,	----	Wm. W. Strever	Crushing & Stockpiling	3/16/60	150 Cal.	6/21/60	Fair	8 50
Lake & Lincoln Counties		$124,470.00			Days			
DISTRICT TWO - BUTTE								
Division 210 - Butte								
~~I-IG 15-1 (9) 0~~	17.079	Peter Kiewit Sons'	P.M. Bit. Surf.	2/17/60	130 Cal.	5/24/60	Completed	
Lima-Monida		$484,014.46			Days		9/28/60	
I-ING 15-2 (8) 118	4.245	Peter Kiewit Sons'	Gr., Agg. Surf., P.M. Bit.	4/22/59	330 Cal.	6/16/59	Good	21 60
Dillon-Butte		$1,360,740.95	Surf., Dr., 3 Conc. OPs.		Days			
I 15-2 (7) 127	----	Peter Kiewit Sons'	168.0' Dual Struc.	8/24/60	6/30/61	9/19/60	--	1 0
Butte-Urban		$95,891.58						
I 15-2 (9) 128	----	Cahill-Mooney	3 Con. High over UPS	2/17/60	6/30/61	3/7/60	Good	28 91
Butte-Urgan		$334,588.39	6-565', 1209.5' O.P.					
~~S 35 (9)~~	5.092	Union Credit	Gr., Sel. Surf.	1/21/60	160 Cal.	4/4/60	Completed	
Jackson-Dillon		$295,563.15			Days		9/8/60	
S 35 (10)	15.894	S. Birch, Inc. &	Agg. Surf. & P.M. Bit.	8/24/60	160 Cal.	Not Started		
Jackson-Dillon		S. Birch & Sons	Surf.		Days			
F 43 (14) U-1	----	W. R. Cahoon Co.	234.5' Conc. Br. &	7/22/59	8/31/60	8/17/59	Good	11 98
Wisdom-Divide		$226,504.89	325.0' St. Br.					
~~F 43 (14) U-2~~	1.895	Naranche & Konda	Gr., Agg. Surf., B.S.T.	2/17/60	100 Cal.	6/14/60	Completed	
Wisdom-Divide		$137,266.67	& Dr.		Days		9/28/60	
F 68 (9)	6.089	Naranche & Konda	Gr., Agg. Surf., P.M.S.	7/1/60	50 Cal.	8/2/60	Fair	51 25
Anaconda-East		$800,519.87	& Dr.		Days after	9/30/60		
S 160 (1)	-----	Schye & Sullivan	244.5' Prestress C. Br.	9/28/60	6/30/61	Not Started		
Silver Star-Waterloo		$106,856.78						
SMP 1299, Beaverhead, Deer --		Naranche & Konda	Crushing & Stockpiling	9/28/60	130 Cal.	Not Started		
Lodge, Broadwater, Jefferson,		$68,650.00			Days			
Madison & Silver Bow Counties								
Division 220 - Bozeman								
~~S 14 (8)~~	11.859	Billings Blacktop &	Gr., Agg. Surf., P.M.S.,	2/9/59	160 Cal.	7/16/59	Completed	
~~Ringling-Martinsdale~~		Gibson Const.	Seal Coat & Dr.		Days		9/16/60	
		$299,154.50						

MONTHLY CONSTRUCTION REPORT
Month Ending September 30, 1960

Division 220 - Continued									
ROW FHP 46-A 4	3.000	Bohleen & Duke	Fencing	5/20/60	30 Cal.	6/9/60	Shutdown	--	99
Targhee Pass-W.Yellowstone		$4,118.80			Days		7/20/60		
ROW FHP 60-A	9.0	Peter Kiewit Sons'	Fencing	8/24/60	150 Cal.	9/29/60	--	4	0
Raynolds Pass-Ennis		$49,840.95			Days				
I 90-7 (4) 330	----	W. R. Cahoon Co.	Dual 730.42' S. & C.	11/18/59	9/30/61	12/16/59	Good	27	61
Livingston-East & West		$642,857.48	Structures						
~~I 90-7 (5) 339~~	~~11.800~~	~~Starline Equip.~~	~~Signs and Delineators~~	~~8/27/58~~	~~45 Cal.~~	~~9/25/59~~	~~Completed~~		
Springdale-West		$13,048.20			Days		9/16/60		
I-IG 90-7 (9) 327 U-4	4.21	S. Birch, Inc.	Gr.,Agg.Surf.,P.M.	9/28/60	120 Cal.	Not Started			
& F 13 (6) U-1		S. Birch & Sons	Bit. Surf. & Dr.		Days				
Livingston-South		$292,065.41							
~~I 117 (10) U-2~~	4.029	Albert Lalonde Co.	Gr.,Agg.Surf. & Dr.	4/24/58	300 Cal.	6/17/58	Completed		
~~Livingston-Big Timber~~		$1,537,336.57			Days		9/16/60		
S 273 (2)	-----	Schultz & Lindsay	360.0' S. & C. Br.	1/21/60	8/31/60	3/9/60	Good	15	88
Pray Siding-Mill Creek		$126,485.06							
S 370 (12)	5.760	Albert Lalonde Co.	Gr.,Agg.Surf.,P.M.	8/24/60	200 Cal.	Not Started			
Bozeman-Wilsall		$470,572.41	Bit. Surf. & Dr.		Days				
DISTRICT THREE - GREAT FALLS									
Division 310 - Great Falls									
S 2 (7)	7.262	Dillsworth Const.	Gr.,Agg.Surf.,P.M.S.	8/11/59	180 Cal.	8/12/59	--	--	96
Helena-Flesher-Lincoln		Maronick Const.	& Dr.						
		$355,006.30							
I-IG-ING 15-4 (4) 182U2	2.770	Hilde Const. Co.	Gr.,Agg.Surf.,P.M.	9/28/60	300 Cal.	Not Started			
& F 214 (3) U-1	0.785	$1,129,813.43	Bit.Surf.,Dr., Dual		Days				
Helena-South			260.5' St. UP						
I-IG-ING 14-4(4)182 U3	2.770	Ken Larson Exc. Co.	Fencing & Cattle Gds.	9/28/60	100 Cal.	Not Started			
Helena-South		$43,314.43			Days				
I-IG-ING 15-4 (4)184 U1	-----	Sletten Const. Co.	Dual S. & C. OP	6/19/59	11/30/60	7/20/59	Fair	--	82
G.N. & N.P., Helena		$569,389.84							
I 15-5 (9) 275 U-1	8.337	Interstate Contrs.	Gr.,Agg.Surf.,P.M.S.	7/22/59	400 Cal.	8/5/59	Good	129	71
Sun River-Great Falls		$2,629,104.83	& Dr.		Days				
I 15-5 (9) 275 U-3	8.337	Fred Strandberg	Fencing	7/22/59	100 Cal.	3/28/60	--	--	90
Sun River-Great Falls		$30,093.40			Days				
I 15-5 (12) 275 and	8.337	National Adv. Co.	Signing	7/20/60	60 Cal.	Not Started			
I 15-8 (7) 351	5.623	$89,338.92			Days				
Great Falls-Vaughn &									
Shelby-West & North									
I 15-5 (14) 250	6.539	Hilde Const. Co.	Seeding & Mulching	9/28/60	4/30/61	Not Started			
I 15-5 (15) 275	8.337	$46,325.70							
Cascade-Ulm									
Great Falls-Vaughn									

MONTHLY C[illegible]STRUCTION REPORT
Month Ending September 30, 1960

Division 310 - Continued)								
~~S 90 (2)~~	7.074	Mountain Const. Co.	Gr.,Agg.Surf.,P.M.S.	3/16/60	130 Cal.	4/6/60	Completed	
~~Dutton-East~~		$278,057.32	& Dr.		Days		9/25/60	
S 121 (2)	5.665	Walling Const. Co.	Gr.,Agg.Surf.,Dr. &	7/20/60	120 Cal.	8/19/60	Good	22 29
Utica-Hobson		$154,115.86	65.0' Conc. Br.		Days			
F 149 (12)	-----	Robertson & Cave.	P.M.S. & Signing	7/12/60	30 Cal.	7/20/60	Fair	5 80
Great Falls-Fort Benton		$19,799.50			Days			
~~S 193 (1)~~	7.397	Naranche & Konda	Gr.,Agg.Surf.,P.M.S.	6/17/59	180 Cal.	7/16/59	Completed	
~~Valier-North & West~~		$342,351.56	& Dr.		Days		9/19/60	
~~S 312 (2) & S 336 (2)~~	~~5.625~~	Francis Tindall	Gr.,Agg.Surf.,P.M.S.	2/17/60	150 Cal.	4/6/60	Completed	
~~Great Falls-North~~		$261,457.15	& Dr.		Days		9/29/60	
U-F-FG 395 (4)	-----	Robertson & Cave	1,125.75' S & C Br.	2/17/60	11/30/61	3/15/60	Fair	22 23
Great Falls Streets		Sletten Const. Co.						
		$1,139,281.67						
SMP 0899	-----	Hilde Const. Co.	Crushing & Stockpiling	7/20/60	90 Cal.	8/3/60	Fair	-- 38
Cascade, Chouteau & Teton		$141,720.00			Days			
SMP 301-0020-01-42		Palmer Const.	Shop & Office Bldg.	6/17/59	12/31/59	6/25/59	--	-- --
Great Falls Shop & Office		$189,158.00						
Division 320 - Havre								
~~I-IG-ING 15-8 (3) 351~~	~~5.623~~	~~F & S Contr. Co.~~	~~Gr.,Agg.Surf.,P.M.S.~~	~~2/9/59~~	~~300 Cal.~~	~~3/27/59~~	~~Completed~~	
~~Shelby-West Side~~		$1,793,114.67	Seal Coat, Dr. &		Days		9/9/60	
			$1,793,114.67					
I-IG 15-8 (6) 379 U-1	4.783	Baltrusch Const.	Gr.,Agg.Surf.,P.M.S.	10/28/59	240 Cal.	4/5/60	Good	13 57
& S 366 (5)		$760,829.24	Dr. & 1-313.0' O.P.		Days			
Sunburst-North			$1-168.0' Interchange					
I-IG 15-8 (6) 379 U-2	4.235	Fred Strandberg	Fencing & Cattle Gd.	10/28/59	100 Cal.	5/16/60	--	-- 85
Sunburst-North		$38,746.00			Days			
I 15-8 (8) 351	5.623	Parker & Knez	Seeding	9/28/60	4/30/61	Not Started		
I 15-8 (9) 379	4.235	$13,494.56						
Shelby-West, Sunburst-No.								
F-FG 95 (11) U-1	7.142	Baltrusch Const.	Gr.,Agg.Surf.,P.M.S.	6/17/59	220 Cal.	9/28/59	Fair	12 99
Gildford-Havre-East		$543,201.01	& Dr.		Days			
~~S 179 (3)~~	~~8.818~~	~~Baltrusch Const.~~	~~Gr.,Agg.Surf. & Dr.~~	~~5/31/60~~	~~200 Cal.~~	~~7/20/60~~	~~Good~~	~~16 93~~
~~Harlem-Hogeland~~		~~$171,337.15~~			~~Days~~			
F 208 (3)	0.866	Billings Const.	Gr.,Agg.Surf.,RMO,	7/1/60	50 Cal.	7/11/60	Fair	9 7
Babb-Piegan		$136,577.00	Dr. & 121.5' Conc. Br.		Days after	11/30/60		
S 219 (4)	7.994	Gibson Const. Co.	Gr.,Agg.Surf.,P.M.S.	10/28/59	140 Cal.	7/1/60	--	-- 21
Big Sandy-Rudyard		$253,960.78	& Dr.		Days			
F 220 (7)	0.492	Mountain Const.	Gr.,Agg.Surf.,R.M.	8/24/60	100 Cal.	9/22/60	Fair	7 3
Cutbank-East & West		$68,063.35	Bit Surf. & Dr.		Days			
S 242 (1)	4.367	O'Neil Const.	Gr.,Agg.Surf.,P.M.S.,	6/20/60	150 Cal.	8/9/60	Good	24 44
Box Elder-West		$193,898.31	Dr. & 75' TT Br.		Days			
~~ROW 248 (1)~~	~~7.669~~	~~Bohleen & Duke~~	~~Fencing~~	~~7/20/60~~	~~60 Cal.~~	~~8/16/60~~	~~Fair~~	~~2 55~~
~~E. of Blackfoot-Northerly~~		~~$13,511.96~~			~~Days~~			

MONTHLY C[illegible]STRUCTION REPORT
Month Ending September 30, 1960

Division 320 (Continued)									
~~S 248 (4)~~	~~7.669~~	Peter Kiewit Sons'	Gr., Agg. Surf. & Dr.	4/20/60	~~180 Cal.~~	5/23/60	Completed		
~~Blackfoot-North~~		$282,759.90			Days		9/14/60		
S 266 (1)	9.789	Billings Const. Co.	Gr., Agg. Surf., P.M.S.	6/2/60	220 Cal.	6/20/60	Good	30	57
Browning-Babb		$584,286.07	& Dr.		Days				
S 303 (4)	5.269	O'Neil Const. Co.	Gr., Agg. Surf., P.M.S.	2/17/60	140 Cal.	4/7/60	Poor	--	61
Chester-South		$214,688.37	& Dr.		Days				
S 366 (7)	6.273	O'Neil Const. Co.	Gr., Agg. Surf. & Dr.	2/17/60	150 Cal.	5/10/60	Good	16	77
Sunburst-Sweetgrass		$156,723.06			Days				
~~SPP 071-9009~~	-----	~~Whitaker Well Drill.~~	~~Drill 3 Wells~~	~~7/1/60~~	~~30 Cal.~~	~~7/25/60~~	~~Completed~~		
~~Tiber Reservoir Area~~		$3,240.00			Days		8/25/60		
SPP 071-9009-10	-----	Abercrombie Const.	Water Systems	8/24/60	30 Cal.	Not Started			
Tiber Reservoir Area		$2,272.50			Days				
P.S. I 15-8 (3) 335	-----	Fred Strandberg	Weigh Station	7/12/60	60 Cal.	Not Started			
Shelby-No. & So.		$17,375.00			Days				
DISTRICT FOUR - GLENDIVE									
Division 410 - Glendive									
I 94-6 (2) 216	4.184	General Ins. Co.	Gr., Agg. Surf., P.M.S.,	4/22/59	270 Cal.	5/25/59	Fair	2	93
Glendive-East		$762,435.42	Dr. & 17.25' Sep.		Days				
~~F 315 (13) U-1~~	~~8.298~~	~~Wickens Bros.~~	~~Gr., Agg. Surf. & Dr.~~	~~2/17/60~~	~~180 Cal.~~	~~6/3/60~~	~~Good~~	~~9~~	~~99~~
~~Van Norman-Glasgow~~		$254,299.91			Days				
F 315 (14)	8.298	Northwestern Engr.	Agg. Surf.	7/26/60	80 Cal.	Not Started			
Van Norman-Glasgow		$89,454.96			Days				
F 391 (13) & S 31 (5)	9.716	Albert Lalonde Co.	Gr., Agg. Surf., P.M.S.	7/1/60	100 Cal.	8/18/60	Good	41	38
Circle-Sidney-Northwest		$351,184.75	& Dr.		Days				
Division 420 - Wolf Point									
F 84 (27), F 84 (28) &	14.596	Albert Lalonde	Gr., Agg. Surf., P.M.S.	2/17/60	180 Cal.	5/4/60	Good	70	83
F-FG 273 (11), Wolf Point-		$758,200.96	& Dr.		Days				
No. Dak. Line & Sidney-Culbertson									
F 84 (29) U-1, F 144(5)	27.561	Richardson Const.	P.M. Bit. Surf.	8/24/60	130 Cal.	9/23/60	Good	31	6
U-1, F 189 (5) U-1 &		$376,573.84			Days				
F 232 (4) U-1, W.Point-No.Dak.									
F 189 (4) U1 & F 232 (3)	8.184	Richardson Const.	Gr., Agg. Surf., P.M.S.	4/20/60	200 Cal.	5/16/60	Good	20	77
U-1, Nashua-W.Point		$411,081.48	& Dr.		Days				
~~F 189 (4) U2 & F 232 (3)~~	-----	~~Schultz & Lindsay~~	~~204.5' Conc. Br. &~~	~~4/20/60~~	~~10/31/60~~	~~6/8/60~~	~~Completed~~		
~~U2, Nashua-W.Point~~		$70,745.20	25.0' TT Br.				9/27/60		
~~S 200 (4)~~	~~2.495~~	~~Schye & Sullivan~~	~~110.0' S. & C. Br.~~	~~1/21/60~~	~~8/31/60~~	~~4/5/60~~	~~Good~~	~~--~~	~~96~~
~~Froid-West~~		$139,271.73							
S 257 (4)	3.788	G. E. Marshall	Gr., Agg. Surf. & Dr.	1/21/60	160 Cal.	6/13/60	Fair	46	45
Tampico-Glasgow		$319,270.75			Days				
~~S 402 (2)~~	~~-----~~	~~R. T. Armstrong~~	~~Grade & Drain~~	~~7/1/60~~	~~60 Cal.~~	~~8/26/60~~	~~Good~~	~~3~~	~~97~~
~~Culbertson-McGabe-Bainville~~		$36,892.29			Days				

MONTHLY CONSTRUCTION REPORT
Month Ending September 30, 1960

Division 430 - Lewistown									
U 103 (7) U-2	-----	F. L. Flynn & Co.	33.77' Conc. Br.	5/25/60	9/30/60	7/21/60	Good	4	90
Lewistown-Roy		$30,190.50							
F 333 (23) U-1	11.832	Wilbur Christensen	Gr., Agg. Surf. & Dr.	2/17/60	200 Cal. Days	3/28/60	Good	--	79
Grass Range-Malta		$366,519.69							
~~F 333 (23) U-2~~	~~----~~	~~W. Mackin & Son~~	~~91.5' & 81.5'~~	~~2/17/60~~	~~9/30/60~~	~~6/6/60~~	Completed		
~~Grass Range-Malta~~		~~$53,846.40~~	~~S. & C. Brs.~~				9/30/60		
DISTRICT FIVE- BILLINGS									
Division 510 - Billings									
I 90-8 (7) 394	----	W. R. Cahoon Co.	558.0' St. Br.	9/28/60	12/31/61	Not Started			
Reedpoint-Columbus		$280,204.39							
I 90-8 (8) 438 U-1	6.423	Long Const. Co.	Gr., Agg. Surf., P.M.S.,	11/17/59	300 Cal. Days	11/23/59	Good	55	64
Mossmain-Billings		$1,556,610.26	Dr. & 153.0' OP & Frontage Road						
I 90-8 (8) 438 U-2	6.423	McRae's S.O.S.	Fencing	11/17/59	100 Cal. Days	4/5/60	Poor	--	1
Mossmain-Billings		$33,140.22							
I 90-8 (10) 451	-----	W. R. Cahoon Co.	937.75' St. Br.	6/8/60	6/30/62	6/22/60	Poor	16	5
Yellowstone River Br.		$808,983.80							
~~IN 90-9 (5) 498 U-1 &~~	11.594	Stanley Arkwright	Gr., Agg. Surf., P.M.S.,	9/18/58	400 Cal. Days	9/24/58	Completed		
~~IN 90-9 (7) 508 U-1~~		$1,685,369.32	Seal Coat & Dr.				9/13/60		
Custer Battlefield-Hardin									
S 132 (3)	8.235	R. J. Sundling	Agg. Surf. & P.M.S.	5/25/60	100 Cal. Days	7/6/60	Suspended		93
Billings-South		$208,941.85					9/15/60		
~~S 236 (6) U-2~~	~~0.681~~	~~Maronick Const. Co.~~	~~Gr., Agg. Surf., R.M.S.~~	~~7/20/60~~	50 Cal. Days	8/8/60	Completed		
Custer-Musselshell		$39,772.67	& Dr.				9/29/60		
~~S 289 (8) & S 346 (5)~~	~~7.726~~	~~Nilson-Smith~~	~~Agg. Surf. & P.M.S.~~	~~7/1/60~~	120 Cal. Days	7/13/60	Completed		
Red Lodge-Columbus		$137,854.60					9/16/60		
S 322 (5) U-1	-----	Husman Bros.	183.0' Conc. Br.	4/20/60	10/31/60	7/5/60	Good	7	97
Hardin-Sarpy		$47,223.90							
S 322 (5) U-2	5.109	Myrl Clark	Gr., Agg. Surf.,	4/20/60	200 Cal. Days	6/20/60	Good	36	94
Hardin-Sarpy		$317,203.50	P.M.S. & Dr.						
Division 520 - Miles City									
I 94-4 (3) 134	---	Sornsin & Tri-State	268.0' S&C Hway O.P.,	2/19/60	7/31/61	3/31/60	Good	35	64
Miles City-E. & W.		$324,466.92	290.0' S&C Br. & 153.0' OP						
I 94-4(5)U1 & F 135(17)	8.550	Peter Kiewit Sons'	Gr., Agg. Surf., PMS, Dr. &	2/16/60	400 Cal. Days	4/1/60	Fair	65	45
M. City-W. & Forsyth-M. City		$2,657,498.45	214.5' C. Interchange						
I 94-4 (5) 127 U-2	8.550	R. J. Sundling	Fencing	2/16/60	150 Cal. Days	5/23/60	Fair	4	73
Miles City-West		$35,986.25							
S 184 (3)	15.363	Husman Bros.	Gr., Agg. Surf. & Dr.	5/25/60	210 Cal. Days	6/21/60	Fair	32	30
Hammond-Ridgway		$307,075.16							
F 262 (12)	11.000	Myrl Clark	Stabilization of	5/25/60	100 Cal. Days	7/25/60	Suspended		92
Broadus-Wyo. Line		$265,926.22	Agg. Surf., P.M.S.				9/9/60		
S 388 (1)	8.615	Gus M. Albert	Gr., Agg. Surf., P.M.,	7/20/60	150 Cal. Days	8/12/60	Fair	28	13
Miles City-Kinsey		$495,857.73	Dr. & 198.0' Conc. Br.						

STATE HIGHWAY COMMISSION
CONSTRUCTION DEPARTMENT

MONTHLY CONSTRUCTION REPORT
Month Ending October 31, 1960

OCLC 22722994 WF

Project and Location	Mileage	Contractor and Bid Price	Type	Contract Awarded	Date Completion	Work Began	Progress	Men Emp.	% Comp.
DISTRICT ONE - MISSOULA									
Division 110 - Missoula									
I 90-1 (6) 43 U-1 Superior-East and West	6.686	Zook Bros. $1,096,572.11	Gr.,Agg.Surf.,P.M.S., Dr. & 17.25' Sep.	1/21/60	330 Cal. Days	3/29/60	Fair	37	68
I 90-1 (6) 43 U-3 Superior-East and West	6.686	Parker & Knez $67,742.37	Fencing & Cattle Guard	1/21/60	100 Cal. Days	5/25/60	Shutdown 6/9/60		3
I 90-3 (3) 157 U-1 Bearmouth-Deer Lodge	9.623	McLaughlin,Inc. Bud King Const.	Gr.,Agg.Surf.,P.M.S., Seal Coat & Drain	8/27/58	400 Cal. Days	9/9/58	Completed 10/6/60		
I 90-3 (5) 157 U-1 I 90-1 (7) 60 U-1 Tarkio-Missoula	4.991	Highway Prot. Corp. $42,658.16	Signing & Delineation	10/28/59	50 Cal. Days	9/13/60	Fair	4	26
I 90-1 (11)60 I 90-3 (9) 157	-----	Parker & Knez $49,558.80	Seeding & Mulching	2/17/60	4/30/60	4/6/60	Completed 10/21/60		
I 90-3 (8) 180 U-1 & F 184 (14) Deer Lodge-No. & So. & Bearmouth-Deer Lodge	8.603 1.131	Holland Const. $1,565,955.46	Gr.,Agg.Surf.,P.M. Bit. Surf. & Dr.	5/25/60	300 Cal. Days	6/13/60	Good	74	42
I 90-3 (8) 180 U-2 Deer Lodge-No. & So.	-----	Mont.Engr.& Const. $353,363.43	6 Prestress Conc. Brs. 2 Reinf. Conc. Brs.	5/25/60	8/31/60	7/13/60	Good	26	24
I 90-3 (8) 180 U-3 Deer Lodge-No. & So.	8.603	Colo.Fuel & Iron $54,373.04	Fencing & Cattle Guard	5/25/60	100 Cal. Days	6/21/60	Fair	4	71
F 237 (16) & F 267 (11), Bonner-Ovando	29.812	Stanley Arkwright $984,257.75	Raise Grades, Agg. Surf. & P.M.S.	7/1/60	180 Cal. Days	7/28/60	Fair	15	15
F 259 (9) U-1 Hamilton-Florence	14.498	Nilson-Smith $248,655.26	P.M. Bit. Surf.	10/26/60	120 Cal. Days	Not Started			
S 291 (4) Avon-Helmville	6.346	F & S Contracting $362,896.40	Gr.,Agg.Surf. & P.M.S.	4/20/60	160 Cal. Days	5/18/60	--	--	90
SMP 4599, Sanders,Lake, Missoula,Mineral,Granite	---	Chas.J.Shannon $128,702.50	Crushing & Stockpiling	8/23/60	150 Cal. Days	9/19/60	Fair	5	34
Division 120, Kalispell									
U 58(23), U 257(14)U1 F 270(7)U1, Manicke-Kalispell-West-Whitefish	2.241	United Paving Co. $363,855.17	Gr.,Agg.Surf.,P.M.Surf. & Dr.	10/28/59	150 Cal. Days	12/14/59	Shutdown 10/6/60		96
SMP 1599, Flathead, Lake & Lincoln	-----	Wm.W.Strever $124,470.00	Crushing & Stockpiling	3/16/60	150 Cal. Days	6/21/60	Fair	9	64

MONTHLY CONSTRUCTION REPORT
Month Ending October 31, 1960

DISTRICT TWO - BUTTE

Division 210

S 9 (9) U-1 Cardwell-Boulder	8.498	Albert Lalonde $177,992.36	Agg.Surf. & P.M.Bit. Surf.	10/26/60	90 Cal. Days	Not Started			
I 15-2 (7) 127 Butte-Urban	-----	Peter Kiewit $95,891.58	168.0' Dual Struc.	8/24/60	6/30/60	9/19/60	Fair	13	9
I-ING 15-2 (8) 118 Dillon-Butte	4.245	Peter Kiewit $1,360,740.95	Gr.,Agg.Surf.,P.M.Bit. Surf.,Dr.,3 Conc. OPs	4/22/59	330 Cal. Days	6/16/59	Fair	17	64
I 15-2 (9) 128 Butte-Urban	-----	Cahill-Mooney $334,588.39	3 Conc.High over UPs 6-565', 1209.5' O.P.	2/17/60	6/30/61	3/7/60	Good	18	99
I 15-2 (10) 118 Dillon-Butte	4.245	C.B.Lauch Const. $13,009.27	Signing & Delineation	Subj. to BPR Conc.	90 Cal. Days				
S 35 (10) Jackson-Dillon	15.894	S.Birch, Inc. & S.Birch & Sons $271,297.21	Agg.Surf. & P.M. Bit. Surf.	8/24/60	160 Cal. Days	Not Started			
F 43 (14) U-1 Wisdom-Divide	-----	W.R.Cahoon Co. $226,504.89	234.5' Conc. Br. & 325.0' St. Br.	7/22/59	8/31/60	8/17/59	Fair	8	99
F 43 (14) U-2 Wisdom-Divide	1.895	Naranche & Konda $137,266.67	Gr.,Agg.Surf.,B.S.T. & Dr.	2/17/60	100 Cal. Days	6/14/60			
F 43 (15) U-1 Wisdom-Divide	31.359	Nilson-Smith $381,402.49	P.M. Bit. Surf.	10/26/60	150 Cal. Days	Not Started			
F 68 (9) Anaconda-East	6.089	Naranche & Konda $800,519.87	Gr.,Agg.Surf.,P.M.S. & Dr.	7/1/60	50 Cal. Days after 9/30/60	8/2/60	Fair	50	38
S 160 (1) Silver Star-Waterloo	-----	Schye & Sullivan $106,856.78	244.5' Prestress C. Br.	9/28/60	6/30/61	10/24/60		4	1
SMP 1299, Beaverhead, Deer Lodge, Broadwater, Jefferson, Madison & Silver Bow Counties	-----	Naranche & Konda $68,650.00	Crushing & Stockpiling	9/28/60	130 Cal. Days	Not Started			

Division 220 - Bozeman

ROW FHP 46-A 4 Targhee Pass-W.Yellowstone	3.000	Bohleen & Duke $4,118.80	Fencing	5/20/60	30 Cal. Days	6/9/60	Completed 10/17/60		
ROW FHP 60-a Raynolds Pass-Ennis	9.0	Peter Kiewit $49,840.95	Fencing	8/24/60	150 Cal. Days	9/29/60	Poor	3	8
I 90-7 (4) 330 Livingston-East & West	-----	W. R. Cahoon Co. $642,857.48	Dual 730.42' S. & C. Structures	11/18/59	9/30/61	12/16/59	Fair	23	76
I-IG 90-7 (9) 327 U-4 & F 13 (6) U-1 Livingston-South	4.21	S.Birch, Inc. S. Birch & Sons	Gr.,Agg.Surf.,P.M.Bit. Surf. & Dr.	9/28/60	120 Cal. Days	10/24/60	--	7	0
S 273 (2) Pray Siding-Mill Creek	-----	Schultz & Lindsay $126,485.06	360.0' S. & C. Br.	1/21/60	8/31/60	3/9/60	Good	9	99
S 370 (12) Bozeman-Wilsall	5.760	Albert Lalonde Co. $470,572.42	Gr.,Agg.Surf.,P.M.Bit. Surf. & Dr.	8/24/60	200 Cal. Days	10/25/60	--	20	0

MONTHLY C[illegible]STRUCTION REPORT
Month Ending October 31, 1960

DISTRICT THREE - GREAT FALLS

Division 310 - Great Falls

S 2 (7) Helena-Flesher-Lincoln	7.262	Dillsworth Const. Maronick Const. $355,006.30	Gr.,Agg.Surf.,P.M.S. & Dr.	8/11/59	180 Cal. Days	8/12/59	Shutdown 9/11/60		96
I-IG-ING 15-4 (4) 182 U-2 & F 214 (3) U-1 Helena-South	2.770	Hilde Const. Co. $1,129,813.43	Gr.,Agg.Surf.,P.M. Bit.Surf.,Dr.,Dual 260.5' St. UP	9/28/60	300 Cal. Days	10/12/60	Fair	32	4
I-IG-ING 15-4(4) 182 U-3, Helena-South	2.770	Ken Larson Exc. Co. $43,314.43	Fencing & Cattle Gds.	9/28/60	100 Cal. Days	10/12/60	Fair	5	7
I-IG-ING 15-4 (4) 184 U-1, G.N. & N.P.,Helena	-----	Sletten Const. Co. $569,389.84	Dual S. & C. OP	6/19/59	11/30/60	7/20/59	Fair	17	87
I 15-5 (9) 275 U-1 Sun River-Great Falls	8.337	Interstate Contrs. $2,629,104.83	Gr.,Agg.Surf.,P.M.S. & Dr.	7/22/59	400 Cal. Days	8/5/59	Good	89	84
I 15-5 (9) 275 U-3 Sun River-Great Falls	8.337	Fred Strandberg $30,093.40	Fencing	7/22/59	100 Cal. Days	3/28/60	--	--	90
I 15-5 (12) 275 & I 15-8 (7) 351 Great Falls-Vaughn & Shelby-West & No.	8.337 5.623	National Adv. Co. $89,338.92	Signing	7/20/60	60 Cal. Days	9/6/60	Poor --	4 --	1 97
I 15-5 (14) 250 I 15-5 (15) 275 Cascade-Ulm Great Falls-Vaughn	6.539 8.337	Hilde Const. Co. $46,325.70	Seeding & Mulching	9/28/60	4/30/61	10/11/60	Good	--	26
S 121 (2) Utica-Hobson	5.665	Walling Const. Co. $154,115.86	Gr.,Agg.Surf.,Dr. & 65.0' Conc. Br.	7/20/60	120 Cal. Days	8/19/60	Good	25	59
F 149 (12) Great Falls-Fort Benton	-----	Robertson & Cave $19,799.50	P.M.S. & Signing	7/12/60	30 Cal.	7/20/60	Completed 10/7/60		
U-F-FG 395 (4) Great Falls Streets	-----	Robertson & Cave Sletten Const. $1,139,281.67	1,125.75' S.&C. Br.	2/17/60	10/30/61	3/15/60	Fair	24	27
SMP 0899 Cascade, Chouteau & Teton	-----	Hilde Const. Co. $141,720.00	Crushing & Stockpil.	7/20/60	90 Cal. Days	8/3/60	Good	10	71
SMP 301-0020-01-42 Great Falls Shop & Office		Palmer Const. $189,158.00	Shop & Office Bldg.	6/17/59	12/31/59	6/25/59	--	--	--

Division 320 - Havre

PS I 15-8 (3) 335 Shelby-No. & So.		Fred Strandberg $17,375.00	Weigh Station	7/12/60	60 Cal. Days	10/3/60	Good	5	56
I-IG 15-8 (6) 379 U-1 & S 366 (5) Sunburst-North	4.783	Baltrusch Const. $760,829.24	Gr.,Agg.Surf.,P.M.S. Dr. & 1-313.0' O.P. 1-168.0' Interchange	10/28/59	240 Cal. Days	4/5/60	Fair	9	68
I-IG 15-8 (6) 379 U-2 Sunburst-North	4.235	Fred Strandberg $38,746.00	Fencing & Cattle Gd.	10/28/59	100 Cal. Days	5/16/60	--	--	85

MONTHLY C STRUCTION REPORT
Month Ending October 31, 1960

Division 320 - Continued									
I 15-8 (8) 351 I 15-8 (9) 379 Shelby-West, Sunburst-No.	5.623	Parker & Knez $13,494.56	Seeding	9/28/60	4/30/61	10/20/60	Good	4	23
I 15-8 (10) 379 Pondera-Co.-Can. Line Road	4.235	Fred Strandberg $12,315.80	Signing & Delineation	10/26/60	90 Cal. Days	Not Started			
F-FG 95 (11) U-1 Gildford-Havre-East	7.142	Baltrusch Const. $543,201.01	Gr., Agg. Surf., P.M.S. & Dr.	6/17/59	220 Cal. Days	9/28/59	Completed 10/26/60		
S 179 (3) Harlem-Hogeland	8.818	Baltrusch Const. $171,337.15	Gr., Agg. Surf. & Dr.	5/31/60	200 Cal. Days	7/20/60	Completed 10/13/60		
F 208 (3) Babb-Piegan	0.866	Billings Const. $136,577.00	Gr., Agg. Surf., RMO, Dr. & 121.5' Conc. Br.	7/1/60	50 Cal. Days after	7/11/60 11/30/60	Good	14	33
S 219 (4) Big Sandy-Rudyard	7.994	Gibson Const. Co. $253,960.78	Gr., Agg. Surf., P.M.S. & Dr.	10/28/59	140 Cal. Days	7/1/60	--	--	22
F 220 (7) Cutbank-East & West	0.492	Mountain Const. $68,063.35	Gr., Agg. Surf., R.M. Bit. Surf. & Dr.	8/24/60	100 Cal. Days	9/22/60	Fair	6	10
S 242 (1) Box Elder-West	4.367	O'Neil Const. $193,898.31	Gr., Agg. Surf., P.M.S. Dr. & 75' TT Br.	6/20/60	150 Cal. Days	8/9/60	Fair	14	59
ROW 248 (1) E. of Blackfoot-No.	7.669	Bohleen & Duke $13,511.96	Fencing	7/20/60	60 Cal. Days	8/16/60	Completed 10/10/60		
S 266 (1) Browning-Babb	9.789	Billings Const. $584,286.07	Gr., Agg. Surf., P.M.S. & Dr.	6/2/60	220 Cal. Days	6/20/60	Fair	18	69
S 303 (4) Chester-South	5.269	O'Neil Const. Co. $214,688.37	Gr., Agg. Surf., P.M.S. & Dr.	2/17/60	140 Cal. Days	4/7/60	Shutdown 10/18/60		
S 366 (7) Sunburst-Sweetgrass	6.273	O'Neil Const. Co. $156,723.06	Gr., Agg. Surf. & Dr.	2/17/60	150 Cal. Days	5/10/60	Fair	7	94
SPP 071-9009-10 Tiber Reservoir Area	-----	Abercrombie Const. $2,272.50	Water Systems	8/24/60	30 Cal. Days	10/3/60	Completed 10/5/60		
SMP 1803-04-42 Junction-Highway #89	-----	MacRae Enterprises $19,404.00	Sectionhouse	10/26/60	7/31/61	Not Started			
DISTRICT FOUR - GLENDIVE									
Division 410 - Glendive									
I 94-6 (2) 216 Glendive-East	4.184	General Ins. Co. $762,435.42	Gr., Agg. Surf., P.M.S., Dr. & 17.25' Sept.	4/22/59	270 Cal. Days	5/25/59	---	9	93
F 315 (13) U-1 Van Norman-Glasgow	8.298	Wickens Bros. $254,299.91	Gr., Agg. Surf. & Dr.	2/17/60	180 Cal. Days	6/3/60	Completed 10/4/60		
F 315 (14) Van Norman-Glasgow	8.298	Northwestern Engr. $89,454.96	Agg. Surf.	7/26/60	80 Cal. Days	10/7/60	Good	53	53
F 391 (13) & S 31 (5) Circle-Sidney-Northwest	9.716	Albert Lalonde Co. $351,184.75	Gr., Agg. Surf., P.M.S. & Dr.	7/1/60	100 Cal. Days	8/18/60	Good	52	82
Division 420 - Wolf Point									
F 84(27), F 84(28) & F-FG 273 (11), W. Point- No. Dak. Line & Sidney-Culbertson	14.596	Albert Lalonde Co. $758,200.96	Gr., Agg. Surf., P.M.S. & Dr.	2/17/60	180 Cal. Days	5/4/60	Shutdown 10/1/60		

MONTHLY CONSTRUCTION REPORT
Month Ending October 31, 1960

Division 420 - Continued									
F 84(29)U-1, F 144(4) U-1, F 189(5)U-1 & F 232(4)U-1, W. Point-No. Dak.	27.561	Richardson Const. $376,573.84	P.M. Bit. Surf.	8/24/60	130 Cal. Days	9/23/60	Good	32	44
F 189(4)U-1 & F 232(3) U-1, Nashua-W. Point	8.184	Richardson Const. $411,081.48	Gr., Agg. Surf., P.M.S. & Dr.	4/20/60	200 Cal. Days	5/16/60	Poor	10	79
S 200 (4) Froid-West	2.495	Schye & Sullivan $139,271.73	110.0' S. & C. Br.	1/21/60	8/31/60	4/5/60	Completed 10/11/60		
S 257 (4) Tampico-Glasgow	3.788	G. E. Marshall $319,270.75	Gr., Agg. Surf. & Dr.	1/21/60	160 Cal. Days	6/13/60	Good	48	78
S 402 (2) Culbertson-McCabe-Bainville	-----	R. T. Armstrong $36,892.29	Grade & Drain	7/1/60	60 Cal. Days	8/26/60	Completed 10/4/60		
Division 430 - Lewistown									
U 103 (7) U-2 Lewistown-Roy	-----	F. L. Flynn & Co. $30,190.50	33.77' Conc. Br.	5/25/60	9/30/60	7/21/60	Completed 10/20/60		
F 333 (23) U-1 Grass Range-Malta	11.832	Wilbur Christensen $366,519.69	Gr., Agg. Surf. & Dr.	2/17/60	200 Cal. Days	3/28/60	Poor	--	79
DISTRICT FIVE - BILLINGS									
Division 510 - Billings									
I 90-8 (7) 394 Reedpoint-Columbus	----	W. R. Cahoon Co. $280,204.39	558.0' St. Br.	9/28/60	12/31/60	Not Started			
I 90-8 (8) 438 U-1 Mossmain-Billings	6.423	Long Const. Co. $1,556,610.26	Gr., Agg. Surf., P.M.S., Dr. & 153.0' OP & Frontage Road	11/17/59	300 Cal. Days	11/23/59	Fair	65	72
I 90-8 (8) 438 U-2 Mossmain-Billings	6.423	McRae's S.O.S. $33,140.22	Fencing	11/17/59	100 Cal. Days	4/5/60	Poor	--	1
I 90-8 (10) 451 Yellowstone River Br.	-----	W. R. Cahoon Co. $808,983.80	937.75' St. Br.	6/8/60	6/30/62	6/22/60	Fair	23	8
S 132 (3) Billings-South	8.235	R. J. Sundling $208,941.85	Agg. Surf. & P.M.S.	5/25/60	100 Cal. Days	7/6/60	Suspended 9/15/60		93
S 322 (5) U-1 Hardin-Sarpy	-----	Husman Bros. $47,223.90	183.0' Conc. Br.	4/20/60	10/31/60	7/5/60	Completed 10/14/60		
S 322 (5) U-2 Hardin-Sarpy	5.109	Myrl Clark $317,203.50	Gr., Agg. Surf., P.M.S. & Dr.	4/20/60	200 Cal. Days	6/20/60	Shutdown 10/6/60		94
Division 520 - Miles City									
I 94-4 (3) 134 Miles City-E. & W.	----	Sornsin & Tri-St. $324,466.92	268.0' S&C Hway O.P., 290.0' S&C Br. & 153.0' OP	2/19/60	7/31/61	3/31/60	Fair	39	73
I 94-4(5)127U1 & F 135 (17), M. City-W., For.-M. City	8.550	Peter Kiewit $2,657,498.45	Gr., Agg. Surf., PMS, Dr. 214.5' C. Interchange	2/16/60	400 Cal. Days	4/1/60	Fair	80	49
I 94-4(5)127U2 Miles City-West	8.550	R. J. Sundling $35,986.25	Fencing	2/16/60	150 Cal. Days	5/23/60	Fair	4	86
S 184 (3) Hammond-Ridgeway	15.363	Husman Bros. $307,075.16	Gr., Agg. Surf. & Dr.	5/25/60	210 Cal. Days	6/21/60	Good	36	58
F 262 (12) Broadus-Wyo. Line	11.000	Myrl Clark $265,926.22	Stabilization of Agg. Surf., P.M.S.	5/25/60	100 Cal. Days	7/25/60	Suspended 9/9/60		92
S 388 (1) Miles City-Kinsey	8.615	Gus M. Albert $495,857.73	Gr., Agg. Surf., P.M., Dr. & 198.0' Conc. Br.	7/20/60	150 Cal. Days	8/12/60	Fair	50	13

STATE HIGHWAY COMMISSION
CONSTRUCTION DEPARTMENT

MONTHLY CONSTRUCTION REPORT
Month Ending November 30, 1960

OCLC 22722994 WF

Project and Location	Mileage	Contractor and Bid Price	Type	Contract Awarded	Date Completion	Work Began	Progress	Men Empl.	% Compl.
DISTRICT ONE - MISSOULA									
Division 110- Missoula									
I 90-1 (6) 43 U-1 Superior-East & west	6.686	Zook Bros. $1,096,572.11	Gr., Agg. Surf., P.M.S., Dr. & 17.25' Sept.	1/21/60	330 Cal. Days	3/29/60	Shutdown 11/16/60		72
I 90-1 (6) 43 U-3 Superior-East and West	6.686	Parker & Knez $67,742.37	Fencing & Cattle Guard	1/21/60	100 Cal. Days	5/25/60	Fair	5	15
I 90-3 (5) 157 U-1 I 90-1 (7) 60 U-1 Tarkio-Missoula	4.991	Highway Prot. Corp. $42,658.16	Signing & Delineation	10/28/59	50 Cal. Days	9/13/60	Fair	5	57
I 90-3 (8) 180 U-1 & F 184 (14) Deer Lodge-No. & So. & Bearmouth-Deer Lodge	8.603 1.131	Holland Const. $1,565,955.46	Gr., Agg. Surf., P.M. Bit. Surf. & Dr.	5/25/60	300 Cal. Days	6/13/60	Shutdown 11/23/60		51
I 90-3 (8) 180 U-2 Deer Lodge-No. & So.	-----	Mont. Engr. & Const. $353,363.43	6 Prestress Conc. Brs. 2 Reinf. Conc. Brs.	5/25/60	8/31/60	7/13/60	Good	17	31
I 90-3 (8) 180 U-3 Deer Lodge-No. & So.	8.603	Colo. Fuel & Iron $54,373.04	Fencing & Cattle Gd.	5/25/60	100 Cal. Days	6/21/60	Shutdown 10/26/60		75
S 221 (1) Thompson Falls-West	4.961	Bud King Const. $295,297.38	Gr., Agg. Surf.	11/22/60	150 Cal. Days	Not Started			
F 237 (16) & F 267 (11), Bonner-Ovando	29.812	Stanley Arkwright $984,257.75	Raise Grades, Agg. Surf. & P.M.S.	7/1/60	180 Cal. Days	7/28/60	Shutdown 11/15/60		22
F 259 (9) U-1 Hamilton-Florence	14.498	Nilson-Smith $248,655.26	P.M. Bit. Surf.	10/26/60	120 Cal. Days	11/28/60	Fair		40
S 291 (4) Avon-Helmville	6.346	F & S Contracting $362,896.40	Gr., Agg. Surf. & P.M.S.	4/20/60	160 Cal. Days	5/18/60	Shutdown 10/11/60		90
SMP 4599, Sanders, Lake, Missoula, Mineral, Granite	---	Chas. J. Shannon $128,702.50	Crushing & Stockpiling	8/23/60	150 Cal. Days	9/19/60	Good	8	53
Division 120-Kalispell									
U 58(23), U 257(14)U1 F 270(7)U1, Manicke-Kalispell-West-Whitefish	2.241	United Paving Co. $363,855.17	Gr., Agg. Surf., P.M. Surf. & Dr.	10/28/59	150 Cal. Days	12/14/59	Shutdown 10/6/60		96
S 65 (4) U-1 Clearwater-Big Fork	4.858	Zook Bros. $512,338.14	Gr., Agg. Surf., P.M. Bit. Surf. & Dr.	11/22/60	180 Cal. Days	Not Started			
ROW s 65 (4) Clearwater-Big Fork	------	Bohleen & Duke $1,620.75	Fencing	11/22/60	60 Cal. Days	Not Started			
SMP 1599, Flathead, Lake & Lincoln	------	Wm. W. Strever $124,470.00	Crushing & Stockpiling	3/16/60	150 Cal. Days	6/21/60	Poor	10	70

MONTHLY CONSTRUCTION REPORT
Month Ending November 30, 1960

DISTRICT TWO - BUTTE

Division 210

S 9 (9) U-1 Cardwell-Boulder	8.498	Albert Lalonde $177,992.36	Agg.Surf. & P.M. Bit. Surf.	10/26/60	90 Cal. Days	Not Started			
I 15-2 (7) 127 Butte-Urban	-----	Peter Kiewit $95,891.58	168.0' Dual Struc.	8/24/60	6/30/60	9/19/60	Fair	6	16
I-ING 15-2 (8) 118 Dillon-Butte	4.245	Peter Kiewit $1,360,740.95	Gr.,Agg.Surf.,P.M.Bit. Surf.,Dr.,3 Conc. OPs	4/22/59	330 Cal. Days	6/16/59	Fair	14	64
I 15-2 (9) 128 Butte-Urban	-----	Cahill-Mooney $334,588.39	3 Conc.High over UPs 6-565', 1209.5' O.P.	2/17/60	6/30/61	3/7/60	Completed 10/28/60		
I 15-2 (10) 118 Dillon-Butte	4.245	C.B.Lauch Const. $13,009.27	Signing & Delineation	11/1/60	90 Cal. Days	Not Started			
S 35 (10) Jackson-Dillon	15.894	S.Birch, Inc. & S.Birch & Sons $271,297.21	Agg.Surf., & P.M. Bit. Surf.	8/24/60	160 Cal. Days	Not Started			
F 43 (14) U-1 Wisdom-Divide	------	W.R.Cahoon Co. $226,504.89	234.5' Conc. Br. & 325.0' St. Br.	7/22/59	8/31/60	8/17/59	Completed 10/26/60		
F 43 (14) U-2 Wisdom-Divide	1.895	Naranche & Konda $137,266.67	Gr.,Agg.Surf.,B.S.T. & Dr.	2/17/60	100 Cal. Days	6/14/60	Shutdown 10/7/60		99
F 43 (15) U-1 Wisdom-Divide	31.359	Nilson-Smith $381,402.49	P.M. Bit. Surf.	10/26/60	150 Cal. Days	Not Started			
F 68 (9) Anaconda-East	6.089	Naranche & Konda $800,519.87	Gr.,Agg.Surf.,P.M.S. & Dr.	7/1/60	50 Cal. Days	8/2/60	Shutdown 11/28/60		60
S 160 (1) Silver Star-Waterloo	-----	Schye & Sullivan $106,856.78	244.5' Prestress C. Br.	9/28/60	6/30/61	10/24/60	--	--	14
S 304 (5) Galen-Anaconda	6.694	Holland Const. $144,873.50	Gr.,Dr. & Agg. Surf.	11/22/60	150 Cal. Days	Not Started			
SMP 1299,Beaverhead, Deer Lodge, Broadwater, Jefferson, Madison & S.Bow Counties	-----	Naranche & Konda $68,650.00	Crushing & Stockpiling	9/28/60	130 Cal. Days	Not Started			

Division 220 - Bozeman

ROW FHP 60-A Raynolds Pass-Ennis	9.0	Peter Kiewit $49,840.95	Fencing	8/24/60	150 Cal. Days	9/29/60	Shutdown 11/14/60		5
I 90-7 (4) 330 Livingston-E. & W.	-----	W. R. Cahoon Co. $642,857.48	Dual 730.42' S.& C. Structures	11/18/59	9/30/61	12/16/59	Shutdown	--	80
I-IG 90-7 (9) 327 U-4 & F 13 (6) U-1 Livingston-South	4.21	S.Birch, Inc. S. Birch & Sons $292,065.41	Gr.,Agg.Surf.,P.M. Bit. Surf. & Dr.	9/28/60	120 Cal. Days	10/24/60	Fair	12	6
S 273 (2) Pray Siding-Mill Creek	-----	Schultz & Lindsay $126,485.06	360.0' S.& C. Br.	1/21/60	8/31/60	3/9/60	Completed 10/29/60		
S 370 (12) Bozeman-Wilsall	5.760	Albert Lalonde $470,572.42	Gr.,Agg.Surf.,P.M.Bit. Surf. & Dr.	8/24/60	200 Cal. Days	10/25/60	Good	26	29

MONTH ENDING NOVEMBER 30, 1960
MONTHLY CONSTRUCTION REPORT

DISTRICT THREE - GREAT FALLS

Division 310 - Great Falls									
S 2 (7) Helena-Flesher-Lincoln	7.262	Dillsworth Const. Maronick Const. $355,006.30	Gr., Agg. Surf., P.M.S. & Dr.	8/11/59	180 Cal. Days	8/12/59	Shutdown 9/11/60		96
I-IG-ING 15-4 (4) 182 U-2 & F 214 (3) U-2 Helena-South	2.770	Hilde Const. Co. $1,129,813.43	Gr., Agg. Surf., P.M. Bit. Surf., Dr., Dual 260.5' St. UP	9/28/60	300 Cal. Days	10/12/60	Fair	53	18
I-IG-ING 15-4 (4) 182 U-3, Helena-South	2.770	Ken Larson Excav. $43,314.43	Fencing & Cattle Gds.	9/28/60	100 Cal. Days	10/12/60	Fair	3	27
I-IG-ING 15-4 (4) 184 U-1, G.N. & N.P., Helena	-----	Sletten Const. $569,389.84	Dual S. & C. OP	6/19/59	11/30/60	7/20/59	Shutdown		88
I 15-5 (9) 275 U-1 Sun River-Great Falls	8.337	Interstate Contrs. $2,629,104.83	Gr., Agg. Surf., P.M.S. & Dr.	7/22/59	400 Cal. Days	8/5/59	Shutdown 10/31/60		84
I 15-5 (9) 275 U-3 Sun River-Great Falls	8.337	Fred Strandberg $30,093.40	Fencing	7/22/59	100 Cal. Days	3/28/60	--	--	90
I 15-5 (12) 275 & I 15-8 (7) 351 Great Falls-Vaughn & Shelby-West and No.	8.337 5.623	Natl. Adv. Co. $89,338.92	Signing	7/20/60	60 Cal. Days	9/6/60	Poor	4 3	28 71
I 15-5 (14) 250 I 15-5 (15) 275 Cascade-Ulm Great Falls-Vaughn	6.539	Hilde Const. Co. $46,325.70	Seeding & Mulching	9/28/60	4/30/61	10/11/60	Completed		
S 121 (2) Utica-Hobson	5.665	Walling Const. $154,115.86	Gr., Agg. Surf., Dr. & 65.0' Conc. Br.	7/20/60	120 Cal. Days	8/19/60	Fair	14	74
U-F-FG 395 (4) Great Falls Sts.	-----	Robertson & Cave Sletten Const. $1,139,281.67	1,125.75' S.& C. Br.	2/17/60	10/30/61	3/15/60	Fair	20	30
SMP 0899 Cascade, Chouteau & Teton	-----	Hilde Const. Co. $141,720.00	Crushing & Stockpiling	7/20/60	90 Cal. Days	8/3/60	--	--	76
SMP 301-0020-01-42 Great Falls Shop & Office		Palmer Const. $189,158.00	Shop & Office Bldg.	6/17/59	12/31/59	6/25/59	--	--	--
Division 320 - Havre									
PS I 15-8 (3) 335 Shelby-No. & So.	----	Fred Strandberg $17,375.00	Weigh Station	7/12/60	60 Cal. Days	10/3/60	--	--	82
I-IG 15-8 (6) 379 U-1 & S 366 (5) Sunburst-No.	4.783	Baltrusch Const. $760,829.24	Gr., Agg. Surf., P.M.S., Dr. & 1-313.0' O.P. 1-168.0' Interchange	10/28/59	240 Cal. Days	4/5/60	Shutdown 10/26/60		68
I-IG 15-8 (6) 379 U-2 Sunburst-North	4.235	Fred Strandberg $38,746.00	Fencing & Cattle Gd.	10/28/59	100 Cal. Days	5/16/60	Shutdown 11/3/60		92

MONTHLY CONSTRUCTION REPORT
Month Ending November 30, 1960

Division 320 (Continued)									
I 15-8 (8) 351 I 15-8 (9) 379 Shelby-West, Sunburst-No.	5.623	Parker & Knez $13,494.56	Seeding	9/28/60	4/30/61	10/20/60	Completed - 11/6/60		
I 15-8 (10) 379 Pondera Co.-Can.Line Road	4.235	Fred Strandberg $12,315.80	Signing & Delineation	10/26/60	90 Cal. Days	Not Started			
F 208 (3) Babb-Piegan	0.866	Billings Const. $136,577.00	Gr.,Agg.Surf.,RMO, Dr. & 121.5' Conc. Br.	7/1/60	50 Cal. Days after	7/11/60 11/30/60	Shutdown 11/30/60		48
S 219 (4) Big Sandy-Rudyard	7.994	Gibson Const. Co. $253,960.78	Gr.,Agg.Surf.,P.M.S. & Dr.	10/28/59	140 Cal. Days	7/1/60	Poor	27	35
F 220 (7) Cutbank-East & West	0.492	Mountain Const. $68,063.35	Gr.,Agg.Surf.,R.M. Bit.Surf. & Dr.	8/24/60	100 Cal. Days	9/22/60	Fair	13	48
S 242 (1) Box Elder-West	4.367	O'Neil Const. $193,898.31	Gr.,Agg.Surf.,P.M.S., Dr. & 75' TT Br.	6/20/60	150 Cal. Days	8/9/60	Shutdown 10/28/60		61
S 266 (1) Browning-Babb	9.789	Billings Const. $584,286.07	Gr.,Agg.Surf.,P.M.S. & Dr.	6/2/60	220 Cal. Days	6/20/60	Shutdown 11/20/60		72
S 303 (4) Chester-South	5.269	O'Neil Const. $214,688.37	Gr.,Agg.Surf.,P.M.S. & Dr.	2/17/60	140 Cal. Days	4/7/60	Shutdown 10/18/60		92
S 366 (7) Sunburst-Sweetgrass	6.273	O'Neil Const. $156,723.06	Gr.,Agg.Surf. & Dr.	2/17/60	150 Cal. Days	5/10/60	Completed 11/7/60		
SMP 1803-04-42 Junction-Highway #89	-----	MacRae Enter. $19,404.00	Sectionhouse	10/26/60	7/31/61	11/3/60	Fair	3	13
DISTRICT FOUR - GLENDIVE									
Division 410 - Glendive									
I 94-6 (2) 216 Glendive-East	4.184	General Ins. Co. $762,435.42	Gr.,Agg.Surf.,P.M.S. Dr. & 17.25' Sep.	4/22/59	270 Cal. Days	5/25/59	Shutdown		97
F 315 (14) Van Norman-Glasgow	8.298	Northwestern Engr. $89,454.96	Agg. Surf.	7/26/60	80 Cal. Days	10/7/60	Completed 11/16/60		
F 391 (13) & S 31 (5) Circle-Sidney-Northwest	9.716	Albert Lalonde $351,184.75	Gr.,Agg.Surf.,P.M.S. & Dr.	7/1/60	100 Cal. Days	8/18/60	Shutdown 10/24/60		95
Division 420 - Wolf Point									
S 8 (10) U-1 Scobey-Opheim	8.976	Baltrusch Const. $334,565.02	Gr.,Agg.Surf.,P.M.Bit. Surf. & Dr.	11/22/60	180 Cal. Days	Not Started			
F 84 (27), F 84 (28) & F-FG 273 (11), W. Point-No.Dak. Line & Sidney-Culbertson	14.596	Albert Lalonde $758,200.96	Gr.,Agg.Surf.,P.M.S. & Dr.	2/17/60	180 Cal. Days	5/4/60	Shutdown 10/1/60		91
F 84 (29)U1,F 144 (4) U1,F 189 (5)U1 & F 232 (4) U1,W.Point-No.Dak.	27.561	Richardson Const. $376,573.84	P.M. Bit.Surf.	8/24/60	130 Cal. Days	9/23/60	Shutdown 10/31/60		47
F 189(4)U1 & F 232(3) Nashua-W.Point	8.184	Richardson Const. $411,081.48	Gr.,Agg.Surf.,P.M.S. & Dr.	4/20/60	200 Cal. Days	5/16/60	Shutdown 11/3/60		80
S 257 (4) Tampico-Glasgow	3.788	G.E.Marshall $319,270.75	Gr.,Agg.Surf. & Dr.	1/21/60	160 Cal. Days	6/13/60	Shutdown 11/7/60		86

MONTHLY CONSTRUCTION REPORT
Month Ending November 30, 1960

Division 430 - Lewistown									
S 68 (4) U-1 Hilger-Winifred-Big Sandy	10.502	Nilson-Smith $267,414.00	P.M. Bit. Surf.	11/22/60	150 Cal. Days	Not Started			
F 333 (23) U-1 Grass Range-Malta	11.832	Wilbur Christensen $366,519.69	Gr., Agg. Surf. & Dr.	2/17/60	200 Cal. Days	3/28/60	Poor	--	80
DISTRICT FIVE - BILLINGS									
Division 510 - Billings									
I 90-8 (7) 394 Reedpoint-Columbus	-----	W. R. Cahoon Co. $280,204.39	558.0' St. Br.	9/28/60	12/31/60	10/28/60	Good	16	6
I 90-8 (8) 438 U-1 Mossmain-Billings	6.423	Long Const. Co. $1,556,610.26	Gr., Agg. Surf., P.M.S., Dr. & 153.0' OP & Frontage Road	11/17/59	300 Cal. Days	11/23/59	Fair	40	79
I 90-8 (8) 438 U-2 Mossmain-Billings	6.423	McRae's S.O.S. $33,140.22	Fencing	11/17/59	100 Cal. Days	4/5/60	Poor	--	1
I 90-8 (10) 451 Yellowstone River Br.	-----	W. R. Cahoon Co. $808,983.80	937.75' St. Br.	6/8/60	6/30/62	6/22/60	Fair	23	11
S 132 (3) Billings-South	8.235	R. J. Sundling $208,941.85	Agg. Surf. & P.M.S.	5/25/60	100 Cal. Days	7/6/60	Suspended 9/15/60		93
S 322 (5) U-2 Hardin-Sarphy	5.109	Myrl Clark $317,203.50	Gr., Agg. Surf., P.M.S. & Dr.	4/20/60	200 Cal. Days	6/20/60	Shutdown 10/6/60		94
Division 520 - Miles City									
I 94-4 (3) 134 Miles City-E. & W.	----	Sornsin & Tri-St. $324,466.92	268.0' S&C Hway O.P. 290.0' S&C Br. & 153.0' OP	2/19/60	7/31/61	3/31/60	Fair	15	81
I 94-4 (5) 127 U-1 & F 135 (17), Miles City -West, Forsyth-Miles City	8.550	Peter Kiewit $2,657,498.45	Gr., Agg. Surf., PMS, Dr. 214.5' C. Interchange	2/16/60	400 Cal. Days	4/1/60	Fair	78	57
I 94-4 (5) 127 U-2 Miles City-West	8.550	R. J. Sundling $35,986.25	Fencing	2/16/60	150 Cal. Days	5/23/60	Shutdown 11/8/60		86
S 184 (3) Hammond-Ridgeway	15.363	Husman Bros. $307,075.16	Gr., Agg. Surf. & Dr.	5/25/60	210 Cal. Days	6/21/60	Fair	16	72
F 262 (12) Broadus-Wyo. Line	11.000	Myrl Clark $265,926.22	Stabilization of Agg. Surf., P.M.S.	5/25/60	100 Cal. Days	7/25/60	Suspended 9/9/60		92
S 388 (1) Miles City-Kinsey	8.615	Gus M. Albert $495,857.73	Gr., Agg. Surf., P.M., Dr. & 198.0' Conc. Br.	7/20/60	150 Cal. Days	8/12/60	Fair	45	56

STATE HIGHWAY COMMISSION
CONSTRUCTION DEPARTMENT

MONTHLY CONSTRUCTION REPORT
Month Ending December 31, 1960

OCLC 22722994 WF

Project and Location	Mileage	Contractor and Bid Price	Type	Contract Awarded	Date Completion	Work Began	Progress	Men Emp.	% Comp.
DISTRICT ONE - MISSOULA									
Division 110 - Missoula									
I 90-1 (6) 43 U-1 Superior-East & West	6.686	Zook Bros. $1,096,572.11	Gr.,Agg.Surf.,P.M.S., Dr. & 17.25' Sep.	1/21/60	330 Cal. Days	3/29/60	Shutdown 11/16/60		74
I 90-1 (6) 43 U-3 Superior-East & West	6.686	Parker & Knez $67,742.37	Fencing & Cattle Gd.	1/21/60	100 Cal. Days	5/25/60	Shutdown 12/7/60		15
I 90-3 (5) 157 U-1 I 90-1 (7) 60 U-1 Tarkio-Missoula	4.991	Highway Prot. Corp. $42,658.16	Signing & Delineation	10/28/59	50 Cal. Days	9/13/60	Shutdown 12/2/60		61
I 90-3 (8) 180 U-1 & F 184 (14) Deer Lodge-No. & So. & Bearmouth-Deer Lodge	8.603 1.131	Holland Const. $1,565,955.46	Gr.,Agg.Surf.,P.M. Bit.Surf. & Dr.	5/25/60	300 Cal. Days	6/13/60	Shutdown 11/23/60		52
I 90-3 (8) 180 U-2 Deer Lodge-No. & So.	-----	Mont.Engr. & Const. $353,363.43	6 Prestress Conc.Brs. 2 Reinf. Conc.Brs.	5/25/60	8/31/60	7/13/60	Good	21	37
I 90-3 (8) 180 U-3 Deer Lodge-No. & So.	8.603	Colo. Fuel & Iron $54,373.04	Fencing & Cattle Gd.	5/25/60	100 Cal. Days	6/21/60	Shutdown 10/26/60		75
S 221 (1) Thompson Falls-West	4.961	Bud King Const. $295,297.38	Gr.,Agg.Surf.	11/22/60	150 Cal. Days	12/6/60	Good	15	13
F 237 (16) & F 267 (11), Bonner-Ovando	29.812	Stanley Arkwright $984,257.75	Raise Grades,Agg.Surf. & P.M.S.	7/1/60	180 Cal. Days	7/28/60.	Shutdown 11/15/60		23
F 259 (9) U-1 Hamilton-Florence	14.498	Nilson-Smith $248,655.26	P.M. Bit. Surf.	10/26/60	120 Cal. Days	11/28/60	Shutdown 12/20/60		4
S 291 (4) Avon-Helmville	6.346	F & S Contracting $362,896.40	Gr., Agg.Surf. & P.M.S.	4/20/60	160 Cal. Days	5/18/60	Shutdown 10/11/60		90
SMP 4599, Sanders,Lake, Missoula,Mineral,Granite	----	Chas. J. Shannon $128,702.50	Crushing & Stockpiling	8/23/60	150 Cal. Days	9/19/60	Shutdown 12/19/60		70
Division 120 - Kalispell									
U 58(23), U 257(14)U1 F 270(7) U1,Manicke-Kalispell-West-Whitefish	2.241	United Paving Co. $363,855.17	Gr.,Agg.Surf.,P.M. Surf. & Dr.	10/28/59	150 Cal. Days	12/14/59	Shutdown 10/6/60		96
S 65 (4) U-1 Clearwater-Big Fork	4.858	Zook Bros. $512,338.14	Gr.,Agg.Surf.,P.M. Bit.Surf. & Dr.	11/22/60	180 Cal. Days	11/19/60	Good	18	2
ROW S 65 (4) Clearwater-Big Fork	-----	Bohleen & Duke $1,620.75	Fencing	11/22/60	60 Cal. Days	Not Started			
SMP 1599, Flathead, Lake & Lincoln	-----	Wm.W.Strever $124,470.00	Crushing & Stockpiling	3/16/60	150 Cal. Days	6/21/60	Fair	13	77

MONTHLY CONSTRUCTION REPORT
Month Ending December 31, 1960

DISTRICT TWO - BUTTE

Division 210 - Butte

S 9 (9) U-1 Cardwell-Boulder	8.498	Albert Lalonde $177,992.36	Agg.Surf. & P.M.Bit. Surf.	10/26/60	90 Cal. Days	Not Started			
I 15-2 (7) 127 Butte-Urban	-----	Peter Kiewit $98,891.58	168.0' Dual Struc.	8/24/60	6/30/60	9/19/60	Fair	5	21
I-ING 15-2 (8) 118 Dillon-Butte	4.245	Peter Kiewit $1,360,740.95	Gr.,Agg.Surf.,P.M. Bit.Surf.,Dr.,3 Conc. OPs	4/22/59	330 Cal.	6/16/59	Fair	5	64
I 15-2 (10) 118 Dillon-Butte	4.245	C.B.Lauch Const. $13,009.27	Signing & Delineation	11/1/60	90 Cal. Days	Not Started			
S 35 (10) 118 Jackson-Dillon	15.894	S.Birch, Inc. & S.Birch & Sons $271,297.21	Agg.Surf. & P.M.Bit. Surf.	8/24/60	160 Cal. Days	Not Started			
F 43 (14) U-2 Wisdom-Divide	1.895	Naranche & Konda $137,266.67	Gr.,Agg.Surf.,B.S.T. & Dr.	2/17/60	100 Cal. Days	6/14/60	Shutdown 10/5/60		99
F 43 (15) U-1 Wisdom-Divide	31.359	Nilson-Smith $381,402.49	P.M. Bit. Surf.	10/26/60	150 Cal. Days	Not Started			
F 68 (9) Anaconda-East	6.089	Naranche & Konda $800,519.87	Gr.,Agg.Surf.,P.M.S. & Dr.	7/1/60	50 Cal. Days	8/2/60	Shutdown 11/28/60		54
S 160 (1) Silver Star-Waterloo	-----	Schye & Sullivan $106,856.78	244.5' Prestress C.Br.	9/28/60	6/30/61	10/24/60	Fair	8	14
S 304 (5) Galen-Anaconda	6.694	Holland Const. $144,873.50	Gr.,Dr. & Agg.Surf.	11/22/60	150 Cal. Days	Not Started			
SMP 1299, Beaverhead, Deer Lodge, Broadwater, Jefferson, Madison & S.Bow	-----	Naranche & Konda $68,650.00	Crushing & Stockpiling	9/28/60	130 Cal. Days	12/5/60	--	--	21

Division 220 - Bozeman

ROW FHP 60-A Raynolds Pass-Ennis	9.0	Peter Kiewit $49,840.95	Fencing	8/24/60	150 Cal. Days	9/29/60	Shutdown 11/14/60		5
I 90-7 (4) 330 Livingston-E. & W.	----	W.R.Cahoon Co. $642,857.48	Dual 730.42' S. & C. Structures	11/18/59	9/30/61	12/16/59	Shutdown 11/18/60	--	80
I-IG 90-7 (9) 327 U-1 & F 184 (6) U-1 Livingston-S.& E. & W.	12.087	Bud King Const. & McLaughlin, Inc. $3,134,965.16	Gr.,Agg.Surf.,P.M.Bit. Surf.,Dr. & Irr. Facil.	12/21/60	350 Cal. Days	Not Started			
I-IG 90-7 (9) 327 U-2 Livingston-S.& E.	-----	Schultz & Lindsay $505,374.87	1,486.5' C.&S. OP	12/21/60	6/30/62	Not Started			
I-IG 90-7 (9) 327 U-3 & F 185 (6) U-3 Livingston-S.& E. & W.	12.087	Lahren Const. Co. $66,821.50	Fencing	12/21/60	150 Cal. Days	Not Started			
I-IG 90-7 (9) 327 U-4 & F 13(6) U-1 Livingston-South	4.21	S.Birch, Inc. & S.Birch & Sons	Gr.,Agg.Surf.,P.M.Bit. Surf. & Dr.	9/28/60	120 Cal. Days	10/24/60	Shutdown 11/10/60		13
S 370 (12) Bozeman-Wilsall	5.760	Albert Lalonde $470,572.42	Gr.,Agg.Surf.,P.M. Surf. & Dr.	8/24/60	200 Cal. Days	10/25/60	Shutdown 12/3/60		32

MONTHLY CONSTRUCTION REPORT
Month Ending December 31, 1960

DISTRICT THREE - GREAT FALLS

Division 310 - Great Falls

S 2 (7) Helena-Flesher-Lincoln	7.262	Dillsworth Const. Maronick Const. $355,006.30	Gr.,Agg.Surf.,P.M.S. & Dr.	8/11/59	180 Cal. Days	8/12/59	Shutdown 9/11/60		96
I-IG-ING 15-4 (4) 182 U-2 & F 214 (3) U-2 Helena-South	2.770	Hilde Const. $1,129,813.43	Gr.,Agg.Surf.,P.M. Bit.Surf.,Dr.,Dual 260.5' St. UP	9/28/60	300 Cal. Days	10/12/60	Shutdown 12/1/60		19
I-IG-ING 15-4 (4) 182 U-3, Helena-South	2.770	Ken Larson Excav. $43,314.43	Fencing & Cattle Gds.	9/28/60	100 Cal. Days	10/12/60	Shutdown 11/25/60		27
I-IG-ING 15-4 (4) 184 U-1, G.N. & N.P.,Helena	-----	Sletten Const. $569,389.84	Dual S.&C. OP	6/19/59	11/30/60	7/20/59	Shutdown 11/21/60		88
I 15-5 (9) 275 U-1 Sun River-Great Falls	8.337	Interstate Contrs. $2,629,104.83	Gr.,Agg.Surf.,P.M.S. & Dr.	7/22/59	400 Cal. Days	8/5/59	Shutdown 10/31/60		95
I 15-5 (9) 275 U-3 Sun River-Great Falls	8.337	Fred Strandberg $30,093.40	Fencing	7/22/59	100 Cal. Days	3/28/60	Shutdown 11/14/60		90
I 15-5 (12) 275 & I 15-8 (7) 351 Great Falls-Vaughn & Shelby-West & No.	8.337 5.623	Natl. Adv. Co. $89,338.92	Signing	7/20/60	60 Cal. Days	9/6/60	Shutdown 12/16/60		99 68
S 121 (2) Utica-Hobson	5.665	Walling Const. $154,115.86	Gr.,Agg.Surf.,Dr. & 65.0' Conc. Br.	7/20/60	120 Cal. Days	8/19/60	Shutdown 12/22/60		93
U-F-FG 395 (4) Great Falls Sts.	----	Robertson & Cave Sletten Const. $1,139,281.67	1,125.75' S.&C. Br.	2/17/60	10/30/61	3/15/60	Fair	22	32
SMP 0899 Cascade, Chouteau & Teton	-----	Hilde Const. $141,720.00	Crushing & Stockpiling	7/20/60	90 Cal. Days	8/3/60	--	--	76
SMP 301-0020-01-42 Great Falls Shop & Office		Palmer Const. $189,158.00	Shop & Office Bldg.	6/17/59	12/31/59	6/25/59	--	--	--

Division 320 - Havre

PS I 15-8 (3) 335 Shelby-No. & So.	----	Fred Strandberg $17,375.00	Weigh Station	7/12/60	60 Cal. Days	10/3/60	Completed 12/22/60		
I-IG 15-8 (6) 379 U-1 & S 366 (5) Sunburst-No.	4.783	Baltrusch Const. $760,829.24	Gr.,Agg.Surf.,P.M.S., Dr. & 1-313.0' O.P. 1-168.0' Interchange	10/28/59	240 Cal. Days	4/5/60	Shutdown 10/26/60		68
I-IG 15-8 (6) 379 U-2 Sunburst-No.	4.235	Fred Strandberg $38,746.00	Fencing & Cattle Gd.	10/28/59	100 Cal. Days	5/16/60	Shutdown 11/3/60		92
I 15-8 (10) 379 Pondera Co.-Can.Line Road	4.235	Fred Strandberg $12,315.80	Signing & Delineation	10/26/60	90 Cal. Days	12/5/60	--	--	0
F 208 (3) Babb-Piegan	0.866	Billings Const. $136,577.00	Gr.,Agg.Surf.,RMO, & 121.5' Conc. Br.	7/1/60	50 Cal. Days after	7/11/60 11/30/60	Shutdown 11/30/60		48

MONTHLY CONSTRUCTION REPORT
Month Ending December 31, 1960

Division 320 - Continued								
S 219 (4)	7.994	Gibson Const. Co.	Gr.,Agg.Surf.,P.M.S.	10/28/59	140 Cal.	7/1/60	Shutdown	47
Big Sandy-Rudyard		$253,960.78	& Dr.		Days		12/16/60	
F 220 (7)	0.492	Mountain Const.	Gr.,Agg.Surf.,R.M.	8/24/60	100 Cal.	9/22/60	Shutdown	63
Cutbank-East & West		$68,063.35	Bit. Surf. & Dr.		Days		12/13/60	
S 242 (1)	4.367	O'Neil Const.	Gr.,Agg.Surf.,P.M.S.	6/20/60	150 Cal.	8/9/60	Shutdown	61
Box Elder-West		$193,898.31	Dr. & 75' TT Br.		Days		10/28/60	
S 266 (1)	9.789	Billings Const.	Gr.,Agg.Surf.,P.M.S.	6/2/60	220 Cal.	6/20/60	Shutdown	72
Browning-Babb		$584,286.07	& Dr.		Days		11/20/60	
S 303 (4)	5.269	O'Neil Const.	Gr.,Agg.Surf.,P.M.S.	2/17/60	140 Cal.	4/7/60	Shutdown	92
Chester-South		$214,688.37	& Dr.		Days		10/18/60	
SMP 1803-04-42	-----	MacRae Enter.	Sectionhouse	10/26/60	7/31/61	11/3/60	Fair	-- 32
Junction-Highway #89		$19,404.00						
DISTRICT FOUR - GLENDIVE								
Division 410 - Glendive								
I 94-6 (2) 216	4.184	General Ins. Co.	Gr.,Agg.Surf.,P.M.S.	4/22/59	270 Cal.	5/25/59	Shutdown	97
Glendive-East		$762,435.42	Dr. & 17.25' Sep.		Days		9/13/60	
S 361 (10) U-1	5.489	Albert Lalonde	Gr.,Agg.Surf.,P.M.	12/21/60	180 Cal.	Not Started		
Presserville-Girard-Fairview		$325,783.80	Bit. Surf. & Dr.		Days			
F 391 (13) & S 31 (5)	9.716	Albert Lalonde	Gr.,Agg.Surf.,P.M.S.	7/1/60	100 Cal.	8/18/60	Shutdown	97
Circle-Sidney-Northwest		$351,184.75	& Dr.		Days		10/24/60	
Division 420 - Wolf Point								
R-AD-5 (2)	3.023	Larson & Anderson	Gr. & Agg. Surf.	12/21/60	100 Cal.	Not Started		
Whitetail Access Road		$19,070.50			Days			
S 8 (10) U-1	8.976	Baltrusch Const.	Gr.,Agg.Surf.,P.M.	11/22/60	180 Cal.	Not Started		
Scobey-Opheim		$334,565.02	Surf. & Dr.		Days			
F 84 (27), F 84 (28)	14.596	Albert Lalonde	Gr.,Agg.Surf.,P.M.S.	2/17/60	180 Cal.	5/4/60	Shutdown	91
& F-FG 273 (11), W.		$758,200.96	& Dr.		Days		10/1/60	
Point-No.Dak. Line & Sidney-Culbertson								
F 84 (29)U1, F 144(4)	27.561	Richardson Const.	P.M. Bit. Surf.	8/24/60	130 Cal.	9/23/60	Shutdown	47
U1, F 189 (5)U1 & F		$376,573.84			Days		10/31/60	
232(4)U1, W.Point-No.Dak.								
F 189(4)U1 & F 232(3)	8.184	Richardson Const.	Gr.,Agg.Surf.,P.M.S.	4/20/60	200 Cal.	5/16/60	Shutdown	80
Nashua-W.Point		$411,081.48	& Dr.		Days		11/3/60	
S 257 (4)	3.788	G.E.Marshall	Gr.,Agg.Surf. & Dr.	1/21/60	160 Cal.	6/13/60	Shutdown	86
Tampico-Glasgow		$319,270.75			Days		11/7/60	
Division 430 - Lewistown								
S 68 (4) U-1	10.502	Nilson-Smith	P.M. Bit. Surf.	11/22/60	150 Cal.	Not Started		
Hilger-Winifred-Big Sandy		$267,414.00			Days			
F 333 (23) U-1	11.832	Wilbur Christensen	Gr.,Agg.Surf. & Dr.	2/17/60	200 Cal.	3/28/60	Shutdown	87
Grass Range-Malta		$366,519.69			Days		12/28/60	

MONTHLY CONSTRUCTION REPORT
Month Ending December 31, 1961

DISTRICT FIVE - BILLINGS

Division 510 - Billings									
I 90-8 (7) 394	-----	W. R. Cahoon Co.	558.0' St. Br.	9/28/60	12/31/60	10/28/60	Good	11	13
Reedpoint-Columbus		$280,204.39							
I 90-8 (8) 438 U-1	6.423	Long Const. Co.	Gr.,Agg.Surf.,P.M.S.,	11/17/59	300 Cal.	11/23/59	Fair	28	82
Mossmain-Billings		$1,556,610.26	Dr. & 153.0' OP & Frontage Road		Days				
I 90-8 (8) 438 U-2	6.423	McRae's S.O.S.	Fencing	11/17/59	100 Cal.	4/5/60	Poor	--	2
Mossmain-Billings		$33,140.22			Days				
I 90-8 (10) 451	-----	W. R. Cahoon Co.	937.75' St. Br.	6/8/60	6/30/62	6/22/60	Fair	21	15
Yellowstone River Br.		$808,983.80							
S 132 (3)	8.235	R. J. Sundling	Agg.Surf. & P.M.S.	5/25/60	100 Cal.	7/6/60	Shutdown		93
Billings-South		$208,941.85			Days		9/15/60		
S 322 (5) U-2	5.109	Myrl Clark	Gr.,Agg.Surf.,P.M.S.	4/20/60	200 Cal.	6/20/60	Shutdown		94
Hardin-Sarpy		$317,203.50	& Dr.		Days		10/6/60		
Division 520 - Miles City									
I 94-4 (3) 134	-----	Sornsin & Tri-St.	268.0' S& C Hway O.P.	2/19/60	7/31/61	3/31/60	--	--	85
Miles City-E. & W.		$324,466.92	290.0' S& C Br. & 153.0' O.P.						
I 94-4 (5) 127 U-1 &	8.550	Peter Kiewit	Gr.,Agg.Surf.,PMS, Dr.	2/16/60	400 Cal.	4/1/60	Shutdown		57
F 135 (17), Miles City		$2,657,498.45	214.5' C. Interchange		Days		12/3/60		
-West, Forsyth-Miles City									
I 94-4 (5) 127 U-2	8.550	R. J. Sundling	Fencing	2/16/60	150 Cal.	5/23/60	Shutdown		86
Miles City-West		$35,986.25			Days		11/8/60		
S 184 (3)	15.363	Husman Bros.	Gr.,Agg. Surf. & Dr.	5/25/60	210 Cal.	6/21/60	Shutdown		77
Hammond-Ridgeway		$307,075.16			Days		12/15/60		
F 262 (12)	11.000	Myrl Clark	Stabilization of	5/25/60	100 Cal.	7/25/60	Shutdown		92
Broadus-Wyo. Line		$265,926.22	Agg. Surf., P.M.S.		Days		9/9/60		
S 388 (1)	8.615	Gus M. Albert	Gr.,Agg.Surf.,P.M.,	7/20/60	150 Cal.	8/12/60	Shutdown		60
Miles City-Kinsey		$495,857.73	Dr. & 198.0' Conc. Br.		Days		12/3/60		